

## I-5/N Fork Lewis River Bridge SB - Painting

### Project Information

PIN: 400512B As of Date: April 2017  
 Region: Southwest Regional Admin: K. Strickler  
 State Route: I-5  
 Current Status: Completed Legislative Districts: 20

### Project Description

Clean and paint the exposed steel surfaces of southbound N Fork Lewis River Bridge along I-5 to preserve the structural integrity.

Contractor: 008499 - Geronimo Painting Company - \$6,072,301 - 07/12/13

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q3 2012	
Right of Way Complete			
Contract Advertisement		Q2 2013	
Operationally Complete		Q4 2014	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$210
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$6,120
Total	\$0	\$0	\$6,330

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$210	\$0		\$210
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,120	\$0		\$6,120
Total	\$0	\$0	\$6,330	\$0		\$6,330

