

SR 14/Camas Washougal - Add Lanes and Build Interchange

Project Information

PIN: 401409W As of Date: June 2017
 Region: Southwest Regional Admin: K. Strickler
 State Route: SR 14
 Current Status: Completed Legislative Districts: 18

Project Description

This project will improve safety and reduce congestion on SR 14 in the Camas/Washougal area. Median barrier will be placed on West Camas Slough Bridge and SR 14 widened to 4 lanes from Lady Island through 2nd Avenue with a split diamond interchange at Union and 2nd Avenue.

Contractor: 008105 - Tapani Underground, Inc. - \$28,618,804 - 4/18/11

Explanation Of Variance

The ad date was delayed by 5 months This project requires a Shoreline permit through one of the local municipalities. The permit processing cannot begin until WSDOT has acquired all the property in whole, obtains possession and use, or receives property owner signatures for the properties necessary for construction. Right of Way negotiations are taking longer than anticipated since December 2009, which have resulted in delays in obtaining the local agency permit and Right of Way Certification. Delays in both of these items has affected the project AD date.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2007	
Preliminary Engineering Start		Q4 2005	
Environmental Complete		Q3 2009	
Right of Way Complete		Q1 2011	
Contract Advertisement		Q1 2011	
Operationally Complete		Q4 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$7,914
Right of Way	\$0	\$0	\$4,371
Construction	\$0	\$0	\$36,372
Total	\$0	\$0	\$48,656

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$7,914	\$0	\$0		\$7,914
Right of Way	\$0	\$4,371	\$0	\$0		\$4,371
Construction	\$0	\$36,125	\$247	\$0		\$36,372
Total	\$0	\$48,409	\$247	\$0		\$48,656