

## US 97/Biggs Rapids Bridge - Painting

### Project Information

PIN: 409712P  
 Region: Southwest  
 State Route: US 97  
 Current Status: Completed  
 Project Description  
 Clean and paint the exposed steel surfaces of Bridge 97/1 to preserve the structural integrity.  
 Contractor: 008636 - Intech Contracting LLC - \$8,791,665 - 6/27/14

As of Date: May 2017  
 Regional Admin: K. Strickler  
 Legislative Districts: 14

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q1 2014	
Right of Way Complete			
Contract Advertisement		Q2 2014	
Operationally Complete		Q3 2015	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$188
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$9,097
Total	\$0	\$0	\$9,285

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$188	\$0		\$188
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$9,097	\$0		\$9,097
Total	\$0	\$0	\$9,285	\$0		\$9,285