

SR 500/St Johns Blvd - Build Interchange

Project Information

PIN: 450000A As of Date: December 2017
 Region: Southwest Regional Admin: K. Strickler
 State Route: SR 500
 Current Status: Completed Legislative Districts: 49

Project Description
 The intersection at SR 500 and St. Johns Boulevard has been identified as a high collision location. Removing the intersection at SR 500 and St. Johns Boulevard and constructing a new bridge over SR 500 will reduce the frequency of collisions.

Contractor: 008079 - Tapani Underground, Inc. - \$27,237,397 - 4/29/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2005	Q1 2005	On Schedule
Preliminary Engineering Start	Q4 2005	Q4 2005	On Schedule
Environmental Complete	Q1 2010	Q1 2010	On Schedule
Right of Way Complete	Q4 2010	Q4 2010	On Schedule
Contract Advertisement	Q1 2011	Q1 2011	On Schedule
Operationally Complete	Q4 2013	Q3 2012	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$1,500	\$7,410	\$7,410
Right of Way	\$1,426	\$4,833	\$4,833
Construction	\$26,000	\$35,815	\$32,871
Total	\$28,926	\$48,059	\$45,114

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$2,737	\$4,673	\$0		\$7,410
Right of Way	\$0	\$1,794	\$3,039	\$0		\$4,833
Construction	\$0	\$10,148	\$22,724	\$0		\$32,871
Total	\$0	\$14,679	\$30,435	\$0		\$45,114

Project Web Site: