

## SR 508/S Fork Newaukum River Bridge Replacement

### Project Information

PIN: 450816R As of Date: February 2018  
 Region: Southwest Regional Admin: K. Strickler  
 State Route: SR 508  
 Current Status: Construction Legislative Districts: 20

### Project Description

This project will replace the existing structurally deficient bridge with a new bridge designed to current standards.

Contractor: 009197 - OREGON STATE BRIDGE CONSTRUCTION, INC. - \$5,010,135.15 - 02/12/2018

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2012	
Preliminary Engineering Start		Q1 2014	
Environmental Complete		Q3 2016	
Right of Way Complete		Q3 2017	
Contract Advertisement		Q4 2017	
Operationally Complete		Q4 2018	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,742
Right of Way	\$0	\$0	\$332
Construction	\$0	\$0	\$6,456
Total	\$0	\$0	\$8,530

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,742	\$0		\$1,742
Right of Way	\$0	\$0	\$332	\$0		\$332
Construction	\$0	\$0	\$6,456	\$0		\$6,456
Total	\$0	\$0	\$8,530	\$0		\$8,530