

US 12/Frenchtown Vicinity to Walla Walla - Add Lanes
Project Information

PIN: 501203X

As of Date: June 2017

Region: South Central

Regional Admin: T. Trepanier

State Route: US 12

Current Status: Completed

Legislative Districts: 16

Project Description

The section of US 12 from the vicinity of McDonald Road to Walla Walla experiences congestion and a number of collisions. This project will construct a four lane divided highway, adding capacity and improving safety along this stretch of US 12.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2005	
Preliminary Engineering Start		Q3 2005	
Environmental Complete		Q4 2006	
Right of Way Complete		Q4 2007	
Contract Advertisement		Q4 2007	
Operationally Complete		Q3 2010	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$3,388
Right of Way	\$0	\$0	\$5,698
Construction	\$0	\$0	\$42,609
Total	\$0	\$0	\$51,695

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,031	\$2,356	\$0		\$3,388
Right of Way	\$920	\$4,778	\$0	\$0		\$5,698
Construction	\$0	\$31,300	\$11,309	\$0		\$42,609
Total	\$920	\$37,109	\$13,666	\$0		\$51,695

Project Web Site: