

**US 12/Frenchtown Vicinity to Walla Walla - Add Lanes**
**Project Information**

PIN: 501203X

As of Date: November 2017

Region: South Central

Regional Admin: T. Trepanier

State Route: US 12

Current Status: Completed

Legislative Districts: 16

**Project Description**

The section of US 12 from the vicinity of McDonald Road to Walla Walla experiences congestion and a number of collisions. This project will construct a four lane divided highway, adding capacity and improving safety along this stretch of US 12.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2005	Q1 2005	On Schedule
Preliminary Engineering Start	Q3 2005	Q3 2005	On Schedule
Environmental Complete	Q4 2006	Q4 2006	On Schedule
Right of Way Complete	Q4 2007	Q4 2007	On Schedule
Contract Advertisement	Q4 2007	Q4 2007	On Schedule
Operationally Complete	Q3 2010	Q3 2010	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$3,125	\$3,388	\$3,388
Right of Way	\$6,281	\$5,698	\$5,698
Construction	\$36,000	\$42,782	\$42,609
Total	\$45,406	\$51,868	\$51,695

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,031	\$2,356	\$0		\$3,388
Right of Way	\$920	\$4,778	\$0	\$0		\$5,698
Construction	\$0	\$31,300	\$11,309	\$0		\$42,609
Total	\$920	\$37,109	\$13,666	\$0		\$51,695

Project Web Site: