

**US 12/SR 124 Intersection - Build Interchange**
**Project Information**

PIN: 5012121                                      As of Date: June 2017  
 Region: South Central                              Regional Admin: T. Trepanier  
 State Route: US 12  
 Current Status: Completed                              Legislative Districts: 16

**Project Description**

The intersection of US 12 and SR 124 at Burbank has experienced a number of collisions. This project will improve safety by eliminating traffic signals at the SR 124 and Humorist Road intersections, and constructing a new bridge and ramps at the SR 124 intersection and a new bridge over US 12 for Humorist Road. Collisions will be reduced by minimizing conflicts between high-speed main-line traffic and the crossroads.

Contractor: 008033 - Selland Construction, Inc. - \$11,478,643 - 2/7/11

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2007	
Preliminary Engineering Start		Q4 2005	
Environmental Complete		Q4 2008	
Right of Way Complete		Q4 2010	
Contract Advertisement		Q4 2010	
Operationally Complete		Q2 2012	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$2,544
Right of Way	\$0	\$0	\$3,650
Construction	\$0	\$0	\$15,164
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$21,358</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$2,469	\$75	\$0		\$2,544
Right of Way	\$0	\$3,650	\$0	\$0		\$3,650
Construction	\$0	\$14,920	\$245	\$0		\$15,164
<b>Total</b>	<b>\$0</b>	<b>\$21,039</b>	<b>\$320</b>	<b>\$0</b>		<b>\$21,358</b>