

**SR 410/Nile Valley Landslide - Establish Interim Detour**
**Project Information**

PIN: 541002R	As of Date: June 2017
Region: South Central	Regional Admin: T. Trepanier
State Route: SR 410	
Current Status: Completed	Legislative Districts: 14

**Project Description**

On October 11, 2009, a natural slide occurred above SR 410 in the Nile Valley west of Naches. The slide demolished and buried half a mile of SR 410, blocked the Naches River causing it to seek an alternate channel, and damaged nearby property and a county road. This project will include environmental work with resource agencies, geotechnical work to assess the slope and determine a solution for stabilization, engineering, maintenance, and other work necessary to temporarily re-route SR 410, including re-channel the Naches River away from the temporary detour route.

Contractor: 007993 - Petersen Brothers, Inc. - \$39,827 - 9/13/10 ~  
 007841 - Selland Construction, Inc. - \$200,000 - 10/12/09 ~  
 Prime Change Order Amount - \$6,822,597

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2009	
Environmental Complete		Q4 2009	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q4 2009	
Operationally Complete		Q4 2009	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$3,106
Right of Way	\$0	\$0	\$2,061
Construction	\$0	\$0	\$9,454
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$14,621</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$3,106	\$0		\$3,106
Right of Way	\$0	\$0	\$2,061	\$0		\$2,061
Construction	\$0	\$0	\$9,454	\$0		\$9,454
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$14,621</b>	<b>\$0</b>		<b>\$14,621</b>

Project Web Site: