

SR 410/Nile Valley Landslide - Establish Interim Detour
Project Information

PIN: 541002R As of Date: May 2017
 Region: South Central Regional Admin: T. Trepanier
 State Route: SR 410
 Current Status: Completed Legislative Districts: 14

Project Description

On October 11, 2009, a natural slide occurred above SR 410 in the Nile Valley west of Naches. The slide demolished and buried half a mile of SR 410, blocked the Naches River causing it to seek an alternate channel, and damaged nearby property and a county road. This project will include environmental work with resource agencies, geotechnical work to assess the slope and determine a solution for stabilization, engineering, maintenance, and other work necessary to temporarily re-route SR 410, including re-channel the Naches River away from the temporary detour route.

Contractor: 007993 - Petersen Brothers, Inc. - \$39,827 - 9/13/10 ~
 007841 - Selland Construction, Inc. - \$200,000 - 10/12/09 ~
 Prime Change Order Amount - \$6,822,597

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2009	
Environmental Complete		Q4 2009	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q4 2009	
Operationally Complete		Q4 2009	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$3,106
Right of Way	\$0	\$0	\$2,061
Construction	\$0	\$0	\$9,454
Total	\$0	\$0	\$14,621

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$3,106	\$0		\$3,106
Right of Way	\$0	\$0	\$2,061	\$0		\$2,061
Construction	\$0	\$0	\$9,454	\$0		\$9,454
Total	\$0	\$0	\$14,621	\$0		\$14,621

Project Web Site: