

**US 395/NSC - Francis Ave Improvements**
**Project Information**

PIN: 600012A                                      As of Date: October 2017  
 Region: Eastern                                      Regional Admin: M. Gribner  
 State Route: US 395  
 Current Status: Completed                      Legislative Districts: 03, 04, 06, 07

**Project Description**

This project replaces the existing Francis Avenue bridge over the BNSF Railway, improves the Market/Francis Avenue intersection, constructs retaining walls and other improvements in preparation for construction of the future US 395 NSC and realigned BNSF Railway.

Contractor: 008296 - Graham Construction & Management, Inc. - \$14,045,943 - 8/03/12

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2009	Q1 2009	On Schedule
Preliminary Engineering Start	Q3 2010	Q3 2010	On Schedule
Environmental Complete	Q1 2011	Q1 2011	On Schedule
Right of Way Complete	Q1 2012	Q1 2012	On Schedule
Contract Advertisement	Q2 2012	Q2 2012	On Schedule
Operationally Complete	Q4 2013	Q4 2013	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,200	\$1,142
Right of Way	\$0	\$7,500	\$10,800
Construction	\$0	\$28,800	\$18,095
Total	\$0	\$37,500	\$30,038

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$1,142	\$0	\$0	\$0		\$1,142
Right of Way	\$7,500	\$0	\$3,300	\$0		\$10,800
Construction	\$2,425	\$0	\$15,670	\$0		\$18,095
Total	\$11,068	\$0	\$18,970	\$0		\$30,038