

**US 395/NSC Columbia to Freya**
**Project Information**

PIN: 600015B

As of Date: February 2024

Region: Eastern

Regional Admin: M. Gribner

State Route: US 395

Current Status: Completed

Legislative Districts: 03, 04, 06, 07

**Project Description**

This project provides for the improvement of the North Spokane Corridor by constructing three lanes in each direction by grading, drainage, paving, structures, erosion control, traffic control, site preparation and other work.

Contractor: 009252 – ACME CONCRETE PAVING, INC. - \$8,217,202.56 - 5/14/18  
009587 - MAX J. KUNEY COMPANY - \$178,171.85 - 11/12/2020

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$10,899	\$10,899
Total	\$0	\$10,899	\$10,899

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,000	\$4,899		\$10,899
Total	\$0	\$0	\$6,000	\$4,899		\$10,899

Project Web Site:

Change Orders Web Site: <http://wsdot.wa.gov/publications/fulltext/construction/changeorders/9587-Change-Order-036.pdf>