

Eastern Region - Safety Restoration
Project Information

PIN: 602105P As of Date: May 2017
 Region: Eastern Regional Admin: M. Gribner
 State Route:
 Current Status: Completed Legislative Districts: 07, 09

Project Description

On sections of highway that receive hot mix asphalt or chip seal overlays, roadside safety features need to be brought up to current safety standards. Potential improvements may include replacing or adjusting guardrail, replacing deficient signing or restoring sight distance at intersections to reduce the frequency and severity of collisions and improve motorist safety.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q1 2012	
Right of Way Complete			
Contract Advertisement		Q3 2012	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$352
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,717
Total	\$0	\$0	\$2,069

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$352	\$0		\$352
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,717	\$0		\$1,717
Total	\$0	\$0	\$2,069	\$0		\$2,069