

## SR 21/1.1 Miles N of Rin Con Creek Rd to Canada - Paving

### Project Information

PIN: 602118D      As of Date: May 2017  
 Region: Eastern      Regional Admin: M. Gribner  
 State Route: SR 21  
 Current Status: Completed      Legislative Districts: 07

### Project Description

Hot Mix Asphalt shall be applied to increase the structural integrity of BST roadway. The basic safety features within the project limits shall be upgraded to restore safe highway operations.

Contractor: 008447 - Central Washington Asphalt, Inc. - \$2,087,572 - 5/6/13

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$149
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,310
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$2,458</b>

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$149	\$0		\$149
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,310	\$0		\$2,310
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$2,458</b>	<b>\$0</b>		<b>\$2,458</b>