

I-90/Lincoln Co Line to Salnave Rd - Paving
Project Information

PIN: 609025P

As of Date: January 2018

Region: Eastern

Regional Admin: M. Gribner

State Route: I-90

Current Status: Completed

Legislative Districts: 06

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over this section of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Contractor: 008540 - Inland Asphalt Company - \$3,687,413 - 11/21/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2013	
Preliminary Engineering Start		Q3 2013	
Environmental Complete		Q3 2013	
Right of Way Complete			
Contract Advertisement		Q3 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$19
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$4,579
Total	\$0	\$0	\$4,598

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$19	\$0		\$19
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,579	\$0		\$4,579
Total	\$0	\$0	\$4,598	\$0		\$4,598