

I-90/Vicinity Liberty Park to Havana St - Illumination Rebuild
Project Information

PIN: 609047N

As of Date: June 2017

Region: Eastern

Regional Admin: M. Gribner

State Route: I-90

Current Status: Completed

Legislative Districts: 03, 04

Project Description

The existing system has reached its design and service life. Illumination does not meet current design standards. Replace, retrofit and upgrade 42-year old illumination system on Spokane Viaduct, vicinity of Liberty Park to Havana Street. This will provide continued safe operating conditions for the general public.

Contractor: 008564 - Colvico, Inc. - \$1,105,094 - 12/26/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2012	
Preliminary Engineering Start		Q4 2012	
Environmental Complete		Q2 2013	
Right of Way Complete			
Contract Advertisement		Q4 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$124
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,551
Total	\$0	\$0	\$1,675

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$124	\$0		\$124
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,551	\$0		\$1,551
Total	\$0	\$0	\$1,675	\$0		\$1,675