

**I-90/Vicinity Liberty Park to Havana St - Illumination Rebuild**
**Project Information**

PIN: 609047N                                  As of Date: October 2017  
 Region: Eastern                                  Regional Admin: M. Gribner  
 State Route: I-90  
 Current Status: Completed                      Legislative Districts: 03, 04

**Project Description**

The existing system has reached its design and service life. Illumination does not meet current design standards. Replace, retrofit and upgrade 42-year old illumination system on Spokane Viaduct, vicinity of Liberty Park to Havana Street. This will provide continued safe operating conditions for the general public.

Contractor: 008564 - Colvico, Inc. - \$1,105,094 - 12/26/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2012	Q3 2012	Early
Preliminary Engineering Start	Q1 2013	Q4 2012	Early
Environmental Complete	Q3 2013	Q2 2013	Early
Right of Way Complete			
Contract Advertisement	Q4 2013	Q4 2013	On Schedule
Operationally Complete	Q4 2014	Q3 2014	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$171	\$124
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,427	\$1,551
<b>Total</b>	<b>\$0</b>	<b>\$1,598</b>	<b>\$1,675</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$124	\$0		\$124
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,551	\$0		\$1,551
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,675</b>	<b>\$0</b>		<b>\$1,675</b>