

I-90/Vic Geiger Rd to Spokane Viaduct - PCCP Rehab
Project Information

PIN: 609049G	As of Date: June 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: I-90	
Current Status: Completed	Legislative Districts: 03, 06

Project Description

This section of portland cement concrete pavement requires rehabilitation and repair to maintain the life of this surface for a 25 to 40-year life cycle. Preserve the roadway structure and the public investment in highways at the lowest possible cost. Rehabilitation of the existing concrete pavement shall be accomplished over 25.53 lane miles of roadway by spot repairs, diamond grinding and bridge deck modified concrete overlay for bridges 90/531N & S and 90/540N & S.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q3 2010	
Operationally Complete		Q4 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$11,035
Total	\$0	\$0	\$11,035

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$11,035	\$0		\$11,035
Total	\$0	\$0	\$11,035	\$0		\$11,035