

US 195/Babbit Rd to Colfax - Paving
Project Information

PIN: 619502J	As of Date: May 2017
Region: Eastern	Regional Admin: M. Gribner
State Route: US 195	
Current Status: Completed	Legislative Districts: 09

Project Description

Asphalt concrete pavement requires rehabilitation on a 10 to 15-year cycle to preserve the roadway structure and the public investment in highways. Rehabilitation with a hot mix asphalt pavement application shall be accomplished over 7.9 miles of roadway. The basic safety features within the project limits shall be upgraded to maintain safe highway operations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q1 2012	
Right of Way Complete			
Contract Advertisement		Q2 2012	
Operationally Complete		Q4 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$292
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,333
Total	\$0	\$0	\$2,625

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$292	\$0		\$292
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,333	\$0		\$2,333
Total	\$0	\$0	\$2,625	\$0		\$2,625