

US 395/Columbia River at Kettle Falls - Bridge Deck
Project Information

PIN: 639524E

As of Date: May 2017

Region: Eastern

Regional Admin: M. Gribner

State Route: US 395

Current Status: Completed

Legislative Districts: 07

Project Description

Remove the existing bridge deck of the Columbia River Kettle Falls Bridge and replace it with a high early modified concrete overlay to preserve the structural integrity of the bridge.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2012	
Operationally Complete		Q4 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$91
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,148
Total	\$0	\$0	\$2,239

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$91	\$0		\$91
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,148	\$0		\$2,148
Total	\$0	\$0	\$2,239	\$0		\$2,239