

I-405/NE 44th St to 112th Ave SE - Widening
Project Information

PIN: 840508A As of Date: July 2014
 Region: Northwest Regional Admin: L. Eng
 State Route: I-405
 Current Status: Pre-Construction Legislative Districts: 41

Project Description

This is the state's \$150M match to potential Regional funding, which is required to complete the overall project. Ultimately the SR 169 to I-90 project will include construction of two additional general purpose lanes in each direction and transit improvements including park and ride expansion and HOV direct access ramps. This section of I-405 is a major choke point on I-405 due to the existing roadway being one lane narrower than I-405 north of I-90.

Contractor

Award Amount:

Anticipated Project Benefits
Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2008	Q1 2008	On Schedule
Preliminary Engineering Start	Q1 2006	Q1 2006	On Schedule
Environmental Complete	Q2 2026	Q2 2026	On Schedule
Right of Way Complete	Q2 2026	Q2 2026	On Schedule
Contract Advertisement	Q3 2026	Q3 2026	On Schedule
Operationally Complete	Q1 2029	Q1 2029	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$5,000	\$5,000	\$5,000
Right of Way	\$30,000	\$30,000	\$30,000
Construction	\$115,000	\$115,000	\$115,000
Total	\$150,000	\$150,000	\$150,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$5,000	\$0		\$5,000
Right of Way	\$0	\$30,000	\$0		\$30,000
Construction	\$0	\$109,800	\$5,200		\$115,000
Total	\$0	\$144,800	\$5,200		\$150,000

Project Web Site: <http://www.wsdot.wa.gov/Projects/I405/RentontoBellevue/NE44thto112thAveSE/>

Change Orders Web Site: