

**I-405/SR 520 to SR 522 - Widening**
**Project Information**

PIN: 840561A	As of Date: April 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-405	
Current Status: Completed	Legislative Districts: 01, 45, 48

**Project Description**

I-405 is highly congested at this location. One additional general purpose lane will be constructed northbound from NE 70th Street to NE 124th Street and southbound from SR 522 to SR 520. This will reduce congestion on I-405.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2005	
Preliminary Engineering Start		Q3 2003	
Environmental Complete		Q2 2005	
Right of Way Complete		Q3 2005	
Contract Advertisement		Q3 2005	
Operationally Complete		Q4 2007	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$17,755
Right of Way	\$0	\$0	\$1,334
Construction	\$0	\$0	\$62,102
Total	\$0	\$0	\$81,191

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$17,755	\$0	\$0	\$0		\$17,755
Right of Way	\$1,334	\$0	\$0	\$0		\$1,334
Construction	\$62,102	\$0	\$0	\$0		\$62,102
Total	\$81,191	\$0	\$0	\$0		\$81,191

