

**SR 20 Spur/Orcas Island Trm - Facility ADA Compliance Improvements**
**Project Information**

PIN: 904531A                                      As of Date: June 2017  
 Region: WA State Ferries                      Regional Admin: A. Scarton  
 State Route: SR 20  
 Current Status: Completed                      Legislative Districts: 40

**Project Description**

This project will improve ADA access to the Orcas Ferry Terminal trestle by constructing a retaining wall and ADA compliant walkway at the Southwest corner of the intersection with Orcas Road. The current path to the ferry trestle from the terminal building is not ADA compliant. This project will construct an ADA compliant path from the terminal building to the trestle for walk-on passengers.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2013	
Preliminary Engineering Start		Q3 2013	
Environmental Complete		Q4 2015	
Right of Way Complete		Q2 2016	
Contract Advertisement		Q2 2016	
Operationally Complete		Q1 2017	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$235
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,052
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,287</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$235	\$0		\$235
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,052	\$0		\$1,052
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,287</b>	<b>\$0</b>		<b>\$1,287</b>

Project Web Site: