

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
007963	STATE	520	Sr 520, Eastside Transit And Hov Project A Design	11/29/2010	Eastside Corridor Constructors	MARK ALLISON	NW	422,064,082.00	306,278,000.00	364,131,000.95	1,491	-251
007999	**-0099(111/113)	099	Sr 99, Bored Tunnel Alternative - Design Build Pro	01/06/2011	Seattle Tunnel Partners	CHRIS BROWN	NW	0.00	1,089,700,002.00	1,427,980,663.51	1,733	-595
008066	BRNHSTPF0520(047)	520	Sr 520 / I-5 To Medina - Evergreen Point Floating	08/31/2011	Kiewit General Manson Joint Venture	ROBYN BOYD	NW	640,769,000.00	586,561,000.00	765,698,304.11	1,701	3
008127	STATE	090	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	08/19/2011	Guy F. Atkinson Construction, Llc	JERRY WOOD	SC	197,988,768.70	177,144,342.66	187,299,690.60	996	85
008204	STATE	405	I-405, Ne 6th St To I-5 Widening And Express Toll	02/01/2012	Flatiron Constructors Inc	LISA HODGSON	NW	249,999,996.00	155,500,001.00	162,179,113.19	1,361	0
008229	NH-0002(282)	002	Us 2, Stevens Pass West Slope Stabilization	01/20/2012	Midwest Rockfall, Inc.	KEVIN WALIGORSKI	NC	6,202,171.00	5,291,071.20	6,244,765.48	254	4
008260	ER-0801(007)	405	I-405 / Sr 167, Thunder Hills Creek Mitigation Fis	04/27/2012	Scarsella Bros., Inc.	SEEMA JAVERI	NW	3,212,221.00	3,164,254.80	3,201,015.38	100	0
008376	BR-NH-0101(307)	101	Us 101, Shore Rd To Kitchen-Dick Rd Widening	12/11/2012	Scarsella Bros., Inc.	JERRY MOORE	OL	33,989,672.79	27,069,690.00	28,336,804.11	556	0
008400	IM-HSIP-9999(442)	090	Sr 92 / I-90, Intersection Improvements & Regionwi	04/16/2013	Graham-Marshbank Jv	DAVE LINDBERG	NW	7,237,987.00	7,131,691.00	7,168,396.10	205	2
008439	IM-0053(063)	005	Sr 104 To 52nd/220th Sw Paving I-5/220th St Sw I/C	04/22/2013	Granite Construction Company	MARK SAWYER	NW	3,352,800.00	3,624,239.33	3,267,018.08	82	0
008473	STATE	005	I-5, Mellen Street To Blakeslee Junction - Stage 2	07/16/2013	Scarsella Bros., Inc.	COLIN NEWELL	SW	56,786,330.20	48,221,444.44	47,767,324.69	954.5	0
008496	TIGER4-0395(100)	395	Us 395, Nsc - Bnsf Railway Structures/Realignment	10/03/2013	Apollo, Inc.	BOB HILMES	EA	18,733,358.46	15,368,729.52	15,638,136.05	395	2
008549	STPF-0099(122)	099	Sr 99, Alaskan Way Viaduct - Replacement North Acc	01/24/2014	Guy F. Atkinson Construction, Llc	PATRICK FULLER	NW	46,127,934.75	41,640,622.60	54,074,455.22	708	0
008560	HSIP-0009(068)	009	Sr 9, 32nd St Se & 84th St Ne - Safety Improvement	03/18/2014	Rodarte Construction, Inc.	DAVE LINDBERG	NW	5,021,873.00	5,699,005.00	5,705,879.19	295	0
008573	STATE	502	Sr 502, I-5 To Battle Ground Add Lanes Stage 2	04/09/2014	Rotschy, Inc.	DEVIN RECK	SW	28,481,132.35	27,544,360.31	25,340,716.60	320	0
008607	STATE	005	I-5, M St To Portland Ave - Hov	07/01/2014	Max J. Kuney Company	JON DEFFENBACHER	OL	103,100,763.25	98,175,443.97	98,848,704.48	824	165
008625	BR-NHPP-0520(053)	520	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	08/20/2014	Flatiron West Inc	STEVE STRAND	NW	209,905,586.51	199,537,370.50	203,670,207.25	795	-7

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
008662	TIGER-2014(088)	090	I-90, Two-Way Transit & Hov Operations Stage 3	12/03/2014	Imco General Construction, Inc.	HEIN TRINH/BORSCHOWA	NW	122,021,315.41	120,105,661.15	123,398,300.13	914	-177
008664	STATE	205	I-205, Mill Plain Interchange To Ne 18th St Build	10/22/2014	Cascade Bridge, Llc	LORI FIGONE	SW	29,675,858.00	24,309,057.10	23,710,777.83	379	16
008665	STATE	167	Sr 167 / 8th St E Vic To S 277th St Vic - Southbou	12/30/2014	Guy F. Atkinson Construction, Llc	SHARIF SHAKLAWUN	NW	53,172,329.77	53,999,888.00	54,972,879.56	714	0
008670	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Nort	12/22/2014	Hamilton Construction Co	LONE MOODY	OL	136,745,458.95	134,709,929.50	125,519,998.43	752	178
008703	BH-0903(060)	090	I-90, Columbia River Vantage Bridge - Painting	03/23/2015	Abhe & Svoboda, Inc.	DAN LEWIS	NC	5,825,939.00	6,711,770.00	6,197,665.43	202	-22
008715	STATE	090	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	05/07/2015	Guy F. Atkinson Construction, Llc	SCOTT GOLBEK	SC	68,584,834.08	72,777,532.41	56,118,146.29	543	153.5
008738	STPF/HSIP0290(023	290	Sr 290, Sullivan Rd To Idaho State Line - Paving	05/12/2015	Poe Asphalt Paving, Inc.	BOB HILMES	EA	3,627,190.41	3,700,980.92	3,744,345.43	61	0
008760	STATE	003	Sr 3, Belfair Area - Widening & Safety Widening &	06/16/2015	Ceccanti Inc	MICHELE_BRITTON	OL	9,809,648.65	10,255,073.00	11,468,650.38	441.5	34
008766	NHPP-0014(079)	014	Sr 14, 6th St To Bingen - Chip Seal	06/16/2015	Granite Construction Company	DEVIN RECK	SW	3,945,125.00	3,988,988.00	5,742,067.86	99	-1
008795	STATE	532	Sr532, Davis Slough Bridge Replacement Dugualla Ba	08/19/2015	Trimaxx Construction	DAVE CRISMAN	NW	3,669,575.50	4,209,169.90	4,152,174.16	200	21.5
008811	STATE&FED	405	Design Build I-405, Sr 167 Interchange Direct Conn	07/13/2016	Guy F. Atkinson Construction, Llc	Not Specified	NW	205,000,000.00	115,899,599.00	57,851,354.77	1,037	514
008812	STATE	224	Sr224 & Sr225, Benton City- Construct Intersection	12/02/2015	Rotschy, Inc.	MOE DAVARI	SC	2,676,720.15	2,517,477.50	2,600,980.19	140	3
008816	NHPP-0053(971)	005	I-5, Sb S 320th St To Duwamish River Br- Concrete	01/11/2016	Mid-Mountain Contractors, Inc.	MIKE ASKARIAN	NW	20,938,390.55	20,471,129.35	21,035,074.49	300	0
008817	STPF-HSIP-WA11(00	020	Sr 20, Morris Road To Jacobs Road Safety Improveme	12/14/2015	Interwest Construction Inc	DAVE CRISMAN	NW	1,999,561.47	2,245,555.55	1,736,974.09	40	0
008818	STATE&FED	005	Design Build - I-5 / Sr16 Realignment - Hov Struct	08/29/2016	Skanska Usa Civil West California Distri	GAIUS SANROY	OL	161,750,871.00	121,575,000.00	57,490,967.76	1,065	626
008823	STATE		Euclid Ave Administration Facility Consolidation P	10/19/2016	Garco Construction, Inc.	Not Specified	HQ	8,900,000.00	8,690,000.00	5,689,091.00	0	0
008825	NHPP-0054(287)	005	I-5, Nb Sr 531 Vic To Stillaguamish River - Paving	01/11/2016	Granite Construction Company	MARK SAWYER	NW	1,993,390.00	1,906,800.20	1,937,414.45	62	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
008830	STATE	522	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	02/08/2016	A-1 Landscaping And Construction	DAVE LINDBERG	NW	3,149,607.00	2,987,786.00	2,793,116.94	180	0
008831	STPF-0532(018)	532	Sr532, Pilchuck Creek Tributary (Secret Creek) - F	02/08/2016	Faber Construction Corp.	DAVE LINDBERG	NW	2,241,669.00	1,920,293.50	1,889,135.11	45	0
008840	STATE	005	I-5, Fisher Creek - Fish Passage	04/01/2016	Interwest Construction Inc	SHANE SPAHR	NW	6,636,877.50	5,358,535.35	5,359,478.23	304	34.5
008842	NHPP-9999(756)	012	Us 12 Et Al, Tri-Cities Vicinity Paving & Ada Comp	03/21/2016	Central Washington Asphalt, Inc.	MOE DAVARI	SC	6,484,739.40	5,867,933.39	5,893,609.36	71.5	0
008843	STATE	090	I-90, Peoh Rd Bridge To Elk Heights Rd Vic Wb-Repl	03/28/2016	Acme Concrete Paving, Inc.	JEFF MINNICK	SC	18,915,505.20	17,712,492.11	20,575,360.17	243	-9
008847	STATE	520	Sr 520, Union Bay Natural Area West Approach Wetla	04/26/2016	Matia Jansen Jv	ROBYN BOYD	NW	5,141,550.50	4,377,478.37	4,128,818.14	243	0
008851	WA-DOT-542(3)	542	Sr 542, High Creek - Fish Passage	04/01/2016	Interwest Construction Inc	SHANE SPAHR	NW	1,433,207.16	1,082,012.00	1,084,324.32	47	0
008852	STPF-0002(839)	002	Us 2, Spotted Road To I-90 - Its	04/29/2016	Power City Electric, Inc.	BOB HILMES	EA	345,051.50	375,984.00	361,330.00	36	0
008855	NHPP-9999(693)	090	I-90, Us 97 To Stevens Rd Vic - Paving	04/12/2016	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	7,196,883.95	5,987,356.24	6,118,481.25	80	0
008856	STPF-0002(839)	090	I-90, Price Creek Snopark Vic To Cabin Creek Vic W	04/19/2016	Columbia Asphalt & Gravel, Inc.	SCOTT GOLBEK	SC	1,971,204.52	1,929,246.70	1,932,842.09	30	-2
008857	STPF-0101(356)	101	Us 101, Swanson Creek - Remove Fish Barrier	04/13/2016	Interwest Construction Inc	JERRY MOORE	OL	1,270,457.20	1,369,000.00	1,325,887.74	55	1.5
008859	STBG-9999(761)	307	Sr 104 & Sr 307, North Kitsap Co - Remove Fish Bar	04/21/2016	Nordland Construction	BOB HILMES	EA	2,613,802.66	2,149,447.00	2,119,197.82	52	0
008861	STBG-0016(027)	016	Sr 16, Anderson Creek Trib To Sinclair Inlet - Fis	04/19/2016	Scarsella Bros., Inc.	MICHELE BRITTON	OL	6,217,277.28	4,375,812.60	4,270,999.45	100	0
008863	NHPP-0054(289)	005	I-5 & Sr 534, Hill Ditch Bridge To Joe Leary Sloug	04/26/2016	Granite Construction Company	DAVE CRISMAN	NW	8,179,867.50	7,305,100.20	6,852,475.72	84	2.5
008865	STPF-0202(055)	202	Sr 202, Little Bear Creek Fish Barrier Removal	04/29/2016	Olson Brothers Excavating Inc	DAVE LINDBERG	NW	5,365,090.65	4,995,036.50	4,341,572.11	244	-52
008875	HSIP-9999(718)		Ncr Regionwide Curve Warning Signing	05/18/2016	Road Products Inc.	KEVIN WALIGORSKI	NC	670,635.34	465,603.00	465,600.00	78	0
008878	HSIP-9999(729)	002	2015-17 Eastern Region Regionwide Basic Safety - G	05/23/2016	Frank Gurney, Inc.	BOB HILMES	EA	596,410.30	706,205.48	734,970.13	32	2
008881	CM-0090(020)	090	I-90/Freya St Interchange - Ramp Improvements	05/18/2016	Shamrock Paving, Inc.	LARRY LARSON	EA	2,040,992.90	2,120,185.00	2,137,522.15	55.5	3.5
008883	STATE	005	I-5, S 200th St/Military Rd - Intersection Improve	06/01/2016	Johansen Excavating, Inc.	Not Specified	NW	2,232,944.00	2,192,284.40	1,874,337.39	161	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
008886	STATE	405	I-405, Ne 6th St To I-5 Nb Hard Shoulder Running &	12/21/2016	Graham Contracting, Ltd.	CHUN-HO CHEN	NW	7,200,000.00	7,290,000.00	7,367,333.21	323	0
008890	HSIP-STPF-9999719	002	Us 2, Ncr Seal 2016	05/24/2016	Central Washington Asphalt, Inc.	DAN LEWIS	NC	6,105,178.92	5,521,950.60	5,331,105.06	45	9.5
008895	FR-HSR-00171-11-0		Tacoma Amtrak Cascades Station / Freight House S	06/01/2016	Garco Construction, Inc.	FRANK GREEN	SW	10,313,760.62	10,317,000.00	15,374,825.18	411	0
008897	STBG-0092(006)	092	Sr 92, Pilchuck River - Ced	05/23/2016	Marshbank Construction, Inc	DAVE LINDBERG	NW	2,015,956.50	1,594,934.00	1,451,278.66	75	0
008900	NHPP-0052(211)	005	I-5, Cowlitz River Bridge To Koontz Rd Vicinity -	06/13/2016	Lakeside Industries	COLIN NEWELL	SW	4,564,909.50	5,070,331.96	5,399,311.31	65	0
008907	CMAQ-9999(722)	005	I-5 Et Al, Vancouver Urban Its Device Infill	06/16/2016	Elcon Corporation	RICK KENISTON	SW	611,169.60	648,115.00	619,988.65	40	-18
008909	HSIP-9999(737)	002	Us 2 Et Al, Eastern Region Intersection Safety Imp	06/20/2016	Specialized Pavement Marking Inc.	CHAD SIMONSON	EA	1,410,846.75	1,526,969.55	1,537,820.89	79	2.5
008912	NHPP-STBG-0012(22)	012	Us 12 & Sr 506, Pavement Rehabilitation	07/05/2016	Granite Construction Company	COLIN NEWELL	SW	5,608,442.80	5,658,547.77	6,836,313.49	75	6
008915	STPF-NHPP-0432(02)	004	Sr 4 Et Al, Pavement Rehabilitation	06/20/2016	Granite Construction Company	JOANNA LOWREY	SW	4,321,391.51	4,539,539.00	4,571,483.60	78	-4
008916	NHPP-0012(228)	012	Us 12, Old Naches Highway Vic To I-82 An Sr 823/ Y	06/28/2016	Interstate Concrete & Asphalt Co.	SCOTT GOLBEK	SC	4,520,234.20	4,455,260.44	5,821,611.95	78	1
008918	NHPP-0051(297)	005	I-5, I-205 To North Fork Lewis River Bridge - Reha	06/13/2016	Granite Construction Company	LORI FIGONE	SW	4,194,027.56	3,950,950.00	5,211,343.88	104	4.5
008924	NHPP-0904(125)	090	I-90, 2016 Eastern Region Bridge Deck Repair	06/28/2016	West Company, Inc.	BOB L HILMES	EA	1,786,215.00	1,566,196.00	1,524,558.78	57	2
008930	HSIP-9999(717)	005	I-5 Et Al, Swr Intersection Safety Implementation	07/19/2016	Construction Ahead, Inc	DEVIN RECK	SW	385,520.25	528,295.30	519,623.30	60	5
008938	NHPP-0395(108)	395	Us 395, Nsc-Wellesley Ave/Freya St Intersection Im	08/08/2016	Halme Construction, Inc.	LARRY LARSON	EA	1,762,049.00	1,507,368.50	1,531,919.38	43	2.5
008939	HISP-0104(058)	104	Sr 104, E Of Balmoral Pl Ne To Kingston Ferry - Pa	08/10/2016	Lakeside Industries	CHRISTOPHER BRUNING	OL	749,706.30	882,857.00	914,938.25	51	15
008944	STATE	520	Sr 520, 84th Ave Ne And 92nd Ave Ne Added Truck Ap	08/18/2016	C.A. Carey Corporation	MARK ALLISON	NW	245,300.50	287,128.50	262,102.27	22	0
008952	NHPP-0053(974)	005	I-5, Nb Mlk Jr Way To Ne Ravenna Br Pavement Repai	05/31/2017	Guy F. Atkinson Construction, Llc	DAVE LINDBERG	NW	35,975,513.00	38,599,899.00	11,011,788.60	880	678
008958	STPF-0302(008)	302	Sr 302, 1.15 Miles S Of E Victor Rd Major Drainage	09/06/2016	Active Construction Inc.	MICHELE BRITTON	OL	378,684.18	422,422.00	747,703.35	24	5
008959	STATE	405	I-405, Ne 30th St & Ne 44th St Ramp Improvements	09/29/2016	Graham Contracting, Ltd.	Not Specified	NW	763,427.50	818,133.00	792,450.96	60	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
008968	NH-0104(055)	104	Sr 104, Hood Canal Bridge Special Repair Gear Box	11/17/2016	Northbank Civil And Marine Inc	MICHELE BRITTON	OL	3,355,143.00	2,643,803.00	1,536,125.56	100	-14
008971	HSIP-0124(019)	124	Sr 124, Monument Dr/Rr Xing - Construct Bridge	12/17/2016	Scarsella Bros., Inc.	ALEX SANGUINO	SC	6,337,028.50	6,442,878.67	6,558,966.19	165	2
008972	STATE		Pcc Railroad Rehabilitation P & L Branch/Wim Branc	12/02/2016	Railworks Track Systems, Inc.	Not Specified	EA	1,086,701.00	908,955.00	929,901.49	58	3.5
008974	HSIP-0503(032)	005	I-5 And Sr 503, Intersection Improvement	11/09/2016	Northeast Electric, Llc	LORI FIGONE	SW	553,254.35	505,077.00	653,248.20	53	6
008976	STATE	008	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	12/28/2016	Ceccanti Inc	JOHN ROMERO	OL	11,103,139.67	10,708,835.01	6,102,850.48	562	358.5
008977	NHPF-0905(104)	090	I-90 Adams County Line To Spokane County Line Pavi	01/10/2017	Kerr Contractors Oregon Inc	Not Specified	EA	5,896,404.60	9,721,681.27	8,342,700.07	75	-50
008979	HSIP-9999(735)	005	15-17 Olypmic Region Rumble Strips - Install Ruml	12/27/2016	Specialized Pavement Marking Inc.	MICHELE BRITTON	OL	314,038.50	281,154.80	272,036.92	48	0
008982	STBG-0823(066)	082	I-82/1 Mile W Of Benton City To I-182 ,	12/27/2016	Inland Asphalt Company	ALEX SANGUINO	SC	1,960,527.00	1,475,103.10	1,459,264.01	25	0
008984	NHPP-0097(173)	097	Us97 & I-82, Lateral A To Ahtanum Cr And I-82/S Of	12/27/2016	Granite Construction Company	JERRY WOOD	SC	2,544,476.50	2,608,608.00	2,586,618.72	49	0
008987	HSIP-9999(745)	002	Ncr Guardrail Update 15-17	01/10/2017	Frank Gurney, Inc.	KEVIN WALIGORSKI	NC	632,619.00	557,488.75	643,389.09	53	0
008988	STPF-0164(017)	164	Sr 164, Se 408th St To 196th Ave Se Vic Pavement R	02/02/2017	C.A. Carey Corporation	ALETA BORSCHOWA	NW	1,409,251.00	1,975,151.50	2,116,316.27	60	6.5
008989	STATE	020	Sr 20, Sedro Woolley To Concrete Vicinity - Bst Bs	01/10/2017	Granite Construction Company	Not Specified	NW	2,805,230.90	2,918,335.10	3,032,655.16	53.5	1.5
008990	STATE	005	I-5 Silver Lake Sb Rv Dump Station Rehabilitation	01/10/2017	Allied Construction Associates, Inc	Not Specified	HQ	500,000.00	472,391.00	501,211.99	0	0
008991	ER-STPF-1605(001)	005	I-5 Chamber Way Bridge - Replacement	05/25/2017	Quigg Bros. Inc.	FRANK GREEN	SW	10,929,950.60	10,930,002.00	4,066,127.18	518	291
008992	STATE	005	I-5, Nb S 260th St To Duwamish River Br Concrete P	02/07/2017	Gary Merlino Construction Co., Inc.	Not Specified	NW	29,528,771.63	30,811,328.77	21,017,330.34	365	176.5
008993	STATE	005	I-5, Mounts Rd To Center Dr Auxiliary Lane Extensi	01/18/2017	Scarsella Bros., Inc.	JON KEETH	OL	9,677,122.22	7,878,787.87	7,248,976.38	166	12
008994	NHPP-0410(066)	410	Sr410, White River Bridge To Sr164 Paving And Ada	02/02/2017	Icon Materials,A Division Of Cpm Corp.	Not Specified	NW	1,766,530.00	1,988,350.25	1,928,637.37	65	0
008995	STATE		Region Headquarters Building Chiller Replacement -	02/10/2017	Macdonald-Miller Facility Solutions Inc	Not Specified	HQ	653,000.00	498,357.00	499,944.00	70	70
008999	STPF-0020(186)	020	Sr 20, Winthrop Vicinity - Paving	02/07/2017	Central Washington Asphalt, Inc.	Not Specified	NC	1,233,303.50	1,258,802.30	1,295,157.87	35	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009002	STPF-0532(014)	532	Sr 532, Church Creek - Fish Passage	02/07/2017	Strider Construction Co, Inc.	Not Specified	NW	3,742,177.00	3,732,622.00	3,607,582.56	58	12
009003	STATE	097	Us 97, Centerville Rd To Yakima Co Variable Messag	02/02/2017	Northeast Electric, Llc	RICK KENISTON	SW	300,294.00	356,929.00	353,653.20	22	5
009005	STPF-0150(013)	150	Sr 150, W Of Chelan Paving	02/10/2017	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	2,668,675.79	2,797,797.79	2,814,147.42	40	0
009006	STBG-9999(771)	002	Ncr 2017, Pavement Rehabilitation And Seal	02/22/2017	Granite Construction Company	Not Specified	NC	8,388,452.78	9,603,928.00	9,567,505.73	75	4
009007	NHPP-0016(030)	016	Sr 16, Union Ave To Jackson Ave Ada Ramps A Small	02/10/2017	Totem Electric Of Tacoma, Inc.	MICHELE BRITTON	OL	181,237.00	231,851.65	229,178.31	30	0
009008	STATE	395	Us 395, Nsc - Spokane River To Francis Ave - Gradi	02/22/2017	Red Diamond Construction Inc	CHAD SIMONSON	EA	494,766.50	382,482.30	299,668.09	20	6
009009	STATE	112	Sr 112 / Us 12 / Sr 109, Chip Seal	02/10/2017	Doolittle Construction Llc	CHRIS BRUNING	OL	4,394,855.55	3,608,234.45	3,710,994.77	60	0
009010	STPF-0150(013)	150	Sr 150, No-See-Um Road Intersection Improvements	03/29/2017	Strider Construction Co, Inc.	KEVIN WALIGORSKI	NC	4,801,002.33	5,283,745.45	4,786,940.12	151	1
009011	STATE	395	Us 395, Nsc Freya St - Structures	02/21/2017	Max J. Kuney Company	MARK V. ALLEN	EA	8,034,836.60	7,655,561.00	4,868,409.30	215	108
009012	STPF-0129(011)	129	Sr 129, Spur Intersection - Replace Signal	02/21/2017	Power City Electric, Inc.	ALEX SANGUINO	SC	335,479.20	342,723.80	338,588.90	20	3
009017	NHPP-0525(039)	525	Sr 525, Sb Alderwood Mall Pkwy Intersection Improv	03/02/2017	Totem Electric Of Tacoma, Inc.	DAVE LINDBERG	NW	571,959.00	683,384.90	534,358.54	40	2
009018	NHPP-0101(355)	101	Us 101 Coffee Creek - Remove Fish Barrier	11/07/2017	Parsons/Scarsella Jv	BRIAN WHITEHOUSE	OL	17,464,822.00	13,889,997.00	0.00	0	0
009019	NHPP-0900(027)	900	Sr 900, Green Creek Remove Fish Barrier	03/06/2017	Marshbank Construction, Inc	Not Specified	NW	1,045,853.00	893,661.64	783,240.41	30	0
009020	NHPP-0101(357)	101	Us 101, Matriotti Creek Remove Fish Barrier	03/14/2017	Interwest Construction Inc	CHRIS BRUNING	OL	1,513,783.80	1,436,932.00	1,428,768.30	40	0
009021	NHPP-0052(213)	005	I-5, N Of Maytown Rd To Martin Way Paving	03/27/2017	Tucci & Sons, Inc.	BRIAN WHITEHOUSE	OL	3,558,828.50	4,013,437.40	3,908,839.96	40	1.5
009022	NHPP-0016(032)	003	Sr 3 And Sr 16, Olympic Dr Nw To Sr 305 Install Ca	03/14/2017	Massana Construction, Inc.	MICHELE BRITTON	OL	2,491,162.00	1,662,953.00	1,531,289.87	80.5	0.5
009024	STPF-9999(734)	904	Us 2 Et Al, Er Regionwide Ada Project Pedestrian A	03/14/2017	Wm. Winkler Company	TOM BRASCH	EA	1,714,890.00	1,093,778.00	1,151,147.82	45	-3
009025	NHPP-0002(844)	002	Us 2, Fern Bluff Rd Vic To 10th St Vic Paving & Ad	03/22/2017	Lakeside Industries	MARK SAWYER	NW	3,097,653.00	3,054,339.65	3,137,112.86	120	0
009026	STATE	097	Us 97, Dolarway Intersection - Intersection Improv	04/21/2017	Kiewit Infrastructure West Co.	JERRY WOOD	SC	2,364,057.68	2,687,606.55	2,647,623.21	75	-21

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009027	NHPP-0516(023)	516	Sr 516, 102nd Pl Se Vic To 132nd Ave Se Paving And	03/28/2017	Miles Resources Llc	Not Specified	NW	2,086,895.46	2,465,697.24	2,568,483.16	62	3.5
009028	NHPP-0054(288)	005	I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada	03/27/2017	Cadman Materials Inc	Not Specified	NW	7,693,649.00	6,847,568.91	4,060,313.12	120	41.5
009029	HSIP-0397(012)	397	Sr 397- S Yew St To S 10th Avepaving And Roadside	03/22/2017	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	2,072,759.78	2,353,055.58	2,434,618.92	43	0
009031	HSIP-9999(755)	021	Sr 21 Et Al, 2017 Eastern Region Chip Seal	03/22/2017	Central Washington Asphalt, Inc.	Not Specified	EA	10,292,507.05	9,909,028.27	10,060,284.88	70	2
009032	NHPP-0901(491)	090	I-90 & I-82, Easton Vic And Ellensburg Vic Eb & Wb	04/04/2017	M J Hughes Construction	SCOTT GOLBEK	SC	2,722,068.00	3,160,912.50	4,011,018.86	72	0
009033	HSIP-0028(051)	028	Ncr 15-17, Electrical Service And Safety Upgrade	04/03/2017	Northeast Electric, Llc	DAN LEWIS	NC	287,603.00	185,207.00	195,026.08	30	0
009034	STBG-0097(180)	097	Us 97, Sr 22 Vic To 2nd Ave Vic - Paving & Roadsid	04/03/2017	Interstate Concrete & Asphalt Co.	SCOTT GOLBEK	SC	4,570,637.36	4,200,060.90	4,496,905.41	65	0
009036	NHPP-0901(490)	090	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	04/05/2017	Imco General Construction, Inc.	SCOTT GOLBEK	SC	32,280,434.49	27,799,358.66	9,993,418.25	180	85
009037	STATE	195	Us 195 & Us 395, Eastern Region Expansion Joint Re	04/03/2017	N.A. Degerstrom Inc	TOM BRASCH	EA	387,574.00	292,723.50	308,579.26	22	3.5
009038	NHPP-0822(139)	082	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	04/19/2017	Conway Construction Company	JERRY WOOD	SC	1,431,319.00	1,420,504.74	1,610,573.93	47	-4
009039	HSIP-9999(743)	017	Sr 17 & 171, Moses Lake Safety Improvements	04/10/2017	North Central Construction, Inc.	KEVIN WALIGORSKI	NC	194,273.00	213,609.50	221,053.60	13	0
009040	NHPP-0901(485)	090	I-90, N Fork Issaquah Creek Fish Passage	03/29/2017	Scarsella Bros., Inc.	DAVE LINDBERG	NW	3,740,203.00	5,186,640.40	4,746,640.16	75	1
009041	STBGF-0112(029)	112	Sr 112, Nordstrom Creek Remove Fish Barrier	04/10/2017	Nordland Construction	CHRIS BRUNING	OL	1,285,675.60	1,428,341.00	1,400,429.43	51	1
009042	STPF-0542(036)	542	Sr 542 Hedrick Creek Fish Barrier	04/12/2017	Strider Construction Co, Inc.	Not Specified	NW	3,354,407.00	3,722,089.00	2,971,284.79	210	82
009043	STATE	090	Sr 529, Northbound Steamboat Slough - Bridge Paint	04/17/2017	Abhe & Svoboda, Inc.	Not Specified	NW	5,163,044.00	5,743,770.00	64,758.40	240	135.5
009045	NHPP-0012(235)	012	Us 12 / White Pass & Indian Cr, To Wildcat Crk Bri	04/25/2017	Interstate Concrete & Asphalt Co.	JERRY WOOD	SC	2,510,332.00	4,027,265.00	4,378,386.37	62	-9
009046	STBG-9999(769)	002	Ncr 15-17, Safety Implementation And Sign Update	04/20/2017	Transportation Systems, Inc.	Not Specified	NC	1,155,619.93	1,076,073.00	1,042,341.00	90	1
009047	STPF-9999(765)	010	Sr 10 Et Al, 2017 Scr Region Wide-Chip Seal	04/12/2017	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	7,052,100.17	7,422,422.42	7,507,617.77	58	1

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009050	NHPP-9999(753)	020	Sr 20 And Sr 525, Bob Galbreath Rd To Holbrook Rd	12/12/2016	Granite Construction Company	Not Specified	NW	5,930,357.40	11,849,264.80	11,325,777.78	100	0
009051	STPF-NHPP-9999(742)	509	Sr 509, S 168th St To S 112th St Vic - N Paving An	04/27/2017	Tucci & Sons, Inc.	Not Specified	NW	2,981,738.20	3,246,925.30	2,763,082.56	70	5
009052	HSIP-NHPP-0240(02	240	Sr 240 & Us 395/Tri-Cities Vic. - Paving, I/S Impr	05/02/2017	Granite Construction Company	ALEX SANGUINO	SC	5,860,553.40	6,157,323.00	6,059,761.13	77	2
009053	NHPP-0526(011)	526	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	05/16/2017	Cadman Materials Inc	DAVE LINDBERG	NW	2,898,747.00	3,381,312.45	3,146,632.64	60	-19
009054	NHPP-0906(234)	090	I-90, 3rd Ave Bridge - Special Repair - Eb	04/17/2017	West Company, Inc.	CHAD SIMONSON	EA	740,825.36	1,659,797.75	1,701,700.96	63	7.5
009055	0020(193)	020	Sr 20, N Of Eaglemount Half Bridge Culvert Replace	04/25/2017	Interwest Construction Inc	CHRIS BRUNING	OL	421,296.50	396,396.00	381,717.58	17	0
009056	STPF-0162(020)	162	Sr 162, Sr 410 To S Of 96th St E Paving And Ada Co	05/18/2017	Tucci & Sons, Inc.	JON KEETH	OL	1,264,825.50	1,433,933.50	1,471,363.76	32	-2
009057	HSIP-9999(700)	169	Sr 169 Et Al, Intersection Safety Improv Active Wa	05/05/2017	Totem Electric Of Tacoma, Inc.	Not Specified	NW	259,413.00	518,508.60	491,883.06	45	0
009058	NHPP-0823(068)	082	I-82, Columbia River Bridge Eb - Truss Deck Replac	05/11/2017	Max J. Kuney Company	ALEX SANGUINO	SC	8,723,599.32	9,467,594.50	4,278,443.76	300	183
009060	STPF-0528(007)	528	Sr 528, 55th Dr Ne Vic To 83rd Ave Ne Vic Paving A	05/16/2017	Lakeside Industries	DAVE LINDBERG	NW	1,696,262.50	2,467,995.90	2,414,619.68	75	0
009062	NHPP-0270(008)	270	Sr 270, Jct Us 195 To Bishop Blvd Paving	05/11/2017	Poe Asphalt Paving, Inc.	Not Specified	EA	2,070,854.30	2,324,173.64	2,304,854.04	39	3.5
009063	NHPP-0002(843)	002	Us 2 Francis Ave To Division Wye - Paving Paving	05/01/2017	Icon Materials,A Division Of Cpm Corp.	Not Specified	EA	1,692,948.47	1,777,500.00	1,786,598.58	50	0
009064	STATE	101	Us 101, Sol Duc River Bridges Bridge Painting	05/18/2017	Southern Road & Bridge, Llc	CHRIS BRUNING	OL	2,359,353.00	2,297,848.00	2,080,047.47	90	0
009065	NHPP-0012(207)(235)	012	Us 12, Rimrock Lake Vicinity - Stabilize Slope	05/18/2017	Krci Llc	JERRY WOOD	SC	1,169,366.50	1,648,936.00	1,386,516.86	55	8.5
009068	STPF-0904(124)	904	Sr 904, Mullenix Rd To Betz Rd Paving	05/10/2017	Shamrock Paving, Inc.	TOM BRASCH	EA	1,435,619.75	1,624,312.00	1,599,437.89	35	0
009069	NHPP-0303(015)	303	Sr 303, Sr 304 To Wm E Sutton Rd Ne Paving	05/18/2017	Lakeside Industries	CHRIS BRUNING	OL	2,880,163.50	3,181,584.88	3,315,318.48	70	0
009071	NHPP-0169(027)	169	Sr 169, 140th Ave Se To Blaine Dr Vic Paving & Ada	05/18/2017	Lakeside Industries	PATRICK FULLER	NW	2,202,062.50	2,839,075.40	2,853,563.53	67	0
009072	NHPP-0290(024)	290	Sr 290, Mission Ave To Sullivan Rd Paving	05/18/2017	Icon Materials,A Division Of Cpm Corp.	TOM BRASCH	EA	3,333,809.30	3,464,647.27	3,123,170.49	50	0



## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009073	NHPP-0020(189)	020	Sr 20, Collins Rd To Sr 9 Paving & Ada Compliance	05/08/2017	Lakeside Industries	Not Specified	NW	1,486,898.00	1,781,906.67	1,760,099.76	34	4
009074	FTA(PFG)(5307)		Seattle Multimodal Terminal At Colman Dock	05/05/2017	Hoffman-Pacific Llc, Joint Venture	JOHN CALLAHAN	FE	24,079,470.00	24,079,471.00	30,640,913.04	1,325	1,178
009075	STATE		Systemwide On-Call, Off-Shore Maintenanc	05/23/2017	American Construction Co., Inc.	BRIAN ENDRES	FE	1,036,060.00	1,110,948.00	853,676.16	0	0
009078	STATE	518	Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte	06/22/2017	Graham Contracting, Ltd.	Not Specified	NW	9,273,461.00	8,229,999.91	2,748,506.89	373	258
009079	HSIP-9999(748)	002	Us 2 Et Al, 2015-17 Er Regionwide Basic Safety - S	05/18/2017	Belarde Company, Inc.	TOM BRASCH	EA	530,504.00	680,500.00	678,942.96	50	-4.5
009080	HSIP-0026(033)	026	Sr 26, Intersection Improvements	06/22/2017	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	363,408.34	615,931.42	595,506.90	25	0
009082	STPF-STBG-0531(010)	531	Sr 531, Edgecomb Creek Fish Passage	06/06/2017	Mcclure And Sons Inc.	Not Specified	NW	870,768.40	881,529.00	714,810.50	55	-26
009083	NHPP-0012(234)	012	Us 12 Mcnary Pool To Old Highway 12 & Clarkston -	05/26/2017	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	5,004,766.19	5,642,696.70	5,785,685.42	55	-5
009085	WFL-2015(012)	002	Us 2, Eagle Falls Vic. To Tye Creek Resurfacing	06/14/2017	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	3,180,351.92	3,288,343.95	3,419,434.84	45	0
009087	STATE	006	Sr 6 And Sr 105, Pacific County Chip Seal	05/24/2017	Doolittle Construction Llc	COLIN NEWELL	SW	5,200,911.80	5,170,174.83	5,158,872.62	45	0
009089	STATE	003	Sr 3, Sr 304 I/C Interchange Modification	06/22/2017	Granite Construction Company	MICHELE BRITTON	OL	1,271,109.80	1,593,152.00	1,518,378.78	47	0
009090	STATE	025	Sr 25, Northport Columbia River Crossing Bridge Re	06/06/2017	Northbank Civil And Marine Inc	MARK V. ALLEN	EA	438,128.00	548,928.00	533,964.16	32	0
009091	STBG-0007(25)	007	Sr 7, N Of Morton To Sr 706 Paving And Culvert Reh	06/20/2017	Granite Construction Company	COLIN NEWELL	SW	5,529,551.20	6,421,640.00	5,798,566.81	51	0
009093	STBG-0501(024)	501	Sr 501, 26th St Ext Vicinity To End Of Road - Chip	06/14/2017	Granite Construction Company	JOANNA LOWREY	SW	786,087.79	889,889.00	717,425.35	20	-5
009094	NSIP-9999(763)(768)	010	15-17 Scr Region Wide, Signing & Intersection - We	06/14/2017	Massana Construction, Inc.	Not Specified	SC	517,058.00	657,389.40	626,377.05	50	-7.5
009096	NHPP-0051(301)	005	I-5, Sb Bridges 5/40w And 5/105w Resurfacing	06/14/2017	Granite Construction Company	LORI FIGONE	SW	1,606,948.24	2,087,087.00	1,057,829.29	55	2
009098	STBGNHPP-0097(181)	097	Us97 & Sr 14, Paving - Klickitat County	06/12/2017	Interstate Concrete & Asphalt Co.	DEVIN RECK	SW	4,355,715.50	4,600,520.00	4,100,353.67	57	-8.5
009099	STATE	104	Sr 104, Kingston Ferry Terminal Painting Preservat	06/16/2017	Purcell Painting & Coatings	TOM CASTOR	FE	405,300.00	489,904.00	483,661.21	84	-7
009100	STATE	195	Us 195, Colfax To Spangle Add Passing	07/10/2017	Selland Construction, Inc.	MARK V. ALLEN	EA	2,945,302.16	3,199,999.00	3,048,811.08	55	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Lanes									
009101	HSIP-0002(841)	002	Us 2, Coles Corner Vicinity Safety Improvements	07/10/2017	Taylor'S Excavators Inc	KEVIN WALIGORSKI	NC	569,638.87	703,078.00	674,898.35	27	2
009103	STPF-9999(772)	017	Sr 17, Strategic Pavement Preservation 2017	06/22/2017	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	261,101.35	316,833.50	318,301.29	8	0
009105	NHPP-0395(107)	395	Us 395, Arden To Colville Paving	06/26/2017	Central Washington Asphalt, Inc.	MARK V. ALLEN	EA	2,994,535.82	3,491,873.66	3,411,186.22	45	0
009106	ER-1701(004)	021	Sr21, South Of Republic Gold Creek Bridge Emergent	04/17/2017	Icon Materials,A Division Of Cpm Corp.	MARK ALLEN	EA	50,000.00	50,000.00	52,888.96	6	6
009107	ER-1701(003)	020	Sr 20, Loup Loup Pass Emergency Repair 2017 Phase	05/19/2017	Krci Llc	DANIEL LEWIS	NC	2,711,556.80	2,223,786.00	3,525,818.38	79	0
009108	ER-1701(005)	395	Us 395 South Of Orient - Matsen Creek Washout Emer	04/17/2017	Wm. Winkler Company	TOM BRASCH	EA	730,000.00	730,000.00	1,209,687.16	30	0
009109	SECT164-0028(050)	028	Sr 28, East Wenatchee Area Safety Improvements	07/14/2017	Hurst Construction Llc	Not Specified	NC	1,371,633.01	1,608,066.55	1,552,246.44	28	-4
009111	NHPP-0500(021)	500	Sr 500, Sr 503 To Ne 4th Plain Blvd. Paving	07/05/2017	Granite Construction Company	LORI FIGONE, P.E.	SW	2,577,631.10	3,264,264.00	3,208,453.73	32	0
009112	STP-0153(446)	153	Sr 153, Methow River Bridges Structural Rehabilita	07/13/2017	Stellar J. Corporation	DAN LEWIS	NC	495,355.00	612,995.00	591,091.18	84	1
009113	NHPP-0012(236)	012	Us 12, Coal Creek Bridge To Gulch Bridge Paving	06/30/2017	Lakeside Industries	DEVIN RECK	SW	3,208,946.00	3,327,442.40	3,025,509.31	40	0
009116	CMAQ-0503(031)	503	Sr 503, Atis Infill - I/S Bypass 4th Plain To Main	07/17/2017	Mill Plain Electric	Not Specified	SW	702,779.00	523,311.60	200,371.89	0	0
009117	NHPP-0432(023)	432	Sr 432, Cowlitz River Bridge No. 432/10s Repair An	07/26/2017	Hamilton Construction Co	JOANNA LOWREY	SW	771,245.25	898,446.75	846,353.50	35	0
009118	WA-2017-007-00	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Trestle	08/16/2017	Orion Marine Con (Nw Marine Cns To 2011)	_MARK SAWYER	NW	6,365,105.10	4,648,053.50	3,009,488.46	185	105.5
009120	STATE	090	I-90, 1.5 Miles E Of Cabin Creek Rd To Kachess Riv	07/24/2017	Granite Construction Company	SCOTT GOLBEK	SC	824,409.00	1,391,391.00	1,358,100.76	15	0
009121	NHPP-0901(498)	090	I-90, Lacey V Murrow Bridge Electrical Rehabilitat	08/03/2017	Northeast Electric, Llc	DAVE LINDBERG	NW	459,084.00	391,001.00	199,200.00	75	47
009123	HSIP-9999(750)	101	2017, Olympic Region Guardrail And Cable Barrier	08/17/2017	Dirt & Aggregate Interchange, Inc.	BRIAN WHITEHOUSE	OL	1,325,032.00	1,214,432.00	290,981.85	60	39
009124	NHPP-0002(848)	002	Us 2, Deer Rd To Colbert Corridor Improvements And	07/28/2017	Inland Asphalt Company	MARK V. ALLEN	EA	4,014,515.25	4,228,000.00	3,321,024.44	60	26

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009125	ER-STBG-1701(001)	503	Sr 503 Mp 34.34 Vic, Speelyai Slide-Slope - Phase	07/25/2017	Rock Supremacy Llc	LORI FIGONE	SW	909,350.40	1,615,219.00	1,424,834.53	95	5
009126	HBP-0082(012)	082	I-82, Selah Creek Bridge Eb - Paving & Bridge Join	08/14/2017	Interstate Concrete & Asphalt Co.	Not Specified	SC	545,969.00	661,717.00	612,704.44	20	-8.5
009128	ER-1604(003)	112	Sr 112, Mp 0.50 And Mp 1.83 Slides Stabilize Slope	08/14/2017	Interwest Construction Inc	CHRIS BRUNING	OL	561,683.00	673,514.00	682,950.77	30	0
009129	STATE	163	Sr 163, Point Defiance Ferry Terminal Emergency Ge	09/05/2017	Colvico, Inc.	Not Specified	FE	251,465.00	218,868.00	162,760.88	40	13
009130	STPF-0105(025)	105	Sr 105, North Cove Vicinity Erosion Protection 201	08/11/2017	Quigg Bros. Inc.	Not Specified	SW	2,403,583.00	2,352,181.00	1,906,933.50	103	36.5
009132	HSOP-9999(768)(763)		15-17 Scr Region Wide, Signing & Intersection - Ea	08/28/2017	Construction Ahead, Inc	Not Specified	SC	379,167.87	430,397.75	415,681.89	30	-1.5
009135	STPF-0504(010)	504	Sr 504 / Wooster Creek, Culvert Replacement Chroni	09/12/2017	Hamilton Construction Co	Not Specified	SW	2,273,819.00	2,095,588.20	487,417.55	181	117
009136	STATE	539	Sr 539, Nooksack River Bridge Special Repair	09/18/2017	Razz Construction, Inc.	Not Specified	NW	280,943.30	267,933.00	8,190.00	20	-18
009138	STATE	005	I-5, Mounts Road Vicinity Vms Install	10/10/2017	Northeast Electric, Llc	JON KEETH	OL	257,072.00	231,193.00	139,073.50	22	10
009140	STATE	090	I-90, Vantage Vic - Emergency Guardrail Repair	08/08/2017	Frank Gurney, Inc.	SCOTT GOLBEK	SC	336,021.50	362,900.00	242,873.40	30	23
009142	STATE		Burlington Peo Tenant Improvements Washington Stat	09/27/2017	Faber Construction Corp.	Not Specified	HQ	417,262.27	464,970.00	485,417.73	0	0
009144	HSIP-9999(778)	005	I-5 Et Al, Nwr Cable Barrier Upgrade	11/21/2017	Petersen Brothers, Inc.	Not Specified	NW	4,741,864.00	4,428,212.62	0.00	0	0
009145	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes Phase	10/23/2017	N.A. Degerstrom Inc	Not Specified	EA	4,073,203.49	4,073,200.10	0.00	0	0
009147	STATE	005	I-5, S 188th St To Ne 80th St Camera Installation	11/15/2017	Northeast Electric, Llc	Not Specified	NW	291,458.00	421,496.00	8,298.08	0	0
009150	WA-90-X604	525	Sr 525, Mukilteo Ferry Terminal (Phase 2 Deep Stor	11/22/2017	Imco General Construction, Inc.	Not Specified	FE	2,137,918.00	2,259,586.00	0.00	0	0
009151	NHFP-NHPP-0901(497)	090	I-90, Floating Bridges Replace Anchor Cables	11/20/2017	American Bridge Company	Not Specified	NW	6,228,608.00	5,755,000.00	0.00	110	110
009152	ER-1701(009)	101	Us 101, Hoodspout Vicinity Slide Debris Fence Repa	10/12/2017	Hi-Tech Rockfall Construction, Inc.	BRIAN WHITEHOUSE	OL	187,904.00	199,865.20	198,267.69	15	1
009154	STATE	026	Sr 26 & Us 195, Safety Improvements	10/25/2017	Colvico, Inc.	GLENN WAGEMANN	EA	97,981.41	115,662.00	110,394.40	20	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009155	STATE	012	Us 12 / Us 101 / Sr 109, Aberdeen / Hoquiam Signal	11/20/2017	Northeast Electric, Llc	JOHN ROMERO	OL	3,218,551.00	2,947,841.00	13,485.00	0	0
009156	STATE	522	Sr 522, Elliot Road Vic Sandfilter	11/13/2017	Interwest Construction Inc	DAVE LINDBERG	NW	619,615.00	561,646.00	0.00	0	0
009158	ER-STBG-1701(004)	021	Sr 21, South Of Republic Gold Creek Bridge Emergen	09/13/2017	N.A. Degerstrom Inc	Not Specified	EA	179,999.66	179,999.66	95,934.53	10	-3
009160	STATE	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	12/26/2017	Scarsella Bros., Inc.	PATRICK FULLER	NW	21,377,224.50	22,583,904.00	0.00	0	0
009161	STATE	005	I-5, Lake Samish Vic Stormwater Pipe Relacement	11/13/2017	Faber Construction Corp.	Not Specified	NW	546,307.50	588,595.69	0.00	0	0
009164	NHPP-0902(451)	090	I-90, Easton To Ellensburg Vic Interchange Paving	12/04/2017	Interstate Concrete & Asphalt Co.	SCOTT GOLBEK	SC	2,086,596.50	1,941,242.00	0.00	30	30
009165	STBG-0016(033)	016	Sr 16, W Of Se Burley Olalla Rd To Jct S - Paving	12/11/2017	Miles Resources Llc	MICHELE BRITTON	OL	1,645,303.00	1,298,272.72	0.00	30	30
009166	STATE	005	I-5, Elm St, To North Kelso Ave Interchange - Illu	12/11/2017	Northeast Electric, Llc	Not Specified	SW	889,676.80	669,688.00	0.00	0	0
009167	STATE	009	Sr9, Gribble Creek Fish Passage	12/11/2017	Interwest Construction Inc	Not Specified	NW	1,750,499.90	1,616,161.61	0.00	0	0
009171	STBG-0020(192)	020	Sr 20, W Of 4 Corners Rd To E Of Water St Paving A	01/08/2018	Lakeside Industries	JERRY MOORE	OL	2,703,144.50	2,420,914.00	0.00	0	0
009173	STATE	002	Us 2, Nsc, Pittsburg Rd - Intersection Closure	12/28/2017	Wm. Winkler Company	Not Specified	EA	142,969.00	139,800.00	0.00	0	0
009176	NHPP-0053(973)	005	I-5, Martin Way To Marvin Road Stormwater Retrofit	01/08/2018	Scarsella Bros., Inc.	BRIAN WHITEHOUSE	OL	177,578.00	167,989.00	0.00	0	0
009177	STATE	020	Sharpes Corner Vicinity Improvements	01/11/2018	DW Not Applicable	Not Specified	NW	6,182,783.40	7,224,164.00	0.00		
009179	STATE	530	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	01/03/2018	Cadman Materials Inc	Not Specified	NW	2,049,679.05	1,885,439.45	0.00	0	0
009180	NHPP-0020(185)	020	Sharpes Corner To Anacortes Ferry Paving & Ada	01/08/2018	DW Not Applicable	Not Specified	NW	5,261,488.92	5,432,290.80	0.00		