

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
007963	STATE	520	Sr 520, Eastside Transit And Hov Project A Design	11/29/2010	Eastside Corridor Constructors	MARK ALLISON	NW	422,064,082.00	306,278,000.00	364,131,000.95	1,491	-251
007999	**-0099(111/113)	099	Sr 99, Bored Tunnel Alternative - Design Build Pro	01/06/2011	Seattle Tunnel Partners	CHRIS BROWN	NW	0.00	1,089,700,002.00	1,459,820,671.35	1,733	-867
008127	STATE	090	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	08/19/2011	Guy F. Atkinson Construction, Llc	JERRY WOOD	SC	197,988,768.70	177,144,342.66	196,758,486.94	1,035	-10.5
008376	BR-NH-0101(307)	101	Us 101, Shore Rd To Kitchen-Dick Rd Widening	12/11/2012	Scarsella Bros., Inc.	JERRY MOORE	OL	33,989,672.79	27,069,690.00	28,336,804.11	556	0
008400	IM-HSIP-9999(442)	090	Sr 92 / I-90, Intersection Improvements & Regionwi	04/16/2013	Graham-Marshbank Jv	DAVE LINDBERG	NW	7,237,987.00	7,131,691.00	7,210,698.35	205	2
008549	STPF-0099(122)	099	Sr 99, Alaskan Way Viaduct - Replacement North Acc	01/24/2014	Guy F. Atkinson Construction, Llc	PATRICK FULLER	NW	46,127,934.75	41,640,622.60	54,105,613.88	708	0
008560	HSIP-0009(068)	009	Sr 9, 32nd St Se & 84th St Ne - Safety Improvement	03/18/2014	Rodarte Construction, Inc.	DAVE LINDBERG	NW	5,021,873.00	5,699,005.00	5,705,879.19	295	0
008607	STATE	005	I-5, M St To Portland Ave - Hov	07/01/2014	Max J. Kuney Company	JON DEFFENBACHER	OL	103,100,763.25	98,175,443.97	116,510,000.03	837	-3
008625	BR-NHPP-0520(053)	520	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	08/20/2014	Flatiron West Inc	STEVE STRAND	NW	209,905,586.51	199,537,370.50	206,167,688.07	833	0
008662	TIGER-2014(088)	090	I-90, Two-Way Transit & Hov Operations Stage 3	12/03/2014	Imco General Construction, Inc.	HEIN TRINH/BORSCHOWA	NW	122,021,315.41	120,105,661.15	126,095,479.08	914	-485
008664	STATE	205	I-205, Mill Plain Interchange To Ne 18th St Build	10/22/2014	Cascade Bridge, Llc	LORI FIGONE	SW	29,675,858.00	24,309,057.10	23,867,014.41	379	16
008665	STATE	167	Sr 167 / 8th St E Vic To S 277th St Vic - Southbou	12/30/2014	Guy F. Atkinson Construction, Llc	SHARIF SHAKLAWUN	NW	53,172,329.77	53,999,888.00	55,042,852.44	714	0
008670	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Nort	12/22/2014	Hamilton Construction Co	CHUCK MEADE	OL	136,745,458.95	134,709,929.50	142,549,120.74	779	21
008703	BH-0903(060)	090	I-90, Columbia River Vantage Bridge - Painting	03/23/2015	Abhe & Svoboda, Inc.	DAN LEWIS	NC	5,825,939.00	6,711,770.00	6,713,528.64	222	0
008715	STATE	090	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	05/07/2015	Guy F. Atkinson Construction, Llc	SCOTT GOLBEK	SC	68,584,834.08	72,777,532.41	68,437,808.53	543	14
008738	STPF/HSIP0290(023)	290	Sr 290, Sullivan Rd To Idaho State Line - Paving	05/12/2015	Poe Asphalt Paving, Inc.	BOB HILMES	EA	3,627,190.41	3,700,980.92	3,744,345.43	61	0
008760	STATE	003	Sr 3, Belfair Area - Widening & Safety	06/16/2015	Ceccanti Inc	MICHELE_BRITTON	OL	9,809,648.65	10,255,073.00	11,708,706.84	441.5	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Widening &									
008795	STATE	532	Sr532, Davis Slough Bridge Replacement Dugualla Ba	08/19/2015	Trimaxx Construction	DAVE CRISMAN	NW	3,669,575.50	4,209,169.90	4,277,907.58	200	21.5
008811	STATE&FED	405	Design Build I-405, Sr 167 Interchange Direct Conn	07/13/2016	Guy F. Atkinson Construction, Llc	SHARIF SHAKLAWUN	NW	205,000,000.00	115,899,599.00	103,506,015.58	1,037	206
008816	NHPP-0053(971)	005	I-5, Sb S 320th St To Duwamish River Br-Concrete	01/11/2016	Mid-Mountain Contractors, Inc.	MIKE ASKARIAN	NW	20,938,390.55	20,471,129.35	21,035,074.49	300	0
008817	STPF-HSIP-WA11(00)	020	Sr 20, Morris Road To Jacobs Road Safety Improveme	12/14/2015	Interwest Construction Inc	DAVE CRISMAN	NW	1,999,561.47	2,245,555.55	1,747,391.97	40	0
008818	STATE&FED	005	Design Build - I-5 / Sr16 Realignment - Hov Struct	08/29/2016	Skanska Usa Civil West California Distri	GAIUS SANROY	OL	161,750,871.00	121,575,000.00	91,166,691.00	1,065	290
008823	STATE		Euclid Ave Administration Facility Consolidation P	10/19/2016	Garco Construction, Inc.	JIM RODGERS	HQ	8,900,000.00	8,690,000.00	9,251,818.00	0	0
008830	STATE	522	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	02/08/2016	A-1 Landscaping And Construction	DAVE LINDBERG	NW	3,149,607.00	2,987,786.00	3,031,904.37	180	0
008840	STATE	005	I-5, Fisher Creek - Fish Passage	04/01/2016	Interwest Construction Inc	SHANE SPAHR	NW	6,636,877.50	5,358,535.35	5,479,532.14	304	34.5
008842	NHPP-9999(756)	012	Us 12 Et Al, Tri-Cities Vicinity Paving & Ada Comp	03/21/2016	Central Washington Asphalt, Inc.	MOE DAVARI	SC	6,484,739.40	5,867,933.39	5,893,609.36	71.5	0
008847	STATE	520	Sr 520, Union Bay Natural Area West Approach Wetla	04/26/2016	Matia Jansen Jv	ROBYN BOYD	NW	5,141,550.50	4,377,478.37	4,439,509.57	243	0
008865	STPF-0202(055)	202	Sr 202, Little Bear Creek Fish Barrier Removal	04/29/2016	Olson Brothers Excavating Inc	DAVE LINDBERG	NW	5,365,090.65	4,995,036.50	5,136,345.26	244	-144
008878	HSIP-9999(729)	002	2015-17 Eastern Region Regionwide Basic Safety - G	05/23/2016	Frank Gurney, Inc.	BOB HILMES	EA	596,410.30	706,205.48	734,970.13	32	2
008907	CMAQ-9999(722)	005	I-5 Et Al, Vancouver Urban Its Device Infill	06/16/2016	Elcon Corporation	RICK KENISTON	SW	611,169.60	648,115.00	626,884.75	40	0
008909	HSIP-9999(737)	002	Us 2 Et Al, Eastern Region Intersection Safety Imp	06/20/2016	Specialized Pavement Marking Inc.	CHAD SIMONSON	EA	1,410,846.75	1,526,969.55	1,543,505.93	79	2.5
008952	NHPP-0053(974)	005	Design Build I-5, Nb Mik Jr Way To Ne Ravenna Brid	05/31/2017	Guy F. Atkinson Construction, Llc	DAVE LINDBERG	NW	35,975,513.00	38,599,899.00	34,914,623.52	880	349
008968	NH-0104(055)	104	Sr 104, Hood Canal Bridge Special Repair Gear Box	11/17/2016	Northbank Civil And Marine Inc	MICHELE BRITTON	OL	3,355,143.00	2,643,803.00	3,351,950.47	175	-20
008971	HSIP-0124(019)	124	Sr 124, Monument Dr/Rr Xing - Construct Bridge	12/17/2016	Scarsella Bros., Inc.	ALEX SANGUINO	SC	6,337,028.50	6,442,878.67	6,630,238.86	165	0.5

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
008972	STATE		Pcc Railroad Rehabilitation P & L Branch/Wim Branc	12/02/2016	Railworks Track Systems, Inc.	CHAD SIMONSON	EA	1,086,701.00	908,955.00	961,007.15	64	9.5
008976	STATE	008	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	12/28/2016	Ceccanti Inc	JOHN ROMERO	OL	11,103,139.67	10,708,835.01	10,392,067.16	550	133.5
008977	NHPF-0905(104)	090	I-90 Adams County Line To Spokane County Line Pavi	01/10/2017	Kerr Contractors Oregon Inc	CHAD SIMONSON	EA	5,896,404.60	9,721,681.27	8,941,886.62	90.5	-34.5
008991	ER-STPF-1605(001)	005	I-5 Chamber Way Bridge - Replacement	05/25/2017	Quigg Bros. Inc.	FRANK GREEN	SW	10,929,950.60	10,930,002.00	9,039,240.88	540	19
008992	STATE	005	I-5, Nb S 260th St To Duwamish River Br Concrete P	02/07/2017	Gary Merlino Construction Co., Inc.	MIKE ASKARIAN	NW	29,528,771.63	30,811,328.77	26,834,632.65	365	1.5
008993	STATE	005	I-5, Mounts Rd To Center Dr Auxiliary Lane Extensi	01/18/2017	Scarsella Bros., Inc.	JON KEETH	OL	9,677,122.22	7,878,787.87	8,080,713.13	175	1.5
008999	STPF-0020(186)	020	Sr 20, Winthrop Vicinity - Paving	02/07/2017	Central Washington Asphalt, Inc.	DAN LEWIS	NC	1,233,303.50	1,258,802.30	1,295,157.87	35	0
009002	STPF-0532(014)	532	Sr 532, Church Creek - Fish Passage	02/07/2017	Strider Construction Co, Inc.	SHANE SPAHR	NW	3,742,177.00	3,732,622.00	3,670,876.88	58	10
009007	NHPP-0016(030)	016	Sr 16, Union Ave To Jackson Ave Ada Ramps A Small	02/10/2017	Totem Electric Of Tacoma, Inc.	MICHELE BRITTON	OL	181,237.00	231,851.65	258,737.49	30	0
009010	STPF-0150(013)	150	Sr 150, No-See-Um Road Intersection Improvements	03/29/2017	Strider Construction Co, Inc.	KEVIN WALIGORSKI	NC	4,801,002.33	5,283,745.45	5,352,491.56	150	0
009011	STATE	395	Us 395, Nsc Freya St - Structures	02/21/2017	Max J. Kune Company	MARK V. ALLEN	EA	8,034,836.60	7,655,561.00	8,140,083.80	215	-9.5
009015	STATE	520	Montlake To Lake Washington I/C And Bridge Replace	11/15/2018	DW Not Applicable	Not Specified	NW	389,859,194.71	455,349,888.00	0.00		
009017	NHPP-0525(039)	525	Sr 525, Sb Alderwood Mall Pkwy Intersection Improv	03/02/2017	Totem Electric Of Tacoma, Inc.	DAVE LINDBERG	NW	571,959.00	683,384.90	622,969.60	40	0
009018	NHPP-0101(355)	101	Us 101 Coffee Creek - Remove Fish Barrier	11/07/2017	Parsons/Scarsella Jv	BRIAN WHITEHOUSE	OL	17,464,822.00	13,889,997.00	3,772,829.10	1,095	790
009020	NHPP-0101(357)	101	Us 101, Matriotti Creek Remove Fish Barrier	03/14/2017	Interwest Construction Inc	CHRIS BRUNING	OL	1,513,783.80	1,436,932.00	1,428,768.30	40	0
009027	NHPP-0516(023)	516	Sr 516, 102nd Pl Se Vic To 132nd Ave Se Paving And	03/28/2017	Miles Resources Llc	MIKE ASKARIAN	NW	2,086,895.46	2,465,697.24	2,595,563.56	62	0
009028	NHPP-0054(288)	005	I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada	03/27/2017	Cadman Materials Inc	MARK SAWYER	NW	7,693,649.00	6,847,568.91	6,381,220.43	120	-42
009029	HSIP-0397(012)	397	Sr 397- S Yew St To S 10th Avepaving And Roadside	03/22/2017	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	2,072,759.78	2,353,055.58	2,434,618.92	43	0
009031	HSIP-9999(755)	021	Sr 21 Et Al, 2017 Eastern Region Chip Seal	03/22/2017	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	10,292,507.05	9,909,028.27	10,083,407.38	70	2

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009036	NHPP-0901(490)	090	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	04/05/2017	Imco General Construction, Inc.	SCOTT GOLBEK	SC	32,280,434.49	27,799,358.66	24,343,077.37	272	63
009038	NHPP-0822(139)	082	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	04/19/2017	Conway Construction Company	JERRY WOOD	SC	1,431,319.00	1,420,504.74	1,954,962.81	47	-4
009039	HSIP-9999(743)	017	Sr 17 & 171, Moses Lake Safety Improvements	04/10/2017	North Central Construction, Inc.	KEVIN WALIGORSKI	NC	194,273.00	213,609.50	262,802.40	14	1
009040	NHPP-0901(485)	090	I-90, N Fork Issaquah Creek Fish Passage	03/29/2017	Scarsella Bros., Inc.	DAVE LINDBERG	NW	3,740,203.00	5,186,640.40	4,977,823.35	75	0
009041	STBGF-0112(029)	112	Sr 112, Nordstrom Creek Remove Fish Barrier	04/10/2017	Nordland Construction	CHRIS BRUNING	OL	1,285,675.60	1,428,341.00	1,443,714.48	51	1
009042	STPF-0542(036)	542	Sr 542 Hedrick Creek Fish Barrier	04/12/2017	Strider Construction Co, Inc.	GABE NG	NW	3,354,407.00	3,722,089.00	3,477,194.00	210	0
009043	STATE	090	Sr 529, Northbound Steamboat Slough - Bridge Paint	04/17/2017	Abhe & Svoboda, Inc.	MARK SAWYER	NW	5,163,044.00	5,743,770.00	5,431,917.00	240	-7.5
009045	NHPP-0012(235)	012	Us 12 / White Pass & Indian Cr, To Wildcat Crk Bri	04/25/2017	Columbia Asphalt & Ready Mix	JERRY WOOD	SC	2,510,332.00	4,027,265.00	4,422,784.53	72	1
009046	STBG-9999(769)	002	Ncr 15-17, Safety Implementation And Sign Update	04/20/2017	Transportation Systems, Inc.	DAN LEWIS	NC	1,155,619.93	1,076,073.00	1,084,629.30	93	0
009051	STPF-NHPP-9999(742)	509	Sr 509, S 168th St To S 112th St Vic - N Paving An	04/27/2017	Tucci & Sons, Inc.	ALETA BORSCHOWA	NW	2,981,738.20	3,246,925.30	3,021,928.75	70	0
009052	HSIP-NHPP-0240(02	240	Sr 240 & Us 395/Tri-Cities Vic. - Paving, I/S Impr	05/02/2017	Granite Construction Company	ALEX SANGUINO	SC	5,860,553.40	6,157,323.00	6,066,255.13	77	2
009053	NHPP-0526(011)	526	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	05/16/2017	Cadman Materials Inc	DAVE LINDBERG	NW	2,898,747.00	3,381,312.45	3,319,021.30	60	-91
009054	NHPP-0906(234)	090	I-90, 3rd Ave Bridge - Special Repair - Eb	04/17/2017	West Company, Inc.	CHAD SIMONSON	EA	740,825.36	1,659,797.75	1,731,400.82	63	7.5
009057	HSIP-9999(700)	169	Sr 169 Et Al, Intersection Safety Improv Active Wa	05/05/2017	Totem Electric Of Tacoma, Inc.	MIKE ASKARIAN	NW	259,413.00	518,508.60	554,956.80	45	0
009058	NHPP-0823(068)	082	I-82, Columbia River Bridge Eb - Truss Deck Replac	05/11/2017	Max J. Kuney Company	ALEX SANGUINO	SC	8,723,599.32	9,467,594.50	8,174,307.87	323	6
009062	NHPP-0270(008)	270	Sr 270, Jct Us 195 To Bishop Blvd Paving	05/11/2017	Poe Asphalt Paving, Inc.	TOM BRASCH	EA	2,070,854.30	2,324,173.64	2,309,898.54	37	1.5
009063	NHPP-0002(843)	002	Us 2 Francis Ave To Division Wye - Paving Paving	05/01/2017	Icon Materials,A Division Of Cpm Corp.	TOM BRASCH	EA	1,692,948.47	1,777,500.00	1,851,912.52	50	0
009068	STPF-0904(124)	904	Sr 904, Mullenix Rd To Betz Rd Paving	05/10/2017	Shamrock Paving, Inc.	TOM BRASCH	EA	1,435,619.75	1,624,312.00	1,599,437.89	35	0
009069	NHPP-0303(015)	303	Sr 303, Sr 304 To Wm E Sutton Rd Ne Paving	05/18/2017	Lakeside Industries	CHRIS BRUNING	OL	2,880,163.50	3,181,584.88	3,520,318.48	70	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009072	NHPP-0290(024)	290	Sr 290, Mission Ave To Sullivan Rd Paving	05/18/2017	Icon Materials,A Division Of Cpm Corp.	TOM BRASCH	EA	3,333,809.30	3,464,647.27	3,351,083.70	50	0
009074	FTA(PFG)(5307)		Seattle Multimodal Terminal At Colman Dock	05/05/2017	Hoffman-Pacific Llc, Joint Venture	JOHN CALLAHAN	FE	24,079,470.00	24,079,471.00	72,493,431.27	1,325	963
009075	STATE		Systemwide On-Call, Off-Shore Maintenanc	05/23/2017	American Construction Co., Inc.	BRIAN ENDRES	FE	1,036,060.00	1,110,948.00	1,593,820.97	0	0
009078	STATE	518	Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte	06/22/2017	Graham Contracting, Ltd.	ALETA BORSCHOWA	NW	9,273,461.00	8,229,999.91	7,579,010.56	373	64
009079	HSIP-9999(748)	002	Us 2 Et Al, 2015-17 Er Regionwide Basic Safety - S	05/18/2017	Belarde Company, Inc.	TOM BRASCH	EA	530,504.00	680,500.00	689,607.58	54.5	0
009080	HSIP-0026(033)	026	Sr 26, Intersection Improvements	06/22/2017	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	363,408.34	615,931.42	613,593.90	25	0
009082	STPF-STBG-0531(01)	531	Sr 531, Edgecomb Creek Fish Passage	06/06/2017	Mcclure And Sons Inc.	MARK SAWYER	NW	870,768.40	881,529.00	1,071,050.99	86	0
009083	NHPP-0012(234)	012	Us 12 Mcnary Pool To Old Highway 12 & Clarkston -	05/26/2017	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	5,004,766.19	5,642,696.70	5,916,790.89	60	0
009094	NSIP-9999(763)(768)	010	15-17 Scr Region Wide, Signing & Intersection - We	06/14/2017	Massana Construction, Inc.	ALEJANDRO SANGUINO	SC	517,058.00	657,389.40	768,515.55	67	0.5
009096	NHPP-0051(301)	005	I-5, Sb Bridges 5/40w And 5/105w Resurfacing	06/14/2017	Granite Construction Company	SUSAN FELL	SW	1,606,948.24	2,087,087.00	2,179,815.74	72.5	-13
009100	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes	07/10/2017	Selland Construction, Inc.	MARK V. ALLEN	EA	2,945,302.16	3,199,999.00	3,130,889.11	55	0
009101	HSIP-0002(841)	002	Us 2, Coles Corner Vicinity Safety Improvements	07/10/2017	Taylor'S Excavators Inc	KEVIN WALIGORSKI	NC	569,638.87	703,078.00	688,014.31	27	2
009105	NHPP-0395(107)	395	Us 395, Arden To Colville Paving	06/26/2017	Central Washington Asphalt, Inc.	MARK V. ALLEN	EA	2,994,535.82	3,491,873.66	3,472,214.33	45	0
009108	ER-1701(005)	395	Us 395 South Of Orient - Matsen Creek Washout Emer	04/17/2017	Wm. Winkler Company	TOM BRASCH	EA	730,000.00	730,000.00	1,869,826.85	30	0
009109	SECT164-0028(050)	028	Sr 28, East Wenatchee Area Safety Improvements	07/14/2017	Hurst Construction Llc	DAN LEWIS	NC	1,371,633.01	1,608,066.55	1,594,504.89	32	0
009118	WA-2017-007-00	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Trestle	08/16/2017	Orion Marine Con (Nw Marine Cns To 2011)	_MARK SAWYER	NW	6,365,105.10	4,648,053.50	7,386,959.68	251	0
009121	NHPP-0901(498)	090	I-90, Lacey V Murrow Bridge Electrical Rehabilitat	08/03/2017	Northeast Electric, Llc	DAVE LINDBERG	NW	459,084.00	391,001.00	224,200.00	75	47
009123	HSIP-9999(750)	101	2017, Olympic Region Guardrail And Cable Barrier	08/17/2017	Dirt & Aggregate Interchange, Inc.	BRIAN WHITEHOUSE	OL	1,325,032.00	1,214,432.00	1,288,007.05	60	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009124	NHPP-0002(848)	002	Us 2, Deer Rd To Colbert Corridor Improvements And	07/28/2017	Inland Asphalt Company	MARK V. ALLEN	EA	4,014,515.25	4,228,000.00	4,566,409.00	60	0
009126	HBP-0082(012)	082	I-82, Selah Creek Bridge Eb - Paving & Bridge Join	08/14/2017	Columbia Asphalt & Ready Mix	JERRY WOOD	SC	545,969.00	661,717.00	956,157.47	32	-8.5
009127	STATE	099	Sr 99, Awv Demolition Decommissioning & Surface St	06/21/2018	Kiewit Infrastructure West Co.	CHRIS BROWN	NW	83,803,960.00	93,749,999.00	4,020,500.00	749	631
009133	STATE	005	I-5, Steilacoom-Dupont Rd To Thorne Lane Corridor	06/15/2018	Guy F. Atkinson Construction, Llc	CHUCK MEADE	OL	249,269,600.78	180,895,595.00	12,156,834.00	1,114	984
009135	STPF-0504(010)	504	Sr 504 / Wooster Creek, Culvert Replacement Chroni	09/12/2017	Hamilton Construction Co	DEVIN RECK	SW	2,273,819.00	2,095,588.20	2,091,385.68	205	0
009136	STATE	539	Sr 539, Nooksack River Bridge Special Repair	09/18/2017	Razz Construction, Inc.	GABE NG	NW	280,943.30	267,933.00	259,709.27	20	-87.5
009143	STPF0530(027)	530	Sr 530, Trafton Creek & School Yard Creek Fish Pas	06/20/2018	Kiewit Infrastructure West Co.	MIKKEL LAMAY	NW	13,061,000.00	12,572,772.00	0.00	465	329
009144	HSIP-9999(778)	005	I-5 Et Al, Nwr Cable Barrier Upgrade	11/21/2017	Petersen Brothers, Inc.	SHANE SPAHR	NW	4,741,864.00	4,428,212.62	4,448,575.47	107	11.5
009145	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes Phase	10/23/2017	N.A. Degerstrom Inc	MARK V. ALLEN	EA	4,073,203.49	4,073,200.10	3,869,779.83	90	-11
009147	STATE	005	I-5, S 188th St To Ne 80th St Camera Installation	11/15/2017	Northeast Electric, Llc	MARK SAWYER	NW	291,458.00	421,496.00	408,803.53	41.5	1.5
009150	WA-90-X604	525	Sr 525, Mukilteo Ferry Terminal (Phase 2 Deep Stor	11/22/2017	Imco General Construction, Inc.	MARK SAWYER	NW	2,137,918.00	2,259,586.00	2,672,241.62	135	-38
009151	NHFP-NHPP-0901(497)	090	I-90, Floating Bridges Replace Anchor Cables	11/20/2017	American Bridge Company	DAVE LINDBERG	NW	6,228,608.00	5,755,000.00	6,339,241.99	123.5	2.5
009155	STATE	012	Us 12 / Us 101 / Sr 109, Aberdeen / Hoquiam Signal	11/20/2017	Northeast Electric, Llc	JOHN ROMERO	OL	3,218,551.00	2,947,841.00	3,006,581.48	169	0
009156	STATE	522	Sr 522, Elliot Road Vic Sandfilter	11/13/2017	Interwest Construction Inc	DAVE LINDBERG	NW	619,615.00	561,646.00	280,327.31	24	-29
009157	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Sout	08/13/2018	Guy F. Atkinson Construction, Llc	GAIUS SANROY	OL	155,410,996.00	159,875,295.00	0.00	1,453	1,406
009158	ER-STBG-1701(004)	021	Sr 21, South Of Republic Gold Creek Bridge Emergen	09/13/2017	N.A. Degerstrom Inc	CHAD SIMONSON	EA	179,999.66	179,999.66	95,934.53	10	-3
009159	LOCAL	005	Emergency Contract North Metro Base, Mp 175.5	09/26/2017	Imco General Construction, Inc.	MARK SAWYER	NW	372,591.00	410,000.00	786,256.18	0	0
009160	STATE	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	12/26/2017	Scarsella Bros., Inc.	PATRICK FULLER	NW	21,377,224.50	22,583,904.00	14,702,218.90	260	69



## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009164	NHPP-0902(451)	090	I-90, Easton To Ellensburg Vic Interchange Paving	12/04/2017	Columbia Asphalt & Ready Mix	SCOTT GOLBEK	SC	2,086,596.50	1,941,242.00	1,983,716.67	30	-18.5
009165	STBG-0016(033)	016	Sr 16, W Of Se Burley Olalla Rd To Jct S - Paving	12/11/2017	Miles Resources Llc	MICHELE BRITTON	OL	1,645,303.00	1,298,272.72	1,365,471.42	30	6
009166	STATE	005	I-5, Elm St, To North Kelso Ave Interchange - Illu	12/11/2017	Northeast Electric, Llc	JOANNA LOWREY	SW	889,676.80	669,688.00	706,981.05	50	0
009167	STATE	009	Sr9, Gribble Creek Fish Passage	12/11/2017	Interwest Construction Inc	SHANE SPAHR	NW	1,750,499.90	1,616,161.61	1,580,392.28	93	16.5
009168	STBG-0099(137)	099	Sr 99, George Washington Bridge Painting (Stage 2)	01/03/2018	Liberty Maintenance, Inc.	DAVE LINDBERG	NW	27,318,728.47	30,851,133.05	10,916,193.03	391	222.5
009170	STATE	012	Us12, Wildcat Creek Bridge - Replace Bridge - Desi	04/18/2018	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	5,896,872.00	4,799,336.00	4,521,413.00	156	-11
009171	STBG-0020(192)	020	Sr 20, W Of 4 Corners Rd To E Of Water St Paving A	01/08/2018	Lakeside Industries	JERRY MOORE	OL	2,703,144.50	2,420,914.00	2,746,104.72	70	0
009173	STATE	002	Us 2, Nsc, Pittsburg Rd - Intersection Closure	12/28/2017	Wm. Winkler Company	TOM BRASCH	EA	142,969.00	139,800.00	144,093.74	20	6
009177	STATE	020	Sr20, Sharpes Corner Vicinity Improvements Mp 47.0	01/11/2018	Tapani, Inc.	GABE NG	NW	6,182,783.40	7,224,164.00	7,446,950.70	95	11.5
009179	STATE	530	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	01/03/2018	Cadman Materials Inc	SHANE SPAHR	NW	2,049,679.05	1,885,439.45	1,714,095.40	65	4
009180	NHPP-0020(185)	020	Sr 20 Spur, Sharpes Corner To Anacortes Paving & A	01/08/2018	Lakeside Industries	SHANE SPAHR	NW	5,261,488.92	5,432,290.80	5,147,370.43	88	6
009181	HSIP-9999(808)	017	Ncr, Pavement Rehab 2018	01/31/2018	Central Washington Asphalt, Inc.	DAVID KIENINGER	NC	7,387,825.31	6,941,941.00	7,228,540.80	77	2
009182	STBG-9999(744)	164	Sr 164, Sr 18 To 17th St Se Paving And Ada Compli	03/13/2018	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	2,336,948.70	2,373,740.50	2,173,689.66	80	0
009183	STBG-0002(853)	002	Us 2, I-5 I/C To Bickford Ave Vic Paving	03/01/2018	Lakeside Industries	MARK SAWYER	NW	6,086,075.50	9,542,991.10	6,838,556.07	112	62
009184	STBG-0409(005)	409	Sr 409, Columbia River Br. At Puget Island - Paint	02/26/2018	Royal Bridge Inc.	JOANNA LOWREY	SW	14,271,517.60	13,678,650.76	7,607,198.20	380	213.5
009185	STATE	005	I-5, Mtb Cantilever Signs And Landscaping	01/23/2018	Massana Construction, Inc.	COLIN NEWELL	SW	1,340,621.20	1,344,750.80	1,209,746.18	47	5
009186	STATE	092	Sr 92, Little Pilchuck Creek Fish Passage	02/26/2018	Graham Contracting, Ltd.	MARK SAWYER	NW	1,451,747.00	4,416,999.00	3,682,153.67	78	7.5
009187	NHPP-0002(850)	002	Us 2, Jct I-90 To Euclid Ave Paving	02/06/2018	Icon Materials,A Division Of Cpm Corp.	CHAD SIMONSON	EA	3,902,752.40	4,046,000.00	4,162,852.17	72.5	2.5
009188	STPF-9999(792)	002	Us 2 Et Al, Strategic Pavement Preservation 2018	01/31/2018	Central Washington Asphalt, Inc.	DAN LEWIS	NC	1,199,053.05	1,389,826.30	1,548,653.67	24.5	0

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009189	HSIP-9999(795)	902	Sr 902, Medical Lake To I-90 Paving	02/06/2018	Shamrock Paving, Inc.	MARK ALLEN	EA	2,074,559.00	1,872,436.30	1,938,254.02	35	0
009190	STATE	240	Sr 240, Kingsgate Way Signalize Intersection	02/12/2018	Northeast Electric, Llc	ALEJANDRO SANGUINO	SC	477,984.00	430,761.00	432,690.50	20	2
009192	STBG-0203(022)	203	Sr 203, Langlois Creek Fish Passage	03/01/2018	Northwest Construction, Inc.	DAVE LINDBERG	NW	879,998.00	914,277.00	827,595.92	26	-16
009193	NHPP-9999(691)	009	Sr 9 Et Al, Mt Baker Area Bst - 2018	02/12/2018	Granite Construction Company	SHANE SPAHR	NW	7,752,400.70	7,804,095.05	7,478,102.39	86	14
009194	STATE	009	Sr 9, 136th St Se Vic To Sr 96 Vic Channelization	02/06/2018	Road Construction Northwest, Inc.	DAVE LINDBERG	NW	726,699.06	816,763.00	791,537.10	35	2
009195	STPF-9999(806)	009	Sr 9 & Sr 92 108th I/S & 147th Ave To Quarry Rd I/	03/01/2018	Granite Construction Company	MARK SAWYER	NW	2,658,696.00	4,204,000.00	2,163,113.42	60	36.5
009196	STATE	182	I-182, Queensgate Dr - Interchange Improvements	04/11/2018	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	2,191,967.80	2,400,000.00	1,407,337.79	63	-4
009197	STPF-0508(010)	508	Sr 508, S. Fork Newaukum River Bridge Replacement	03/05/2018	Oregon State Bridge Construction,	JOANNA LOWREY	SW	4,952,426.20	5,010,135.15	3,299,135.92	250	109
009198	NHPP-0096(005)	096	Sr 96, I-5 Interchange Vic To Sr 9 Vic - Paving &	04/02/2018	Cadman Materials Inc	DAVE LINDBERG	NW	5,615,116.00	6,954,955.60	4,727,545.46	120	7
009199	STBG-0730(004)	730	Us 730, 0.2 To 1.8 Miles N Of Oregon Border - Rock	03/09/2018	L.R.L. Construction Co.	ALEJANDRO SANGUINO	SC	2,560,242.00	2,999,099.81	2,563,112.44	140	14
009200	STATE	410	Sr 410, White River Bridge Painting	03/08/2018	Panther Industrial Painting, Llc.	ALETA BORSCHOWA	NW	2,410,451.00	1,681,803.00	1,520,490.05	140	23.5
009201	NHPP-0128(001)	128	Sr 128, Snake River Red Wolf Bridge - Deck Rehabil	02/20/2018	Hamilton Construction Co	ALEJANDRO SANGUINO	SC	1,842,644.00	1,277,496.00	1,477,329.61	36	0
009203	STATE		Northup Maintenance Facility Equipment Building Wa	03/26/2018	Harbor Pacific Contractors, Inc.	JIM RODGERS	HQ	1,346,471.07	1,352,000.00	466,243.83	0	0
009204	NHPP-0195(061)	195	Us 195, Eastern Region Bridge Deck Repairs	03/05/2018	N.A. Degerstrom Inc	MARK ALLEN	EA	2,387,521.50	2,075,511.00	2,090,552.69	67	-11
009205	NHPP-0082(011)	082	I-82, Selah Creek Eb Sra - Water System Improvemen	03/22/2018	Selland Construction, Inc.	SAM LEIREN	HQ	275,000.00	360,000.00	360,896.00	0	0
009206	STATE	012	Us 12, Naches River Nelson Bridges - Bridge Painti	03/05/2018	Liberty Maintenance, Inc.	JERRY WOOD	SC	5,808,132.00	4,386,659.00	4,106,666.20	163	0
009207	NHPP-1823(064)	182	I-182 & Us 395, Tri Cities Vic - Paving, Ada, And	03/13/2018	Inland Asphalt Company	ALEJANDRO SANGUINO	SC	2,526,714.90	2,660,546.43	2,567,842.44	70	0
009210	STATE	025	Sr 25, Spokane River Bridge N Embankment Repair	03/22/2018	N.A. Degerstrom Inc	TOM BRASCH	EA	2,159,423.50	1,426,551.50	2,222,640.65	51.5	0



## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009211	NHPP-0012(221)	012	Us 12, Unnamed Tributary To Wynoochee River - Remo	03/26/2018	Rognlins, Inc.	JOHN ROMERO	OL	2,803,884.03	2,651,666.50	2,106,639.12	73	0
009212	STATE	018	Sr 18 Et Al, Wb W Valley Hwy Vic To Se 231st St -	03/22/2018	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	6,980,424.00	6,632,868.50	5,780,793.02	120	9
009213	NHPP-0901(492)	090	I-90, E Sunset Way I/C Vic To 436th Ave Vic Paveme	04/03/2018	Acme Concrete Paving, Inc.	ALETA BORSCHOWA	NW	14,673,209.85	17,345,998.29	6,941,882.02	285	170
009214	NHPP-0902(450)	090	I-90, Yakima River Bridges Cle Elum To Ellensburg	04/16/2018	Graham Contracting, Ltd.	JERRY WOOD	SC	17,143,690.34	13,999,349.00	4,207,854.75	400	297
009215	STPF-0112(031)	112	Sr 112, Olsen Creek In Vicinity Of Vista Dr - Remo	03/26/2018	Interwest Construction Inc	JERRY MOORE	OL	1,800,206.35	1,681,910.00	1,662,692.34	90	0
009216	NHPP-4053(865)	405	I-405, Sb Sr 900 To Coal Creek Pkwy Se - Paving Ou	04/05/2018	Lakeside Industries	MARK SAWYER	NW	1,688,698.50	1,755,880.00	1,895,512.58	28	6
009217	NHPPSTBG0432(025)	432	Sr432, Cowlitz River Bridge Painting	04/16/2018	Liberty Maintenance, Inc.	JOANNA LOWREY	SW	2,971,664.80	2,493,999.60	2,327,124.06	140	-12.5
009218	STPF-0548(011)	548	Sr 548, Kickerville Rd Intersection Improvement	04/02/2018	Tiger Construction, Ltd.	GABE NG	NW	539,923.00	568,383.35	576,299.65	25	-1
009219	STPF-0009(076)	009	Sr 9, Francis Rd Intersection Improvements Mp 53.1	04/03/2018	Srv Construction, Inc.	SHANE SPAHR	NW	1,250,714.00	1,250,081.00	1,133,178.22	53	17
009221	NHPP-0020(191)	020	Sr 9 & Sr 20, I/S Sr 9 & Sr 20 To Park Cottage & H	04/16/2018	Granite Construction Company	SHANE SPAHR	NW	2,740,468.22	3,198,527.50	3,253,491.73	51	12
009222	NHPP-0051(302)	005	I-5, E Fork Lewis River Br To Weigh Station Vic -	04/18/2018	Lakeside Industries	JOANNA LOWREY	SW	10,745,697.00	10,015,451.04	10,082,366.65	97	4.5
009223	STPF-0291(024)	291	Sr 291, Charles Rd To Suncrest Paving	04/11/2018	Shamrock Paving, Inc.	TOM BRASCH	EA	1,659,932.00	1,421,494.00	1,369,865.35	30	0
009224	STPF-9999(784)	021	Sr 21 Et Al, 2018 Eastern Region Chip Seal	04/18/2018	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	7,930,426.75	8,887,511.35	8,244,364.64	59	-30
009227	NHPP-0522(061)	522	Sr 522, Sr 9 Vic To Snohomish River Br Paving & Br	04/11/2018	Lakeside Industries	DAVE LINDBERG	NW	3,814,967.00	3,748,738.00	3,872,244.45	80	0
009229	STP-0503(036)	503	Sr 503 Spur-Chip Seal And, Sr 503/Rock Creek Rd To	04/27/2018	Granite Construction Company	SUSAN FELL	SW	6,018,228.99	5,347,347.00	5,917,394.38	68	1
009230	NHPP-0167(054)	167	Sr 167, Milwaukee Ave To S Of Pierce Co Line - Pav	05/01/2018	Tucci & Sons, Inc.	LONE (LUNA) MOODY	OL	1,187,201.15	1,319,061.75	1,341,414.06	30.5	0
009231	NHPP-0054(290)	005	I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re	04/27/2018	Graham Contracting, Ltd.	SHANE SPAHR	NW	18,739,194.00	16,999,349.00	2,281,365.35	300	254.5
009233	STPF-0524(016)	524	Sr 524, Locust & Larch Way Intersection Improvemen	05/17/2018	A-1 Landscaping And Construction	MARK SAWYER	NW	2,345,914.50	3,286,716.00	2,756,326.85	32	-16

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009234	STBG-0102(002)	102	Sr 102, Wa St Corrections Center St To Us 101 - Ch	04/26/2018	Doolittle Construction Llc	MICHELE BRITTON	OL	635,983.60	659,354.60	762,056.00	25	0
009235	NHPP-0053(976)	005	I-5, Sb S Lucile St To Spring St - Pavement Repair	05/02/2018	Mid-Mountain Contractors, Inc.	MIKE ASKARIAN	NW	6,271,738.50	8,989,475.00	3,067,967.11	223	143
009236	NHPP-0097(170)	097	Us 97, N. Of Blewett Pass Culvert Replacements	05/08/2018	Pipkin Inc.	DAN LEWIS	NC	1,119,454.60	1,088,005.10	988,255.89	20	6
009238	STATE	101	Us 101 / Sr 6, Raymond Drainage And Sr 6 Roundabou	05/02/2018	Rognlins, Inc.	COLIN NEWELL	SW	2,523,621.50	2,664,627.00	2,295,315.15	106	0
009239	NHPP-9999(811)	099	Sr99 & Sr509, S Cloverdale St To Duwamish River-Pa	05/01/2018	Tucci & Sons, Inc.	ALETA BORSCHOWA	NW	5,145,478.00	4,747,015.70	3,824,614.56	110	25
009240	HSIP-9999(788)	020	Sr 20 Et Al, Er Curve Warning Sign Update 2017-19	04/27/2018	Kt Contracting Co., Inc.	MARK ALLEN	EA	882,745.00	733,876.56	726,454.12	65	7.5
009245	STATE	405	I-405, Sr 167 Interchange Catch Basins - Drainage	05/08/2018	Klb Construction Inc.	EVELYN PAO	NW	1,140,757.00	1,073,999.00	1,071,904.34	83	21.5
009246	HSIP-0097(179)	097	Us97, Ncr 17-19, Weathering Steel Guardrail Rehabi	05/10/2018	Coral Construction Company	DAVID KIENINGER	NC	996,240.50	977,654.00	931,790.44	45	11
009248	STP-0007(028)	007	Sr7 & Sr702, 2018 Pierce County Chip Seal	05/08/2018	Doolittle Construction Llc	BRIAN WHITEHOUSE	OL	1,417,713.20	1,250,000.30	1,333,909.41	30	0
009250	STPF-0123(002)	012	Us 12/Fs Rd 1284 To, White Pass & Sr 123 Us 12 To	05/25/2018	Columbia Asphalt & Ready Mix	JERRY WOOD	SC	1,600,877.55	1,313,564.20	1,374,786.15	38.5	0
009251	STATE	524	Sr 524, Great Dane Creek Fish Passage	05/08/2018	Klb Construction Inc.	DAVE LINDBERG, P.E.	NW	778,423.00	653,459.40	613,047.67	25	0
009252	STATE	395	Us 395, Nsc - Columbia To Freya	06/05/2018	Acme Concrete Paving, Inc.	MARK ALLEN	EA	8,888,668.80	8,217,202.56	1,765,469.29	105	41
009253	NHPP-0053(752)	005	I-5, Martin Way Bridges Special Repair	05/14/2018	Hamilton Construction Co	CHUCK MEADE	OL	650,788.00	599,754.68	596,752.93	30	0
009255	STATE	104	Sr104 / Edmonds Ferry Terminal Painting Preservati	05/21/2018	Purcell Painting & Coatings	TOM CASTOR	FE	596,104.00	552,904.00	308,387.50	120	16
009256	NHPP-099(135)	099	Sr 99, Roy St To N 145th St Paving & Ada Complianc	06/07/2018	Icon Materials,A Division Of Cpm Corp.	MIKE ASKARIAN	NW	11,582,945.23	15,205,157.26	1,847,070.97	260	193
009257	STPF-9999(793)	012	Us 12, Old Highway 12 To E Isaacs Ave Br -	05/23/2018	Columbia Asphalt & Ready Mix	JERRY WOOD	SC	2,148,138.76	1,928,244.30	2,115,341.05	40	-10
009258	HSIP-0395(109)	395	Us 395, Deer Park Corridor Intersection Improve	05/23/2018	Inland Asphalt Company	TOM BRASCH	EA	2,807,089.79	2,959,959.00	3,062,241.53	74	-1
009259	BH-0153(446)	153	Sr 153/Methow River Bridges, Structural Rehabilita	05/25/2018	Combined Construction, Inc.	DAN LEWIS	NC	2,549,740.00	1,772,998.00	1,552,500.00	100	-1

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009260	NHPP-0285(021)	285	Sr 285, Wenatchee Area Paving And Ada Compliance	06/05/2018	Central Washington Asphalt, Inc.	DAVID KIENINGER	NC	5,652,415.91	6,069,307.35	5,330,102.07	83	5
009261	USIP-0097(153)	097	Us 97, Brays Landing Rd.Intersection Improvements	05/25/2018	Hurst Construction Llc	DAN LEWIS	NC	251,598.00	214,583.80	180,775.48	15	0
009262	STATE	500	Sr 500, Leadbetter Rd To Se 3rd Ave. Paving And Ad	05/30/2018	Granite Construction Company	SUSAN FELL	SW	2,905,960.20	2,799,799.00	3,045,933.61	68	6
009263	STATE	410	Sr 410, Buckley Rebuild Signals	05/30/2018	Northeast Electric, Llc	LONE (LUNA) MOODY	OL	1,279,384.50	1,325,839.00	896,567.76	60	17
009264	NHPP-0901(484)	090	I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-Ra	06/12/2018	Max J. Kuney Company	CHAD SIMONSON	EA	1,996,043.40	1,433,333.50	820,469.24	75	-14
009265	STATE	101	Us 101, D St Vicinity To Water Street Paving And A	05/23/2018	Granite Construction Company	COLIN NEWELL	SW	1,333,070.25	1,363,657.77	1,432,982.86	45	0
009267	NHPP-0014(081)	014	Sr 14/0.5 Miles, East Of Cape Horn Slide Debris FI	06/11/2018	Jensen Drilling Company	DEVIN RECK	SW	240,904.00	238,426.00	244,392.85	20	0
009268	STPF0014(078)	014	Sr 14, Cliffs Rd. Vic. To Wood Cr. Bridge Pavement	06/05/2018	Columbia Asphalt & Ready Mix	DEVIN RECK	SW	3,401,187.50	3,029,040.00	2,685,700.73	40	1
009270	HSIP-0017(044)	017	Sr 17, Prior Farms Left Turn Lane	06/11/2018	Central Washington Asphalt, Inc.	DAN LEWIS	NC	286,328.94	269,293.70	239,076.92	15	1.5
009272	STATE	005	I5 / Express Lanes Entrance Electronic Sign Replac	06/18/2018	Northeast Electric, Llc	DAVE LINDBERG	NW	1,907,784.00	1,877,588.00	23,420.42	90	90
009273	STPF-9999(792)	026	2018 Ncr, Strategic Pavement Preservation Area 2	06/11/2018	Granite Construction Company	DAN LEWIS	NC	317,310.00	357,825.36	354,644.81	14	3
009274	NHPP-0097(166)	097	Us 97, Mill Culvert- Remove Fish Barrier	06/18/2018	Hurst Construction Llc	DAN LEWIS	NC	1,219,839.50	1,211,129.25	1,157,413.66	20	0
009275	STBG-0026(034)	026	Sr 26, Railroad Bridge Deck Repair	06/18/2018	N.A. Degerstrom Inc	DAN LEWIS	NC	994,342.00	1,086,510.00	515,602.30	50	23
009276	STATE	090	I-90, Usfs Rd 9030 Interchange - Replace Lighting	06/19/2018	Northeast Electric, Llc	SCOTT GOLBEK	SC	306,657.11	376,284.00	53,039.40	20	20
009277	STATE	005	I-5, Sb 236th St Sw To 44th Ave W Peak Transit Sho	07/17/2018	Mccann Construction Enterprises,	MARK SAWYER	NW	185,738.00	365,218.00	357,042.27	17	3
009279	NHPP-0097(183)	097	Us 97, Okanogan River Bridge T Omak-Deck Repair	06/28/2018	Hamilton Construction Co	DAVID KIENINGER	NC	522,107.14	670,534.14	688,141.23	23	3
009281	HSIP-9999(814)	012	Us 12 Et Al, Scr 17-19 Region Wide - Rumble Strips	06/29/2018	Construction Ahead, Inc	ALEJANDRO SANGUINO	SC	608,522.70	572,720.05	584,045.08	25	0
009282	STATE	090	I-90, Eb Mp 23.0 To Sr 18 Active Warning Sign & Ca	07/09/2018	Northeast Electric, Llc	ALETA BORSCHOWA	NW	511,976.00	593,901.00	474,313.31	60	37

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009283	NHPP-0101(376)	101	Us 101, Kennedy Creek Bridges Special Repair	07/09/2018	Associated Underwater Services	BRIAN WHITEHOUSE	OL	339,505.55	339,504.90	304,401.90	40	17
009284	HSIP-9999(797)	004	Sr 4, Shoulder And Us 101 Centerline - Rumble Stri	07/10/2018	Construction Ahead, Inc	COLIN NEWELL	SW	418,542.43	599,047.54	581,627.58	28	1
009285	STPF-0006(026)	006	Sr 6, Chehalis River Adna Bridge Replace Expansion	07/09/2018	Conway Construction Company	COLIN NEWELL	SW	369,610.50	412,161.00	405,492.88	20	3
009286	STATE	903	Sr 903, Cle Elum To National Forest Boundary - Pav	07/09/2018	Columbia Asphalt & Ready Mix	SCOTT GOLBEK	SC	1,988,991.04	1,605,548.45	1,664,856.88	25	0
009287	NHPP-0290(026)	290	Sr 290, Hamilton St To Mission Ave Paving	07/10/2018	Inland Asphalt Company	CHAD SIMONSON	EA	1,700,755.90	1,922,922.00	1,961,189.42	45	0
009288	HSIP0012(248)	012	Us 12, Mapleway Rd / Mclaughlin Rd - Intersection	07/09/2018	Columbia Asphalt & Ready Mix	SCOTT GOLBEK	SC	414,734.00	335,285.00	334,796.09	11	0
009289	STPG-0020(182)	020	Sr 20, Calispel Lake Drainage Culvert Replacement	07/09/2018	Wuesthoff Excavation, Inc.	MARK ALLEN	EA	101,203.00	109,026.30	109,636.74	7	1
009291	CRS0503(034)	503	Sr 503, Brush Prairie Rr Xing Bus And Truck Pullou	07/25/2018	Advanced Excavating Specialists,	DEVIN RECK	SW	559,979.27	559,974.50	475,737.85	25	4
009292	NHPP-0503(039)	503	Sr 503, Drainage Improvements	08/06/2018	Mcdonald Excavating, Inc.	DEVIN RECK	SW	533,551.00	547,206.50	486,866.69	20	-1
009293	CMAQ-0503(037)	205	I-205 Ramp Meter, And Sr 503 Variable Message Sign	08/17/2018	Northeast Electric, Llc	DEVIN RECK	SW	597,832.40	539,913.00	37,318.38	0	0
009294	STATE	101	Us 101, Lynch Road Intersection Safety Improvement	08/02/2018	Rognlins, Inc.	BRIAN WHITEHOUSE	OL	1,399,197.00	1,823,870.40	1,829,929.13	36	2
009296	STBG-0031(030)	031	Sr 31, South Of Metaline Stabilize Slope	08/13/2018	Pile Contractors, Inc.	TOM BRASCH	EA	634,441.80	685,703.00	669,557.50	35	1
009297	STATE	510	I-5, Sr 510 Interchange Reconstruct Interchange	09/27/2018	Scarsella Bros., Inc.	CHUCK MEADE	OL	32,593,625.20	25,935,935.35	431,813.97	375	364
009298	STATE	021	Sr 21, Curlew To Canada Flood Repair	08/20/2018	Wm. Winkler Company	TOM BRASCH	EA	644,651.60	699,998.00	329,593.60	16	0
009299	STATE	599	Sr 599, Sb S 133rd St & S 124th St Vic Vms Replace	08/27/2018	Titan Earthwork Llc	Not Specified	NW	665,322.84	665,334.00	0.00	30	25
009300	STATE		Hyak Washbay Sump Improvements -Scr (Small Works R	09/20/2018	Thornberg Construction Company,	Not Specified	HQ	135,000.00	140,000.00	0.00	0	0
009301	STP-0906(235)	906	Sr906/Travelers Rest Safety Rest Area-Roof Repair-	09/20/2018	Thornberg Construction Company,	Not Specified	HQ	90,000.00	135,414.00	0.00	0	0
009302	HSIP-0007(030)	007	Sr7, Pedestrian Crossing Safety Improvement	09/13/2018	Northeast Electric, Llc	LONE (LUNA) MOODY	OL	880,896.50	954,045.00	0.00	0	0
009304	STATE	004	Sr 4, 0.3 Miles W Of Germany Creek Slope	08/23/2018	Catworks Llc	JOANNA LOWREY	SW	1,147,784.00	1,357,350.00	1,113,023.30	70	10.5

## Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Stabiliza									
009305	STATE	165	Sr 165, N. Of Carbon River Bridge Rock Scaling	08/29/2018	Pile Contractors, Inc.	LONE (LUNA) MOODY	OL	52,901.00	58,881.00	37,102.75	12	7
009306	STATE	090	I-90, Kittitas To Vantage - 2018 Emergency Guardra	07/30/2018	Petersen Brothers, Inc.	JERRY WOOD	SC	384,555.00	384,555.00	269,833.87	30	2
009307	STATE	005	I-5, Sb Ne 45th St To Ne 130th St Ramp Meter Modif	10/11/2018	Northeast Electric, Llc	Not Specified	NW	478,420.00	659,929.00	0.00	0	0
009308	HSIP-0536(001)	020	Sr 20, Railroad Crossing	09/24/2018	Sail Electric, Inc	Not Specified	NW	180,861.00	169,366.00	0.00	0	0
009309	STATE	090	I-90, 1.0 Miles W Of Snoquaimie Summit Eb-Rockfall	09/13/2018	Pile Contractors, Inc.	JERRY WOOD	SC	190,128.00	236,449.00	165,539.78	15	0
009310	STBG-0002(838)	002	Us 2, Easy Street East Pedestrian Trail	09/24/2018	Pipkin Inc.	Not Specified	NC	286,042.40	254,813.40	0.00	0	0
009311	HSIP-0906(233)	002	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	09/11/2018	Power City Electric, Inc.	CHAD SIMONSON	EA	209,914.00	281,029.00	240,425.36	30	2
009312	STATE	500	Sr 500, 42nd And 54th Intersections Safety Improve	09/24/2018	Cascade Bridge, Llc	SUSAN FELL	SW	413,918.88	337,832.40	165,749.62	8	3
009313	FAPA-1801(001)	090	I-90, Tokio Interchange - Bridge Repair	08/28/2018	N.A. Degerstrom Inc	MARK ALLEN	EA	456,619.00	531,003.00	529,741.00	20	7
009324	STATE	090	I90 Ijh Rest Area Vicinity Wb Pavement Rehabilitat	10/08/2018	Granite Construction Company	Not Specified	SC	442,900.00	442,900.00	553,980.12	30	10