

Proposed ANM Commissioning/Decommissioning/Shutdown Schedule

ST	CITY	ARPT ID	AIRPORT NAME	FAC ID	FACILITY	WORK TYPE	START DATE	END DATE	RUNWAY	ASSOC FACILITY	F/C	NOTAM	FED	ANI	INPUT REMARKS	EDIT REMARKS	FPO REMARKS
WA	BELLINGHAM	BLI	Bellingham Intl	BLI	RUNWAY	Shutdown	7/11/05 0:00	9/16/05 0:00	16/34	MALSR PAPI REIL	No	Yes	Yes	No	Delete previous record for 6/15/05 - 9/15/05. Project delayed and new dates of the shutdown. Two periods of 18 day closures 12:00 am to 5:00 am for rehab of connecting TWY C E & F.	Sponsor has revised closure schedule to each night from 8:30 pm - 11pm 12 am to 5 am during period shown.	
WA	BREMERTON	PWT	Bremerton Natl	PWT	VASI	Replacement	6/29/05 13:30	9/16/05 23:59	01		Yes	Yes	Yes	No	VASI will be replaced with a PAPI during R/W construction		
WA	BREMERTON	PWT	Bremerton Natl	PWT	LOC	New Construction	6/29/05 6:30	9/16/05 17:30	19	GS	No	Yes	Yes	No	Daily shutdown of LOC and GS for R/W construction. Daily shutdown between 0630 and 1730z Monday through Thursday every week until 9/16/05. POCC will shutdown LOC and GS transmitter remotly for this event.		
WA	HOQUIAM	HQM	Hoquiam/Bowerman	HQM	VOR	Shutdown	8/22/05 14:30	9/1/05 23:30	6/24	TACR	No	Yes	Yes	No	POC Mitch Price (206) 658-6681. Replace roof. Facility will be shutdown daily from 14:30 Z to 23:30 Z.		
WA	MOSES LAKE	MWH	Moses Lake/Grant County Intl	MWH	LOC	New Construction	8/16/05 14:31	8/23/05 0:01	23R	GS	No	Yes	Yes	No	Outage needed for R/W construction both LOC and GS.		
WA	MOSES LAKE	MWH	Moses Lake/Grant County Intl	MWH	MLSA	New Construction	8/16/05 14:31	8/23/05 0:01	32R	MLSD/E	No	Yes	Yes	No	Outage needed for R/W construction.		
WA	Olympia	OLM	Olympia	OLM	RUNWAY	Shutdown	7/5/05 0:00	10/27/05 0:00	17	GS MALSR	Yes	Yes	Yes	Yes	POC Tim Haddick (425 227-2489) Partial RWY shutdown to relocated threshold and relocate the GS and MALSR. ILS OTS until 10/27/05. Arpt to issue D NOTAM.		
WA	Olympia	OLM	Olympia	OLM	RUNWAY	Shutdown	4/11/05 0:00	10/27/05 0:00	17/35	REIL VASI	No	Yes	Yes	Yes	POC Timm Haddick (425 227-2346) Update previous record with new start date and adding comments that the REIL and VASI will be OTS from 4/11/05. When 35 opens in its new location the VASI will be replaced with a PAPI.		
WA	Olympia	OLM	Olympia	OLM	VASI	Replacement	4/11/05 0:00	10/27/05 0:00			Yes	Yes	Yes	Yes	Replace the VASI with a PAPI		
WA	Pasco	PSC	Tri-Cities	PSC	RUNWAY	Shutdown	7/18/05 0:00	9/1/05 0:00	31L/21R 12/30	ILS	No	Yes	Yes	No	POC: Jeff Winter (425 227-2803) Rehab pavement at intersection of the two runways.	Start date delayed until 7/18/05.	If runways shut down only D-NOTAMs required. If any displaced thresholds are involved NOTAMs will be needed and 5 working day notice to SEA FPO required.
WA	PORT ANGELES	CLM	Port Angeles/Fairchild Intl	CLM	GS	Shutdown	8/15/05 15:00	9/20/05 23:59	8	LOC	No	Yes	Yes	No	RWY edge light replacement project. The GS will be shutdown daily during the day and the LOC will be shutdown when the contractor is working in the LOC critical area. During incliment weather the ILS will remain operational and no work will be done on the RWY.		
WA	Pullman	PUW	Pullman/Moscow Rgnl	PUW	RUNWAY	Shutdown	8/7/05 0:00	8/30/05 0:00	5/23	PAPI REIL	No	Yes	Yes	No	POC: Karen Miles (425 227-2661) Temporary intermittent closures for RSA grading.	Start and End Date Change.	
WA	Pullman	PUW	Pullman/Moscow Rgnl	PUW	MLSA	Shutdown	8/1/05 0:00	9/30/05 0:00	5/23	MLSD MLSE	Yes	Yes	Yes	No	MSL Shutdown for RSA grading. MLS cables to be relocated.	Start date change as contractor will not mobilize until 8/1/05	
WA	Pullman	PUW	Pullman/Moscow Rgnl	PUW	RUNWAY	Shutdown	7/1/06 0:00	7/15/06 0:00	5/23	MLS PAPI REIL	No	Yes	Yes	No	Tesurface RWY intermittent closures.	Rwy shutdown for one weekend in July for crack seal fog seal/markings. Project delayed until 2006.	D-NOTAM should be sent by airport management indicating runway closure. Please inform SEA FPO (425-227-2229)when project is complete. jdo
WA	Seattle	SEA	Seattle-Tacoma Intl	SEA	RUNWAY	Shutdown	7/15/05 0:00	9/15/05 0:00	16R	ILS PAPI REIL ALSF	No	Yes	Yes	No	Close 11pm to 6:30am for RWY slab replacement		D-NOTAM required.
WA	Seattle	SEA	Seattle-Tacoma Intl	SZI	GS	Shutdown	8/3/05 15:00	8/15/05 23:59	16R		No	Yes	Yes	No	Industrial Waste System AKART line trenching in the Glide Slope critical area. This entry replaces the shutdown scheduled from 7/15/05 - 9/30/05.		
WA	Spokane	GEG	Spokane Intl	GEG	RUNWAY	Shutdown	4/1/05 0:00	9/1/05 0:00	7/25	PAPI REIL VASI	No	Yes	Yes	No	Intermittent closures for construction of TWY C and connectors.		D-NOTAMs should suffice however if other runway threshold have to be temporarily displaced for construction 5 working notice to SEA FPO required for NOTAMs.
WA	Wenatchee	EAT	Pangborn Mem	EAT	RUNWAY	Shutdown	6/1/05 0:00	10/1/05 0:00	12/30	MLS VASI	No	Yes	Yes	No	POC: Jeff Winter (425 227-2803) 800 foot RWY 30 shift RWY 12 threshold relocation.		Confirm dates. Last meeting I had attended they were talking completion mid-Nov 05 or later. Procedures are st for a 12/22/05 publication
WA	Wenatchee	EAT	Pangborn Mem	EAT	MLSA	Decommissioning	9/28/06 0:00	9/28/06 0:00	30	MLSD MLSE	No	No	Yes	No	RWY 12/30 is shifting 800 ft and thus the MLS will not be useable. Also an ILS is being established on RWY 12.	Decommissioning delayed until the procedure for the ILS and the RWY extension are complete..	
WA	YAKIMA	YKM	Yakima Air Terminal	YKM	GS	Shutdown	9/10/05 0:00	9/27/05 0:00	27		No	Yes	Yes	No	Close RWY 12 to 27. Rehab existing pavement. GS will be OTS when working in GS critical area.	Project start date delayed.	