
# **US 2 TO WANDERMERE CONTRACT**





## **Contract Description:**

This contract will surface and pave the previously graded section between US 2 and the existing highway at Wandermere, construct two bridges, and build the US 395 Wandermere Interchange. The contract completes a drivable link between US 395 at Wandermere, and the Francis/Freya Interchange.

Planned Advertisement Date: Fall 2008 Contract Funds: \$31.1 million - All Nickel

# **Interesting Facts:**

- Builds ultimate roadway in this area.
- Constructs two 1,000 foot long bridges over Wandermere Road.

IT'S YOUR NICKEL. WATCH IT WORK.



# **US 2 TO WANDERMERE CONTRACT**

Progress Planned Actual Projected Projected	Planned Schedule Start	Actual Start	Planned Schedule Finish	Actual Finish	Jan-06 Mar-06	Jun-06	Sep-06	Dec-06	Ġ	Sen-07	0000	י נו	Mar-08	Jun-08	Sep-08	Dec-08	Mar-09	60-unf	Sep-09	့်ပြ	Mar-10	Jun-10	
Design Phase	1/17/2006		9/4/2008																				
Construction	8/4/2008		6/28/2010																				

#### **Current Status:**

# 30% Complete 100% Complete 0% Complete Design Right of Way Construction

### **Progress:**

Design work is 30% complete due to the previous corridor level design and right of way efforts. Contract plan preparation is scheduled to begin in January 2006. Grading work is to be completed under the previous contract, "Gerlach to Wandermere - Grading". Right of way has been purchased under previous NSC contracts.

