

SR 92/147th Ave NE Vic to Quarry Rd Vic - Paving
Project Information

PIN: 109204A As of Date: July 2019
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 92
 Current Status: Completed Legislative Districts: 39

Project Description

This project will pave SR 92 with HMA from MP 4.06 to 7.15 to preserve the roadway surface. Required safety work will be performed as needed.

Contractor: 009195 – GRANITE CONSTRUCTION COMPANY \$1,877,591.28 - 2/7/18

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q2 2016 | Q4 2016 | Late |
| Preliminary Engineering Start | Q1 2017 | Q1 2017 | On Schedule |
| Environmental Complete | Q4 2017 | Q3 2017 | Early |
| Right of Way Complete | | | |
| Contract Advertisement | Q4 2017 | Q1 2018 | Late |
| Operationally Complete | Q4 2018 | Q3 2018 | Early |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$135 | \$145 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$2,119 | \$1,685 |
| Total | \$0 | \$2,254 | \$1,830 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----|--------------------|---------|-------|---------|
| Prelim Engineering | \$0 | \$0 | \$0 | \$145 | | \$145 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$0 | \$1,685 | | \$1,685 |
| Total | \$0 | \$0 | \$0 | \$1,830 | | \$1,830 |