

SR 305/Agate Pass Bridge - Bridge Painting

Project Information

PIN: 330524A As of Date: July 2020
 Region: Olympic Regional Admin: J. Wynands
 State Route: SR 305
 Current Status: Construction Legislative Districts: 23

Project Description

The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Contractor: 009409 - CHAMPION PAINTING SPECIALTY - \$8,015,044.00 - 04/03/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$937	\$936
Right of Way	\$0	\$0	\$0
Construction	\$0	\$9,786	\$11,424
Total	\$0	\$10,723	\$12,361

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$936		\$936
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$11,424		\$11,424
Total	\$0	\$0	\$0	\$12,361		\$12,361

Project Web Site: <https://www.wsdot.wa.gov/projects/sr305/agate-pass-bridge/home>

Change Orders Web Site: <https://www.wsdot.wa.gov/sites/default/files/2013/07/31/9409-Change-Order-11.pdf>