

I-82/South Union Gap Interchange - Construct Ramps

Project Information

PIN: 508209U As of Date: September 2019
 Region: South Central Regional Admin: T. Trepanier
 State Route: I-82
 Current Status: Completed Legislative Districts: 15

Project Description

The I-82 South Union Gap interchange is currently a partial interchange with only a westbound off-ramp and an eastbound on-ramp. This project will complete the interchange by constructing a westbound on-ramp and eastbound off-ramp to provide full access to South Union Gap.

Contractor: 009247 - HAMILTON CONSTRUCTION CO. - \$14,128,990.00 - 11/15/2018.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q2 2018	Q2 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q3 2018	Q3 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$3,211	\$3,211
Right of Way	\$0	\$0	\$0
Construction	\$0	\$19,643	\$19,643
Total	\$0	\$22,854	\$22,854

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$3,211		\$3,211
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$19,643		\$19,643
Total	\$0	\$0	\$0	\$22,854		\$22,854