

**SR 240/Richland Corridor Improvements**
**Project Information**

PIN: 5240030

As of Date: May 2019

Region: South Central

Regional Admin: T. Trepanier

State Route: SR 240

Current Status: Not Started

Legislative Districts: 08

**Project Description**

SR 240 in Richland is experiencing increased congestion at several existing intersections. This project will construct intersection improvements along the SR 240 corridor in Richland to improve the safety and operational efficiency of this route. Improvements include acceleration and deceleration lanes, new channelization and signal system upgrades.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2019	Q1 2019	On Schedule
Preliminary Engineering Start	Q3 2019	Q3 2019	On Schedule
Environmental Complete	Q1 2020	Q1 2020	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2020	Q2 2020	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$500	\$500
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,500	\$4,500
<b>Total</b>	<b>\$0</b>	<b>\$5,000</b>	<b>\$5,000</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$500		\$500
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$4,500		\$4,500
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$5,000</b>		<b>\$5,000</b>