

**SR 290/Spokane River E Trent Br - Replace Bridge**

**Project Information**

PIN: 629001D As of Date: September 2019  
 Region: Eastern Regional Admin: M. Gribner  
 State Route: SR 290  
 Current Status: Construction Legislative Districts: 03

**Project Description**

The bridge is structurally deficient. Replacing the existing bridge with a new bridge designed to current standards will eliminate the possibility of catastrophic failure.

**Watch List Description**

Reported September 2018: The cost increase is due to adding a westbound double left turn lane to the project.  
 As of August 2019: During design a project review identified additional project work was not addressed within the last project estimate. The project cost have further increased due to added work to remove existing structure and shaft obstructions, disposal of hazardous materials, traffic barrier, retaining walls, increased utility cost and an additional hydraulic and hazardous materials review for easement purchasing.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015	Q2 2015	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q3 2019	Q3 2019	On Schedule
Right of Way Complete	Q3 2019	Q3 2019	On Schedule
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q4 2022	Q4 2022	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,432	\$2,432
Right of Way	\$0	\$350	\$350
Construction	\$0	\$20,735	\$20,735
Total	\$0	\$23,517	\$23,517

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$258	\$2,174	\$0		\$2,432
Right of Way	\$0	\$350	\$0	\$0		\$350
Construction	\$0	\$15,354	\$5,381	\$0		\$20,735
Total	\$0	\$15,962	\$7,555	\$0		\$23,517