

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
007999	**--0099(111/113)	099	Sr 99, Bored Tunnel Alternative - Design Build Pro	01/06/2011	Seattle Tunnel Partners	CHRIS BROWN	NW	0.00	1,089,700,002.00	1,462,666,379.44	1,733	-867
008127	STATE	090	I-90, Snowshed To Keechelus Dam Phase 1c - Replace	08/19/2011	Guy F. Atkinson Construction, Llc.	JERRY WOOD	SC	197,988,768.70	177,144,342.66	198,801,072.74	1,035	-101.5
008376	BR-NH-0101(307)	101	Us 101, Shore Rd To Kitchen-Dick Rd Widening	12/11/2012	Scarsella Bros., Inc.	JERRY MOORE	OL	33,989,672.79	27,069,690.00	28,337,218.21	556	0
008400	IM-HSIP-9999(442)	090	Sr 92 / I-90, Intersection Improvements & Regionwi	04/16/2013	Graham-Marshbank Jv	DAVE LINDBERG	NW	7,237,987.00	7,131,691.00	7,210,698.35	205	0
008549	STPF-0099(122)	099	Sr 99, Alaskan Way Viaduct - Replacement North Acc	01/24/2014	Guy F. Atkinson Construction, Llc.	PATRICK FULLER	NW	46,127,934.75	41,640,622.60	54,189,955.01	708	0
008560	HSIP-0009(068)	009	Sr 9, 32nd St Se & 84th St Ne - Safety Improvement	03/18/2014	Rodarte Construction Inc	DAVE LINDBERG	NW	5,021,873.00	5,699,005.00	5,714,449.19	295	0
008607	STATE	005	I-5, M St To Portland Ave - Hov	07/01/2014	Max J. Kuney Company	JON DEFFENBACHER	OL	103,100,763.25	98,175,443.97	125,362,408.69	843	-6
008625	BR-NHPP-0520(053)	520	Sr 520, Montlake To Evergreen Pt. Bridge West Appr	08/20/2014	Flatiron West Inc	STEVE STRAND	NW	209,905,586.51	199,537,370.50	209,752,519.04	833	0
008662	TIGER-2014(088)	090	I-90, Two-Way Transit & Hov Operations Stage 3	12/03/2014	Imco General Construction, Inc.	HEIN TRINH/BORSCHOWA	NW	122,021,315.41	120,105,661.15	128,718,323.97	914	-819
008670	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Nort	12/22/2014	Hamilton Construction Co.	CHUCK MEADE	OL	136,745,458.95	134,709,929.50	149,749,114.30	781.5	11.5
008715	STATE	090	I-90, Keechelus Dam To Stampede Pass Phase 2a- Add	05/07/2015	Guy F. Atkinson Construction, Llc.	SCOTT GOLBEK	SC	68,584,834.08	72,777,532.41	71,478,217.20	584	-14
008811	STATE&FED	405	Design Build I-405, Sr 167 Interchange Direct Conn	07/13/2016	Guy F. Atkinson Construction, Llc.	SHARIF SHAKLAWUN	NW	205,000,000.00	115,899,599.00	115,657,165.29	1,022	0
008816	NHPP-0053(971)	005	I-5, Sb S 320th St To Duwamish River Br-Concrete	01/11/2016	Midmountain Contractors, Inc.	MIKE ASKARIAN	NW	20,938,390.55	20,471,129.35	21,060,920.49	300	0
008818	STATE&FED	005	Design Build - I-5 / Sr16 Realignment - Hov Struct	08/29/2016	Skanska Usa Civil West California	GAIUS SANJOY	OL	161,750,871.00	121,575,000.00	118,070,681.90	1,034	-74
008830	STATE	522	Sr522, Snohomish River Bridge To Us 2 Vic Roadside	02/08/2016	A-1 Landscaping And Construction,	EDWARD W. KANE	NW	3,149,607.00	2,987,786.00	3,084,902.46	180	0
008865	STPF-0202(055)	202	Sr 202, Little Bear Creek Fish Barrier Removal	04/29/2016	Olson Brothers Excavating, Inc.	EDWARD W. KANE	NW	5,365,090.65	4,995,036.50	5,514,380.29	244	-143
008952	NHPP-0053(974)	005	Design Build I-5, Nb Mlk Jr Way To Ne Ravenna Brid	05/31/2017	Guy F. Atkinson Construction, Llc.	DAVE LINDBERG	NW	35,975,513.00	38,599,899.00	41,456,614.03	880	20

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
008968	NH-0104(055)	104	Sr 104, Hood Canal Bridge Special Repair Gear Box	11/17/2016	Northbank Civil And Marine, Inc.	MICHELE BRITTON	OL	3,355,143.00	2,643,803.00	3,600,919.26	200.5	0
008976	STATE	008	Sr 8 Middle And East Forks Wildcat Creek Remove Fi	12/28/2016	Ceccanti, Inc.	JOHN ROMERO	OL	11,103,139.67	10,708,835.01	10,619,475.03	550	0
008977	NHPF-0905(104)	090	I-90 Adams County Line To Spokane County Line Pavi	01/10/2017	Kerr Contractors Oregon, Inc.	CHAD SIMONSON	EA	5,896,404.60	9,721,681.27	8,941,886.62	90.5	-34.5
008991	ER-STPF-1605(001)	005	I-5 Chamber Way Bridge - Replacement	05/25/2017	Quigg Bros., Inc.	FRANK GREEN	SW	10,929,950.60	10,930,002.00	10,891,962.10	540	0
008992	STATE	005	I-5, Nb S 260th St To Duwamish River Br Concrete P	02/07/2017	Gary Merlino Construction Co., Inc.	MIKE ASKARIAN	NW	29,528,771.63	30,811,328.77	27,801,887.24	392	0
009011	STATE	395	Us 395, Nsc Freya St - Structures	02/21/2017	Max J. Kuney Company	MARK V. ALLEN	EA	8,034,836.60	7,655,561.00	8,140,083.80	215	-9.5
009015	STATE	520	Sr 520, Montlake To Lake Washington I/C And Bridge	11/15/2018	Graham Contracting, Ltd.	ROBYN BOYD	NW	389,859,194.71	455,349,888.00	40,921,884.47	1,492	1,249
009017	NHPP-0525(039)	525	Sr 525, Sb Alderwood Mall Pkwy Intersection Improv	03/02/2017	Totem Electric Of Tacoma, Inc.	EDWARD W. KANE	NW	571,959.00	683,384.90	624,737.28	40	0
009018	NHPP-0101(355)	101	Us 101 Coffee Creek - Remove Fish Barrier	11/07/2017	Parsons/Scarsella Jv	JOHN ROMERO	OL	17,464,822.00	13,889,997.00	6,557,580.50	1,095	461
009028	NHPP-0054(288)	005	I-5, Ebey Slough Bridge To Sr 531 I/C Paving & Ada	03/27/2017	Cadman Materials, Inc.	MARK SAWYER	NW	7,693,649.00	6,847,568.91	6,657,281.25	120	-89.5
009031	HSIP-9999(755)	021	Sr 21 Et Al, 2017 Eastern Region Chip Seal	03/22/2017	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	10,292,507.05	9,909,028.27	10,083,407.38	70	2
009036	NHPP-0901(490)	090	I-90, 468th Ave Se To W Summit Rd Concrete, Deck,	04/05/2017	Imco General Construction, Inc.	SCOTT GOLBEK	SC	32,280,434.49	27,799,358.66	33,654,099.47	282	6.5
009038	NHPP-0822(139)	082	I-82 Wb & Us 97, Yakima County - Deck Rehabilitati	04/19/2017	Conway Construction Company	JERRY WOOD	SC	1,431,319.00	1,420,504.74	1,954,962.81	47	-4
009040	NHPP-0901(485)	090	I-90, N Fork Issaquah Creek Fish Passage	03/29/2017	Scarsella Bros., Inc.	EDWARD W. KANE	NW	3,740,203.00	5,186,640.40	4,989,527.35	75	0
009042	STPF-0542(036)	542	Sr 542 Hedrick Creek Fish Barrier	04/12/2017	Strider Construction Co., Inc.	GABE NG	NW	3,354,407.00	3,722,089.00	3,685,595.96	210	0
009051	STPF-NHPP-9999(742)	509	Sr 509, S 168th St To S 112th St Vic - N Paving An	04/27/2017	Tucci & Sons, Inc.	ALETA BORSCHOWA	NW	2,981,738.20	3,246,925.30	3,021,928.75	70	0
009053	NHPP-0526(011)	526	Sr 526 Et Al, 5th Ave W Vic To I-5 Paving & Ada Co	05/16/2017	Cadman Materials, Inc.	ED KANE	NW	2,898,747.00	3,381,312.45	3,379,726.60	66	-144
009058	NHPP-0823(068)	082	I-82, Columbia River Bridge Eb - Truss Deck Replac	05/11/2017	Max J. Kuney Company	ALEX SANGUINO	SC	8,723,599.32	9,467,594.50	9,912,062.92	371	0
009074	FTA(PFG)(5307)		Seattle Multimodal Terminal At Colman Dock	05/05/2017	Hoffman-Pacific Llc, Joint Venture	CARL VOGT	FE	24,079,470.00	24,079,471.00	154,876,065.78	1,325	739.5

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009078	STATE	518	Sr 518, Eb Off-Ramp To Des Moines Memorial Dr Inte	06/22/2017	Graham Contracting, Ltd.	ALETA BORSCHOWA	NW	9,273,461.00	8,229,999.91	9,035,273.42	373	0
009096	NHPP-0051(301)	005	I-5, Sb Bridges 5/40w And 5/105w Resurfacing	06/14/2017	Granite Construction Company	SUSAN FELL	SW	1,606,948.24	2,087,087.00	2,186,410.74	72.5	-13
009121	NHPP-0901(498)	090	I-90, Lacey V Murrow Bridge Electrical Rehabilitat	08/03/2017	Northeast Electric, Llc	EDWARD W. KANE	NW	459,084.00	391,001.00	405,000.00	75	12
009124	NHPP-0002(848)	002	Us 2, Deer Rd To Colbert Corridor Improvements And	07/28/2017	Cpm Development Corporation	MARK V. ALLEN	EA	4,014,515.25	4,228,000.00	4,885,940.69	60	0
009126	HBP-0082(012)	082	I-82, Selah Creek Bridge Eb - Paving & Bridge Join	08/14/2017	Interstate Concrete & Asphalt	JERRY WOOD	SC	545,969.00	661,717.00	959,805.47	32	-8.5
009127	STATE	099	Sr 99, Awv Demolition Decommissioning & Surface St	06/21/2018	Kiewit Infrastructure West Co.	PATRICK FULLER	NW	83,803,960.00	93,749,999.00	71,623,042.99	808	348
009133	STATE	005	I-5, Steilacoom-Dupont Rd To Thorne Lane Corridor	06/15/2018	Guy F. Atkinson Construction, Llc.	BRIAN WHITEHOUSE	OL	249,269,600.78	180,895,595.00	79,771,485.61	1,114	654
009135	STPF-0504(010)	504	Sr 504 / Wooster Creek, Culvert Replacement Chroni	09/12/2017	Hamilton Construction Co.	DANAE AUSTENFELD	SW	2,273,819.00	2,095,588.20	2,098,690.88	206	1
009143	STPF0530(027)	530	Sr 530, Trafton Creek & School Yard Creek Fish Pas	06/20/2018	Kiewit Infrastructure West Co.	MIKKEL LAMAY	NW	13,061,000.00	12,572,772.00	4,813,285.50	465	0
009144	HSIP-9999(778)	005	I-5 Et Al, Nwr Cable Barrier Upgrade	11/21/2017	Petersen Brothers, Inc.	SHANE SPAHR	NW	4,741,864.00	4,428,212.62	4,497,536.04	107	11.5
009145	STATE	195	Us 195, Colfax To Spangle Add Passing Lanes Phase	10/23/2017	N.A. Degerstrom, Inc.	MARK V. ALLEN	EA	4,073,203.49	4,073,200.10	4,414,742.31	101	0.5
009151	NHFP-NHPP-0901(497)	090	I-90, Floating Bridges Replace Anchor Cables	11/20/2017	American Bridge Company	EDWARD W. KANE	NW	6,228,608.00	5,755,000.00	11,846,707.39	129.5	0
009156	STATE	522	Sr 522, Elliot Road Vic Sandfilter	11/13/2017	Interwest Construction, Inc.	EDWARD W. KANE	NW	619,615.00	561,646.00	483,084.00	54	0
009157	STATE	005	I-5, Portland Avenue To Port Of Tacoma Road - Sout	08/13/2018	Guy F. Atkinson Construction, Llc.	GAIUS SANROY	OL	155,410,996.00	159,875,295.00	42,504,280.78	1,453	1,070
009158	ER-STBG-1701(004)	021	Sr 21, South Of Republic Gold Creek Bridge Emergen	09/13/2017	N.A. Degerstrom, Inc.	CHAD SIMONSON	EA	179,999.66	179,999.66	95,934.53	10	-3
009159	LOCAL	005	Emergency Contract North Metro Base, Mp 175.5	09/26/2017	Imco General Construction, Inc.	MARK SAWYER	NW	372,591.00	410,000.00	786,256.18	0	0
009160	STATE	099	Sr 99, Alaskan Way Viaduct - Replacement South Acc	12/26/2017	Scarsella Bros., Inc.	PATRICK FULLER	NW	21,377,224.50	22,583,904.00	26,208,745.22	338	0
009164	NHPP-0902(451)	090	I-90, Easton To Ellensburg Vic Interchange Paving	12/04/2017	Interstate Concrete & Asphalt	SCOTT GOLBEK	SC	2,086,596.50	1,941,242.00	2,084,643.13	51.5	0

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009167	STATE	009	Sr9, Gribble Creek Fish Passage	12/11/2017	Interwest Construction, Inc.	SHANE SPAHR	NW	1,750,499.90	1,616,161.61	1,599,383.45	93	16.5
009168	STBG-0099(137)	099	Sr 99, George Washington Bridge Painting (Stage 2)	01/03/2018	Liberty Maintenance, Inc.	EDWARD W. KANE	NW	27,318,728.47	30,851,133.05	32,476,461.24	439	77
009170	STATE	012	Us12, Wildcat Creek Bridge - Replace Bridge - Desi	04/18/2018	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	5,896,872.00	4,799,336.00	4,912,956.71	156	0
009177	STATE	020	Sr20, Sharpes Corner Vicinity Improvements Mp 47.0	01/11/2018	Tapani, Inc.	GABE NG	NW	6,182,783.40	7,224,164.00	7,643,765.53	95	0
009179	STATE	530	Sr 530, I-5 Interchange To Sr 9 Paving And Ada Com	01/03/2018	Cadman Materials, Inc.	SHANE SPAHR	NW	2,049,679.05	1,885,439.45	1,745,018.29	65	0
009181	HSIP-9999(808)	017	Ncr, Pavement Rehab 2018	01/31/2018	Central Washington Asphalt, Inc.	DAVID KIENINGER	NC	7,387,825.31	6,941,941.00	7,313,222.29	77	0
009182	STBG-9999(744)	164	Sr 164, Sr 18 To 17th St Se Paving And Ada Compli	03/13/2018	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	2,336,948.70	2,373,740.50	2,183,376.81	80	0
009183	STBG-0002(853)	002	Us 2, I-5 I/C To Bickford Ave Vic Paving	03/01/2018	Lakeside Industries, Inc.	MARK SAWYER	NW	6,086,075.50	9,542,991.10	8,653,601.69	112	40
009184	STBG-0409(005)	409	Sr 409, Columbia River Br. At Puget Island - Paint	02/26/2018	Royal Bridge Inc.	JOANNA LOWREY	SW	14,271,517.60	13,678,650.76	12,251,603.10	380	56
009185	STATE	005	I-5, Mtb Cantilever Signs And Landscaping	01/23/2018	Massana Construction, Inc.	COLIN NEWELL	SW	1,340,621.20	1,344,750.80	1,261,679.80	52	0
009186	STATE	092	Sr 92, Little Pilchuck Creek Fish Passage	02/26/2018	Graham Contracting, Ltd.	MARK SAWYER	NW	1,451,747.00	4,416,999.00	4,109,615.53	78	0
009187	NHPP-0002(850)	002	Us 2, Jct I-90 To Euclid Ave Paving	02/06/2018	Cpm Development Corporation	CHAD SIMONSON	EA	3,902,752.40	4,046,000.00	4,201,173.18	72.5	2.5
009189	HSIP-9999(795)	902	Sr 902, Medical Lake To I-90 Paving	02/06/2018	Shamrock Paving, Inc.	MARK ALLEN	EA	2,074,559.00	1,872,436.30	1,943,849.52	35	0
009192	STBG-0203(022)	203	Sr 203, Langlois Creek Fish Passage	03/01/2018	Northwest Construction, Inc.	EDWARD W. KANE	NW	883,258.00	914,277.00	974,547.57	38	-4
009193	NHPP-9999(691)	009	Sr 9 Et Al, Mt Baker Area Bst - 2018	02/12/2018	Granite Construction Company	SHANE SPAHR	NW	7,752,400.70	7,804,095.05	7,675,302.18	86	11
009194	STATE	009	Sr 9, 136th St Se Vic To Sr 96 Vic Channelization	02/06/2018	Road Construction Northwest, Inc.	EDWARD W. KANE	NW	726,699.06	816,763.00	793,037.10	35	0
009195	STPF-9999(806)	009	Sr 9 & Sr 92 108th I/S & 147th Ave To Quarry Rd I/	03/01/2018	Granite Construction Company	MARK SAWYER	NW	2,658,696.00	4,204,000.00	2,301,782.09	60	21.5
009196	STATE	182	I-182, Queensgate Dr - Interchange Improvements	04/11/2018	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	2,191,967.80	2,400,000.00	1,762,538.64	73	0
009197	STPF-0508(010)	508	Sr 508, S. Fork Newaukum River Bridge Replacement	03/05/2018	Oregon State Bridge Construction,	JOANNA LOWREY	SW	4,952,426.20	5,010,135.15	4,977,682.19	253	17

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009198	NHPP-0096(005)	096	Sr 96, I-5 Interchange Vic To Sr 9 Vic - Paving &	04/02/2018	Cadman Materials, Inc.	EDWARD W. KANE	NW	5,615,116.00	6,954,955.60	6,500,547.95	126	1
009204	NHPP-0195(061)	195	Us 195, Eastern Region Bridge Deck Repairs	03/05/2018	N.A. Degerstrom, Inc.	MARK ALLEN	EA	2,387,521.50	2,075,511.00	2,164,873.73	78	0
009207	NHPP-1823(064)	182	I-182 & Us 395, Tri Cities Vic - Paving, Ada, And	03/13/2018	Cpm Development Corporation	ALEJANDRO SANGUINO	SC	2,526,714.90	2,660,546.43	2,711,040.85	70	0
009212	STATE	018	Sr 18 Et Al, Wb W Valley Hwy Vic To Se 231st St -	03/22/2018	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	6,980,424.00	6,632,868.50	6,309,035.23	120	0
009213	NHPP-0901(492)	090	I-90, E Sunset Way I/C Vic To 436th Ave Vic Paveme	04/03/2018	Acme Concrete Paving, Inc.	ALETA BORSCHOWA	NW	14,673,209.85	17,345,998.29	17,035,290.02	285	0
009214	NHPP-0902(450)	090	I-90, Yakima River Bridges Cle Elum To Ellensburg	04/16/2018	Graham Contracting, Ltd.	JERRY WOOD	SC	17,143,690.34	13,999,349.00	9,390,578.01	368	70.5
009217	NHPPSTBG0432(025)	432	Sr432, Cowlitz River Bridge Painting	04/16/2018	Liberty Maintenance, Inc.	JOANNA LOWREY	SW	2,971,664.80	2,493,999.60	2,403,242.83	140	-11.5
009219	STPF-0009(076)	009	Sr 9, Francis Rd Intersection Improvements Mp 53.1	04/03/2018	Srv Construction, Inc.	SHANE SPAHR	NW	1,250,714.00	1,250,081.00	1,186,202.80	53	17
009222	NHPP-0051(302)	005	I-5, E Fork Lewis River Br To Weigh Station Vic -	04/18/2018	Lakeside Industries, Inc.	JOANNA LOWREY	SW	10,745,697.00	10,015,451.04	10,796,991.61	100	-2.5
009223	STPF-0291(024)	291	Sr 291, Charles Rd To Suncrest Paving	04/11/2018	Shamrock Paving, Inc.	TOM BRASCH	EA	1,659,932.00	1,421,494.00	1,390,858.45	30	0
009224	STPF-9999(784)	021	Sr 21 Et Al, 2018 Eastern Region Chip Seal	04/18/2018	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	7,930,426.75	8,887,511.35	9,129,590.73	59	-30
009227	NHPP-0522(061)	522	Sr 522, Sr 9 Vic To Snohomish River Br Paving & Br	04/11/2018	Lakeside Industries, Inc.	EDWARD W. KANE	NW	3,814,967.00	3,748,738.00	3,994,304.55	80	0
009231	NHPP-0054(290)	005	I-5, Stillaguamish R Br To Hill Ditch Br - Pccp Re	04/27/2018	Graham Contracting, Ltd.	SHANE SPAHR	NW	18,739,194.00	16,999,349.00	14,143,670.18	296	86
009233	STPF-0524(016)	524	Sr 524, Locust & Larch Way Intersection Improvemen	05/17/2018	A-1 Landscaping And Construction,	MARK SAWYER	NW	2,345,914.50	3,286,716.00	3,141,960.00	50	0
009235	NHPP-0053(976)	005	I-5, Sb S Lucile St To Spring St - Pavement Repair	05/02/2018	Midmountain Contractors, Inc.	MIKE ASKARIAN	NW	6,271,738.50	8,989,475.00	8,060,266.06	223	24
009236	NHPP-0097(170)	097	Us 97, N. Of Blewett Pass Culvert Replacements	05/08/2018	Pipkin Inc., Db a Pipkin Constructio	DAN LEWIS	NC	1,119,454.60	1,088,005.10	1,030,473.69	20	0
009238	STATE	101	Us 101 / Sr 6, Raymond Drainage And Sr 6 Roundabou	05/02/2018	Rognlin'S, Inc.	COLIN NEWELL	SW	2,523,621.50	2,664,627.00	2,648,996.25	106	0
009239	NHPP-9999(811)	099	Sr99 & Sr509, S Cloverdale St To Duwamish River-Pa	05/01/2018	Tucci & Sons, Inc.	ALETA BORSCHOWA	NW	5,145,478.00	4,747,015.70	4,253,791.61	110	0

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009247	STATE	082	I-82, South Union Gap Interchange - Construct Ramp	12/06/2018	Hamilton Construction Co.	SCOTT GOLBEK	SC	15,949,437.00	14,128,990.00	9,702,295.96	264	-32
009252	STATE	395	Us 395, Nsc - Columbia To Freya	06/05/2018	Acme Concrete Paving, Inc.	MARK ALLEN	EA	8,888,668.80	8,217,202.56	7,955,337.47	105	18
009256	NHPP-099(135)	099	Sr 99, Roy St To N 145th St Paving & Ada Complianc	06/07/2018	Cpm Development Corporation	MIKE ASKARIAN	NW	11,582,945.23	15,205,157.26	9,853,969.66	260	39
009257	STPF-9999(793)	012	Us 12, Old Highway 12 To E Isaacs Ave Br -	05/23/2018	Interstate Concrete & Asphalt	JERRY WOOD	SC	2,148,138.76	1,928,244.30	2,115,341.05	46	-68
009258	HSIP-0395(109)	395	Us 395, Deer Park Corridor Intersection Improveme	05/23/2018	Cpm Development Corporation	TOM BRASCH	EA	2,807,089.79	2,959,959.00	3,253,479.68	87	7
009260	NHPP-0285(021)	285	Sr 285, Wenatchee Area Paving And Ada Compliance	06/05/2018	Central Washington Asphalt, Inc.	DAVID KIENINGER	NC	5,652,415.91	6,069,307.35	6,094,581.25	110	0
009264	NHPP-0901(484)	090	I-90, 2nd Ave W Bridge And 3rd Ave Bridge Wb On-Ra	06/12/2018	Max J. Kuney Company	CHAD SIMONSON	EA	1,996,043.40	1,433,333.50	2,499,205.03	110	-60
009269	STBG-0202(059)	999	Sr 202, Evans Creek & Patterson Creek Fish Passage	04/24/2019	Hamilton Construction Co.	MIKE ASKARIAN	NW	10,283,810.00	11,975,000.00	730,600.00	520	425
009272	STATE	005	I5 / Express Lanes Entrance Electronic Sign Replac	06/18/2018	Northeast Electric, Llc	EDWARD W. KANE	NW	1,907,784.00	1,877,588.00	1,569,638.78	90	9.5
009275	STBG-0026(034)	026	Sr 26, Railroad Bridge Deck Repair	06/18/2018	N.A. Degerstrom, Inc.	DAN LEWIS	NC	994,342.00	1,086,510.00	1,068,573.37	52	-14.5
009282	STATE	090	I-90, Eb Mp 23.0 To Sr 18 Active Warning Sign & Ca	07/09/2018	Northeast Electric, Llc	ALETA BORSCHOWA	NW	511,976.00	593,901.00	573,219.75	60	0
009287	NHPP-0290(026)	290	Sr 290, Hamilton St To Mission Ave Paving	07/10/2018	Cpm Development Corporation	CHAD SIMONSON	EA	1,700,755.90	1,922,922.00	2,112,199.79	45	0
009293	CMAQ-0503(037)	205	I-205 Ramp Meter, And Sr 503 Variable Message Sign	08/17/2018	Northeast Electric, Llc	DANAE AUSTENFELD	SW	597,832.40	539,913.00	561,190.03	43	2.5
009297	STATE	510	I-5, Sr 510 Interchange Reconstruct Interchange	09/27/2018	Scarsella Bros., Inc.	BRIAN WHITEHOUSE	OL	32,593,625.20	25,935,935.35	15,476,553.87	375	194.5
009298	STATE	021	Sr 21, Curlew To Canada Flood Repair	08/20/2018	Wm. Winkler Company	TOM BRASCH	EA	644,651.60	699,998.00	622,346.21	16	0
009299	STATE	599	Sr 599, Sb S 133rd St & S 124th St Vic Vms Replace	08/27/2018	Titan Earthwork Llc	MIKE ASKARIAN	NW	816,254.00	665,334.00	652,342.15	30	0
009302	HSIP-0007(030)	007	Sr7, Pedestrian Crossing Safety Improvement	09/13/2018	Northeast Electric, Llc	LONE (LUNA) MOODY	OL	880,896.50	954,045.00	949,045.61	71	12
009307	STATE	005	I-5, Sb Ne 45th St To Ne 130th St Ramp Meter Modif	10/11/2018	Northeast Electric, Llc	MIKE ASKARIAN	NW	478,420.00	659,929.00	655,630.67	65	0

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009308	HSIP-0536(001)	020	Sr 20, Railroad Crossing	09/24/2018	Sail Electric, Inc.	GABE NG	NW	180,861.00	169,366.00	157,640.79	0	0
009311	HSIP-0906(233)	002	I-90, Us 2 Garden Springs To Broadway Ave - Ramp M	09/11/2018	Power City Electric, Inc.	CHAD SIMONSON	EA	209,914.00	281,029.00	295,848.23	32	1
009318	STATE	525	Sr 525, Ferry Dock Rd. - Passenger Drop-Off And Ad	11/30/2018	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	1,697,806.45	1,833,755.00	1,791,526.75	166	0
009319	NHPP-0901(496)	009	I-90, 468th Ave Se To W Summit Rd Wb - Rehab Concr	11/19/2018	Acme Concrete Paving, Inc.	SCOTT GOLBEK	SC	19,742,159.00	21,274,148.25	9,223,372.63	251	149
009321	WA-2017(007)(023)	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Ferry Te	01/08/2019	Imco General Construction, Inc.	MARK SAWYER	NW	42,177,499.27	47,948,009.30	17,583,962.81	525	349
009323	NHPP-0097(166)	097	Us 97 Boundary Bridge Replacement Remove Fish Barr	12/12/2018	Whh Nisqually Federal Services, Llc	BRIAN PEARSON	NC	3,435,349.60	4,244,497.84	1,940,690.56	135.5	29.5
009327	STPF-9999(749)		Ncr, Ada Compliance 2018	12/18/2018	Moreno & Nelson Construction	KEVIN WALIGORSKI	NC	425,680.76	714,113.00	729,115.95	35	4
009329	NHPP-0526(012)	526	Sr 525 To Boeing Access & Sr 525 Spur Paving & Ada	12/26/2018	Granite Construction Company	MARK SAWYER, P.E.	NW	1,919,332.30	2,315,896.00	2,102,327.96	55	11
009330	NHPP-0053(975)	104	I-5, Nb Sr 104 Vic To 164th St Sw I/C Paving & Ex	01/24/2019	Granite Construction Company	EDWARD W. KANE	NW	4,812,847.00	7,201,723.50	6,920,721.37	80	4
009331	STATE	005	I-5, Wsc & Freeway Park Tunnels Lighting Controls	01/10/2019	Northeast Electric, Llc	EVELYN PAO	NW	384,553.00	549,024.00	512,720.60	15	3
009332	STATE	002	Us 2 Et Al, Eastern Region Cctv Systems - New Inst	12/10/2018	Power City Electric, Inc.	MARK ALLEN PE	EA	85,294.00	115,134.00	115,434.00	12	0
009333	STATE	167	Sr 167, 70th Avenue E. Vicinity Bridge Replacement	08/08/2019	Guy F. Atkinson Construction, Llc.	GAUIS SANJOY	OL	38,909,457.38	40,876,990.00	0.00	706	652
009335	STATE	304	Sr 304/Sr 20 Spur, Bremerton/Lopez Ferry Dolphin I	12/14/2018	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	918,279.00	879,734.00	886,237.20	70	0
009336	HSIP-9999(807)		Ncr, Breakaway Cable Terminal Replacement	12/19/2018	Massana Construction, Inc.	KEVIN WALIGORSKI	NC	303,968.59	296,411.00	275,059.50	25	13
009338	TIGER-WA-2017-007	525	Sr 525, Mukilteo Ferry Terminal (Phase 2) Marine S	06/06/2019	Manson Construction Co.	MARK SAWYER	NW	27,660,430.00	26,418,348.00	760,207.00	380	310
009339	NHPP-0097(141)	097	Us 97, South Of Blewett Pass - Paving	12/19/2018	Central Washington Asphalt, Inc.	KEVIN WALIGORSKI	NC	3,306,861.51	3,521,102.22	3,355,240.53	65	0
009341	CMAQ-0014(083)	014	Sr 14, Atis Infill I-5 To Evergreen	01/10/2019	Mill Plain Electric, Inc.	DANAE AUSTENFELD	SW	732,719.00	640,307.00	602,949.60	44	-8
009344	NHPP-0020(194)	020	Sr 20, Deception Pass And Canoe Pass	01/31/2019	Eagle Industrial Painting, Llc	SHANE SPAHR	NW	15,619,108.00	13,998,005.00	3,384,894.99	325	212.5

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Bridges Paint									
009345	NHPP-0018(042)	018	Sr 18, Eb Soosette Cr To Holder Cr Paving & Deck O	01/09/2019	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	3,400,122.85	3,593,565.68	2,951,942.14	158	59
009346	STATE	525	Sr 525, Freeland Vicinity Corridor Improvements	01/07/2019	Northeast Electric, Llc	SHANE SPAHR	NW	317,089.50	371,435.00	367,077.12	16	0
009348	HSIP-9999(823)	097	Ncr, Centerline Rumble Strips 2019	01/07/2019	Specialized Pavement Marking Inc.	KEVIN WALIGORSKI	NC	311,579.96	316,411.50	308,838.00	20	2.5
009349	STPF-0904(128)	090	I-90, Sr 21 To Ritzville Paving	01/28/2019	Central Washington Asphalt, Inc.	TOM BRASCH	EA	5,562,744.50	6,272,222.00	6,486,754.38	50	9.5
009350	NHPP-0161(038)	161	Sr 161, Milton Rd S Vic To Sr 18 Paving & Ada Comp	01/09/2019	Tucci & Sons, Inc.	MIKE ASKARIAN	NW	1,952,889.85	1,880,808.80	1,862,704.84	83	0
009352	HSIP-9999(795)	002	Us 2, Reardan To Espanola Rd Paving	01/10/2019	Shamrock Paving, Inc.	TOM BRASCH	EA	2,234,558.50	2,222,222.22	2,103,236.62	40	0
009353	HSIP-0510(019)	510	Sr 510, Meridian Rd Se Roundabout And Paving	01/17/2019	Active Construction, Inc.	JOHN ROMERO	OL	3,363,730.00	2,484,484.00	2,387,683.99	90	11
009354	STBG-021(023)	021	Sr 21, Keller Ferry Terminal And Pontoon Replaceme	01/30/2019	Imco General Construction, Inc.	CHAD SIMONSON	EA	4,738,614.00	4,038,058.00	3,447,858.00	55	-3.5
009355	NHPP-0181(018)	181	Sr 181, Sr 516 To W James St Paving & Ada Complian	02/06/2019	Tucci & Sons, Inc.	EVELYN PAO	NW	1,826,523.66	1,512,745.85	1,465,610.60	60	0
009356	NHPP-0536(008)	536	Sr 536, Skagit River To I-5 Paving & Ada Complianc	01/10/2019	Granite Construction Company	SHANE SPAHR	NW	1,814,676.99	2,089,546.00	2,179,527.73	67	0
009357	NHPP-0018(043)	509	Sr 509 & Sr 518, S 192 St To Normandy Pk & Sr 509	02/07/2019	Massana Construction, Inc.	JAMES HARPER	NW	9,526,689.00	9,030,006.20	5,611,705.77	242	105
009358	NHPP-0104(057)	104	Sr 104, Hood Canal Br Column & Crossbeam Sealing(S	02/19/2019	Combined Construction, Inc.	MICHELE BRITTON	OL	294,943.00	645,323.00	664,382.95	110	27
009359	HSIP-9999(822)	017	Scr 17-19 Region Wide, Bct Replacement A Guardrail	02/06/2019	Frank Gurney, Inc.	JERRY WOOD	SC	1,794,472.00	1,746,059.53	1,652,208.68	142	38
009360	STATE	107	Sr 107, Chehalis River Bridge Structural Rehabilit	02/21/2019	Rognlin'S, Inc.	JOHN ROMERO	OL	18,112,214.50	19,530,453.40	8,684,226.16	306	202
009362	HIP-0542(047)	542	Sr 542, I-5 To Britton Road Paving & Ada Complianc	02/06/2019	Granite Construction Company	GABE NG	NW	4,126,428.30	4,699,990.80	4,477,415.16	52	8
009363	NHPP-0002(854)	002	Us 2 & Sr 9 Bickford Ave To Gold Bar Paving & Join	02/22/2019	Granite Construction Company	MARK SAWYER	NW	11,398,101.00	11,870,667.00	7,532,558.99	145	77
009364	NHPP-0101(385)	101	Us 101, Old Gardiner Rd To N Of W Uncas Paving And	02/19/2019	Lakeside Industries, Inc.	CHRIS BRUNING	OL	1,353,478.12	1,373,143.00	1,480,780.64	36	6

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009365	STBG-9999(818)	243	Sr 243/213/155 Ncr Seal 2019	03/04/2019	Granite Construction Company	BRIAN PEARSON	NC	7,882,910.89	8,587,587.00	8,271,928.75	70	0
009366	NHPP-0395(111)	395	Us 395, Pioneer Memorial Bridge - Bridge Painting	03/18/2019	Blastech Enterprises, Inc.	ALEX SANGUINO	SC	7,596,263.40	6,503,624.00	625,761.78	280	155
009367	STBG-0028(053)	028	Sr 28, Ephrata Vic To Soap Lake Paving And Ada Com	02/22/2019	Interstate Concrete & Asphalt	BRIAN PEARSON	NC	3,974,349.42	3,615,169.87	3,344,792.33	95	0
009369	HSIP-0195(064)	195	Us 195, Thorpe Rd Intersection Improvement	02/21/2019	Shamrock Paving, Inc.	CHAD SIMONSON	EA	1,091,239.95	1,227,227.27	1,124,475.34	50	13
009371	STPF-9999(828)	999	Kitsap Area, Paving And Ada Compliance - 2019	02/19/2019	Tucci & Sons, Inc.	MICHELE BRITTON	OL	5,584,009.50	5,710,464.70	5,471,647.72	156	38.5
009372	NHPP-STPH-9999(804)	002	Us 2 Et Al, Mt Baker Area Bst - 2019	03/22/2019	Doolittle Construction, Llc	GABE NG	NW	6,218,762.10	6,142,011.70	5,372,192.19	64	11.5
009373	STPF-0507(034)	507	Sr 507, N Of Rainier To Jct Sr 7 Paving	02/27/2019	Miles Resources, Llc	LONE MOODY	OL	2,917,356.98	2,343,073.66	2,464,811.78	65	-1
009374	STATE	009	Sr 9, Sr 204 Intersection Improvements (Stage 1)	04/24/2019	Marshbank Construction, Inc.	MARK SAWYER, P.E.	NW	1,664,641.00	1,201,059.80	1,182,925.33	75	0
009375	STBG-0002(855)	002	Us 2, Colbert Rd To Westwood Rd Paving	03/14/2019	Cpm Development Corporation	CHAD SIMONSON	EA	4,015,998.45	4,606,606.60	4,317,518.83	77	6
009376	STATE	090	I-90, Hyak To Stampede Pass Phases 1f & 2f - Fenci	03/25/2019	Graham Contracting, Ltd.	SCOTT GOLBEK	SC	2,134,973.00	2,818,862.00	2,544,486.88	90	3.5
009377	STBG-0195(063)	195	Us 195, Sr 271 To Plaza Rd Paving	03/06/2019	Shamrock Paving, Inc.	MARK ALLEN	EA	3,270,139.57	3,245,934.98	3,139,914.36	35	0
009378	STATE	522	Sr 522, North Creek Bridge To Sr 9 Vic Paving	03/22/2019	Lakeside Industries, Inc.	EDWARD W. KANE	NW	4,740,915.00	4,081,626.50	3,892,428.15	75	0
009380	STATE	009	Sr 9, Tawes Cr & Two Tributaries To Tawes Cr - Fis	04/11/2019	Imco General Construction, Inc.	GABE NG	NW	2,171,399.50	2,661,704.00	2,493,240.62	125	42
009381	STBG-0195(062)	195	Us 195 Smythe Rd To Paradise Rd Paving	03/26/2019	Shamrock Paving, Inc.	MARK ALLEN	EA	730,766.40	856,856.00	829,442.82	12	0
009382	HSIP-2017(138)	020	Sr 20, Banta Rd Intersection Safety Improvements	03/27/2019	Srv Construction, Inc.	SHANE SPAHR	NW	1,479,735.20	2,054,212.85	2,078,082.52	99	0
009384	NHPP-0053(893)	005	I-5, Plum St To S Tacoma Way Paving	04/18/2019	Granite Construction Company	BRIAN WHITEHOUSE	OL	1,944,544.50	2,241,876.10	2,086,714.40	40	0
009385	NHPP-0090(023)	090	I-90, Bullfrog Rd Vic - Concrete Rehab, Bridge Dec	04/08/2019	Max J. Kuney Company	JERRY WOOD	SC	16,398,303.31	14,801,298.50	3,792,903.26	275	165
009386	NHPP-0082(015)	082	I-82 & Sr 22, Sunnyside Vic To Prosser Vic - Pavin	03/20/2019	Central Washington Asphalt, Inc.	JERRY WOOD	SC	2,224,857.38	2,238,377.32	2,179,166.54	40	0
009387	STP-0155(021)	155	Sr155, Grand Coulee Bridge Upgrade	03/20/2019	Colvico, Inc.	KEVIN WALIGORSKI	NC	315,003.00	242,086.00	237,722.00	30	5

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Illumination									
009388	BH-0153(446)	153	Sr 153/Methow River Bridges, Structural Phase 3	03/20/2019	Hamilton Construction Co.	BRIAN PEARSON	NC	1,319,232.50	1,109,096.00	844,611.46	75	-8
009389	NHPP-0052(216)	005	I-5, Rush Rd. To 13th St. Crack Sealing	03/21/2019	Granite Construction Company	COLIN NEWELL	SW	543,754.95	509,532.60	599,253.37	20	4
009390	SHIP-0903(076)	090	I-90 & I-82, Ellensburg Vic To Vantage - Paving	03/26/2019	Interstate Concrete & Asphalt	JERRY WOOD	SC	6,276,163.00	5,558,319.00	4,503,623.55	99	8
009391	STATE	012	Us 12, Nine Mile Hill To Frenchtown Vic Turnback I	04/17/2019	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	949,100.15	1,120,386.00	1,145,068.27	46	0
009392	HSIP-9999(785)	003	Sr 3 Bct Replacement & Roadside Safety	04/08/2019	Dirt And Aggregate Interchange, Inc	MICHELE BRITTON	OL	1,783,130.50	1,798,798.00	416,267.83	130	85
009394	NHPP-0014(084)	014	Sr 14, Se 164th Ave To Nw 6th Ave Paving	03/26/2019	Granite Construction Company	DANAE AUSTENFELD	SW	2,565,902.70	2,188,188.00	1,898,179.24	24	4.5
009396	STATE	012	Us 12, White Pass Vicinity Major Drainage Phase 2	04/15/2019	Selland Construction, Inc.	JERRY WOOD	SC	570,964.65	645,588.00	680,426.27	51	-9
009397	STATE	099	Sr 99, Pierce County Line To S 359th St Paving	04/03/2019	Tucci & Sons, Inc.	JAMES HARPER	NW	1,391,748.00	868,800.45	785,242.97	32	0
009398	NHPP-0101(382)	101	Us 101, West Jefferson County Remove Fish Barriers	05/13/2019	Quigg Bros., Inc.	JOHN ROMERO	OL	13,311,084.93	15,542,998.00	1,817,715.87	370	287
009399	WFL-3300(023)	002	Us 2, Stevens Pass Avalanche Deflection Berm	04/23/2019	Strider Construction Co., Inc.	KEVIN WALIGORSKI	NC	429,901.84	748,525.00	760,017.47	30	1
009400	SPTF-0002(845)	002	Us 2, Division Wye To Farwell Rd Paving	05/01/2019	Cpm Development Corporation	MARK ALLEN	EA	3,032,947.20	2,815,815.00	2,600,659.73	40	0
009401	STATE	520	Sr 520, 80th Ave To 108th Ave Culvert Repairs	04/15/2019	Active Construction, Inc.	EVELYN PAO	NW	664,205.00	1,177,177.00	1,261,222.26	60	4
009402	NHPP-0012(249)	012	Us 12, Pomeroy To East Alpowa Vicinity - Chip Sea	04/16/2019	Central Washington Asphalt, Inc.	ALEX SANGUINO	SC	1,798,328.00	1,622,222.22	1,573,744.02	30	0.5
009403	NHPP-0101(366)	101	Us 101, Chehalis River Bridge Scour Repair	04/18/2019	Quigg Bros., Inc.	JOHN ROMERO	OL	1,926,843.00	1,638,803.00	1,586,663.05	45	2
009404	HSIP-9999(817)	002	Us 2 Et Al, 2019-21 Er Regionwide Basic Safety - G	04/18/2019	Dirt And Aggregate Interchange, Inc	MARK ALLEN, PE	EA	1,428,971.00	1,690,857.00	1,131,100.75	60	12.5
009407	HSIP-9999(816)	020	Sr 20 Et Al, 2019 Eastern Region Chip Seal	04/16/2019	Central Washington Asphalt, Inc.	CHAD SIMONSON	EA	8,912,410.50	9,222,222.22	8,482,262.44	61	13
009409	STATE	305	Sr 305, Agate Pass Bridge Bridge Painting	04/24/2019	Champion Painting Specialty	MICHELE BRITTON	OL	10,577,150.00	8,015,044.00	2,602,072.81	257	175

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009410	STATE		Pv Hooper Landslide Emergency Repair	03/18/2019	Shamrock Paving, Inc.	CHAD SIMONSON	EA	620,901.50	480,000.00	479,055.40	22	0
009411	NHPP-0008(021)	008	Sr 8, Us 12 To W Of Wilson Rd Paving	05/01/2019	Granite Construction Company	JOHN ROMERO	OL	4,286,282.00	3,520,316.20	2,936,511.41	40	7.5
009412	STBG-0006(025)	006	Sr 6, South Branch Fronia Creek And Fronia Creek -	04/23/2019	Stellar J. Corporation	COLIN NEWELL	SW	1,385,282.84	1,383,884.20	879,326.61	75	3
009413	STATE	099	Sr 99, Duwamish River Bridges Special Bridge Repai	05/02/2019	Kraemer North America, Llc.	JAMES HARPER	NW	1,179,627.00	1,848,838.00	0.00	0	0
009414	STBG-0006(024)	006	Sr 6, Salmon Creek Fish Passage	04/24/2019	Quigg Bros., Inc.	COLIN NEWELL	SW	1,206,930.00	1,186,934.00	832,690.20	59	0.5
009416	STATE	014	Sr 14, Access Improvements	04/24/2019	Thompson Bros. Excavating, Inc.	SUSAN FELL	SW	4,424,319.30	4,594,488.50	2,889,375.18	103	16
009417	HSIP-9999(802)	005	Swr, Breakway Cable Terminal Replacement Interstat	04/29/2019	Dirt And Aggregate Interchange, Inc	S. FELL/D. RECK	SW	599,177.05	608,597.00	520,496.00	37	6
009418	TRIBAL	129	Sr 129, Buford Creek Barrier Fish Passage	06/05/2019	Ascorp, Inc. Dba Debco	ALEX SANGUINO	SC	2,579,181.00	3,268,371.00	2,169,792.62	125	45
009419	STBG-0506(004)	506	Sr 506, Lacamas Creek Bridge Replacement	04/24/2019	Farline Bridge, Incorporated	COLIN NEWELL	SW	3,385,677.50	3,238,905.33	1,214,613.71	140	70
009420	STATE	005	I-5, Olympia Congestion Management Management	04/26/2019	Northeast Electric, Llc	BRIAN WHITEHOUSE	OL	873,704.00	927,777.00	540,059.39	53	20
009425	STATE	090	I-90, Medical Lake I/C-Reconstruction	05/29/2019	N.A. Degerstrom, Inc.	MARK ALLEN, PE	EA	10,840,925.09	9,688,216.30	3,012,921.44	210	160.5
009426	STBG-1701(004)	021	Sr 21, W Fork San Poil Bridge-Replace Structure	05/21/2019	N.A. Degerstrom, Inc.	MARK ALLEN	EA	4,025,720.84	5,673,976.14	2,268,648.49	260	180
009427	STATE	097	Us 97a, Ped. Activated Warning System And Improvem	05/21/2019	Neppel Electrical & Controls, L L C	KEVIN WALIGORSKI	NC	117,897.00	237,262.50	249,832.35	26.5	9
009429	STATE	090	I-90, Eastgate To Sr 900 Corridor Improvements	06/19/2019	Guy F. Atkinson Construction, Llc.	JAMES HARPER	NW	50,573,965.39	46,898,047.00	1,062,023.45	385	385
009430	NHPP-0101(383)	101	Us 101, N Of Sr 107 Stabilize Slope	05/30/2019	Rognlin'S, Inc.	JOHN ROMERO	OL	5,936,429.50	6,650,000.00	4,341,449.96	125	45
009432	NHOO-9999(812)	205	I-205 And I-5, Pavement Rehabilitation	06/04/2019	Granite Construction Company	DANAE AUSTENFELD	SW	2,803,263.70	3,307,307.00	1,506,626.36	71	14
009433	NHPP-00519(307)	005	1-5, Sb Toutle River Bridge - Expansion Joint,Deck	05/30/2019	M.J. Hughes Construction, Inc.	COLIN NEWELL	SW	1,732,588.14	1,679,068.65	957,536.17	71	18
009434	STATE	090	I90, Spokane Area Traffic Volume Collection - Rebi	05/29/2019	Power City Electric, Inc.	TOM BRASCH	EA	211,454.00	221,754.00	88,399.94	0	0
009435	STATE	529	Sr 529, Steamboat Slough Mitigation Site	05/31/2019	Trimaxx Construction, Inc.	EDWARD W. KANE	NW	3,475,083.00	6,338,297.00	5,465,362.54	74	7.5
009436	STPF-0530(030)	530	Sr 530, Sauk-Suiattle Confluence Ced	05/31/2019	Trimaxx Construction, Inc.	SHANE SPAHR	NW	1,804,200.50	1,811,798.25	1,605,758.22	60	6

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
			Retrofit									
009438	STATE	162	Sr 162, Spiketown Creek Bridge Temporary Bridge	06/04/2019	Hamilton Construction Co.	LONE MOODY	OL	2,349,346.00	2,140,559.35	1,165,340.90	46	8
009439	STATE	005	I-5, S 200th St On-Ramp To Sb I-5 Metered Shoulder	06/03/2019	Titan Earthwork Llc	MIKE ASKARIAN	NW	897,305.00	866,688.00	574,336.67	25	18
009441	HSIP-9999(820)	017	Us 2 Et Al, Nw Region Breakaway Cable Terminal Rep	06/27/2019	Petersen Brothers, Inc.	Not Specified	NW	1,096,222.50	1,109,941.73	9,124.11	0	0
009442	STP-0007(029)	007	Sr 7 N. Of Alder - Rock Scaling	07/08/2019	Boettcher & Sons, Inc.	JOHN ROMERO	OL	581,202.00	716,652.00	663,601.50	25	2
009443	STATE	999	Systemwide On-Call, Off-Shore Maintenance	06/20/2019	Pacific Pile & Marine, L.P.	TOM CASTOR	FE	1,436,243.00	1,351,743.00	91,655.71	0	0
009445	STATE	014	Sr 14, Wind River Rd Intersection Improvements	06/17/2019	Crestline Construction Company,	DANAE AUSTENFELD	SW	3,497,847.00	3,399,638.50	1,710,335.59	84	16.5
009446	NHPP-0302(011)	302	Sr 302, E Of Elgin Clifton Rd To Sr 16 - Remove Fi	07/09/2019	Granite Construction Company	MICHELE BRITTON	OL	8,936,411.37	10,055,978.60	146,835.00	312	262.5
009447	STPF-0116(006)	116	Sr 116, Kilisut Harbor - Remove Fish Barrier	07/10/2019	Cascade Bridge Llc	DAN MCKERNAM	OL	8,669,852.00	9,087,681.00	2,367,180.72	320	271.5
009448	NHPP-9999(829)	999	Scr Region Wide, Redirectional Landforms Median Ca	07/11/2019	Frank Gurney, Inc.	SCOTT GOLBEK	SC	1,457,872.80	1,457,843.00	461,105.25	60	35
009450	STATE	167	Sr 509, Sr167 Completion Dem0 #3	06/10/2019	Skycorp, Ltd	MARK FRYE	OL	216,319.00	87,464.00	72,973.00	0	0
009451	NHPP-0395(113)	395	Us 395, Safety Corridor Improvements & E Elm Rd To	07/08/2019	Central Washington Asphalt, Inc.	ALEJANDRO SANGUINO	SC	11,888,331.88	12,195,888.85	5,340,460.24	165	117
009452	STATE	020	Sr 20, Loup Loup Pass Emergency 2019	05/09/2019	Hurst Construction Llc	BRIAN PEARSON	NC	1,222,352.84	1,320,140.00	986,635.59	30	1
009453	NHPP-0500(024)	500	Sr 500, Burnt Bridge Creek To 4th Plain - Paving A	07/01/2019	Granite Construction Company	DEVIN RECK	SW	5,393,441.01	5,347,347.00	4,493,356.36	72	27.5
009454	NHPP-9999(832)	002	Ncr, Intersection Improvements 2019	07/10/2019	Neppel Electrical & Controls, L L C	BRIAN PEARSON	NC	857,493.00	865,014.00	241,258.55	45	15
009457	STBG-0163(002)	163	Sr 163, N Of N 54th St To Point Defiance Landing	07/10/2019	Tucci & Sons, Inc.	LONE MOODY	OL	592,697.00	1,036,466.90	884,598.73	48	7.5
009458	NHPP-0052(217)	005	I-5 Over Pacific Ave Seismic Retrofit	08/15/2019	Massana Construction, Inc.	BRIAN WHITEHOUSE	OL	770,400.32	616,235.20	0.00	50	50
009459	STATE	405	I-90 Et Al, Ramp Meter Enhancement And Its	07/17/2019	Elcon Corporation	EVELYN PAO	NW	930,634.50	1,198,329.90	0.00	94	94
009462	STATE	999	Us 395 / Nsc, Bnsf - 2nd Railroad Realignment	09/05/2019	Halme Construction, Inc.	CHAD SIMONSON	EA	29,219,201.71	26,443,011.99	0.00	355	355
009463	NHPP-0902(455)	999	I-90, 0.8 Miles W Of Snoqualmie Summit E Culvert R	08/13/2019	Rodarte Construction, Inc.	SCOTT GOLBEK	SC	226,903.00	199,897.00	155,107.75	16	4

Active Contracts Sorted by Contract Number

Contract Number	Federal Aid Number	State Route	Contract Title	Execution Date	Prime Contractor Name	WSDOT Engineer Name	Region	Engineer's Estimate	Prime Bid Amount	Amount Paid	Authorized Days Count	Remaining Working Days Count
009464	NHPP-0051(311)	005	I-5, Ridgefield Weigh Station Preservation	08/08/2019	Granite Construction Company	DANAE AUSTENFELD	SW	710,087.90	939,939.00	13,260.00	21	9
009465	STBG1801(001)	090	Emergency Project: I-90 Mankas Rd Undercrossing Br	07/10/2016	Halme Construction, Inc.	TOM BRASCH	EA	569,133.00	515,091.18	12,582.81	20	20
009466	STATE	999	Pcc Railroad Structure Rehabilitation And Replacem	09/10/2019	Halme Construction, Inc.	Not Specified	EA	1,238,982.00	1,713,482.08	0.00	0	0
009469	HSIP-0051(308)	500	I-5, Sb Interstate Br To Ne 78th St Vic Active Tra	09/30/2019	Mill Plain Electric, Inc.	DANAE AUSTENFELD	SW	4,544,384.60	4,794,902.00	0.00	258	258
009471	WA-03-0242	020	Sr20 Spur, Anacortes Ferry Terminal Shared Pedestr	09/12/2019	Taylor'S Excavators Inc	Not Specified	FE	576,528.70	787,922.00	0.00	105	99
009472	STATE	999	Pv Hooper Track Improvements	10/10/2019	Railworks Track Systems, Inc.	Not Specified	EA	2,818,492.50	2,728,907.00	0.00	0	0
009473	STATE	005	I-5, Bow Hill Sb Weigh Station Preservation	09/23/2019	Granite Construction Company	Not Specified	NW	636,157.00	587,478.00	0.00	0	0
009474	STP-0007(029)	007	N Of Pilgrim Rd E Slope Stabilization (Small Works	09/23/2019	Hi Tech Rockfall Construction, Inc.	JOHN ROMERO	OL	171,104.00	189,899.00	0.00	15	15
009476	STATE	090	I-90, I-90 & Sr 18 Interchange Auxiliary Ramp	10/03/2019	Road Construction Northwest, Inc.	MIKE ASKARIAN	NW	780,474.50	646,162.00	0.00	0	0