

ADS HDPE SEWER PIPE

**I-90, Third Lake Washington
Bridge Maintenance Facility**

WA-RD 344.1

Post-Construction Report
April 1994



**Washington State
Department of Transportation**

Washington State Transportation Commission
Transit, Research, and Intermodal Planning (TRIP) Division
in cooperation with the U.S. Department of Transportation
Federal Highway Administration

TECHNICAL REPORT STANDARD TITLE PAGE

1. REPORT NO. WA-RD 344.1	2. GOVERNMENT ACCESSION NO. 	3. RECIPIENT'S CATALOG NO. 	
4. TITLE AND SUBTITLE ADS HDPE SEWER PIPE I-90, Third Lake Washington Bridge Maintenance Facility		5. REPORT DATE April 1994	6. PERFORMING ORGANIZATION CODE
		8. PERFORMING ORGANIZATION REPORT NO. 	
7. AUTHOR(S) Keith W. Anderson and Jeff Gubbe		10. WORK UNIT NO. 	
9. PERFORMING ORGANIZATION NAME AND ADDRESS Washington State Department of Transportation Materials Laboratory 1655 South Second Tumwater, Washington 98504-7365		11. CONTRACT OR GRANT NO. Contract 4140	
		13. TYPE OF REPORT AND PERIOD COVERED Post-Construction Report Experimental Feature WA92-07	
12. SPONSORING AGENCY NAME AND ADDRESS Washington State Department of Transportation Transportation Building PO Box 47370 Olympia, Washington 98504-7370		14. SPONSORING AGENCY CODE 	
		15. SUPPLEMENTARY NOTES This study was conducted in cooperation with the U.S. Department of Transportation, Federal Highway Administration.	
16. ABSTRACT <p style="text-align: center;">The construction and pressure testing of a field installation of ADS HDPE corrugated PVC sewer pipe is documented in this report.</p>			
17. KEY WORDS drainage, pipes, plastic, PVC		18. DISTRIBUTION STATEMENT No restrictions. This document is available to the public through the National Technical Information Service, Springfield, VA 22616	
19. SECURITY CLASSIF. (of this report) <p style="text-align: center;">None</p>	20. SECURITY CLASSIF. (of this page) <p style="text-align: center;">None</p>	21. NO. OF PAGES <p style="text-align: center;">2</p>	22. PRICE

ADS HDPE SEWER PIPE

I-90
Third Lake Washington Bridge
Maintenance Facility

by

Keith W. Anderson
Federal Programs Manager

Jeff Gubbe
District 1

Experimental Feature WA92-07
Post-Construction Report


Prepared for
Washington State Department of Transportation
and in Cooperation with
U.S. Department of Transportation
Federal Highway Administration

April 1994

T. 24 N., R. 4 E., W.M.


SEC. 3

SEC. 2



LAKE WASHINGTON

I-IR-090-1(306)
PROJECT VICINITY
M P 5.2B



CITY OF SEATTLE

CITY OF MERCER ISLAND



DISCLAIMER

The contents of this report reflect the views of the authors who are responsible for the facts and the accuracy of the data presented herein. The contents do not necessarily reflect the official views or policies of the Washington State Transportation Commission, the Washington State Department of Transportation, or the Federal Highway Administration. This report does not constitute a standard, specification, or regulation.

Introduction

The objective of this experimental feature is to evaluate the performance of ADS HDPE pipe in a field installation.

Study Site

The ADS HDPE pipe was installed on a project located on I-90 underneath the west approach to the Third Lake Washington Floating Bridge as shown on the vicinity map. The District 1 contract for the installation of the ADS pipe is described below in tabular form for easy reference.

Contract Number: 4140
Title: Third Lake Washington Bridge Maintenance Facility
Route Number: I-90
County: King
Project Mileposts: MP 5.28 Vic.
Storm Sewer Location: Under the West End of the Third Lake Washington Bridge
Plan Quantity: 290 L.F. of 12 inch diameter pipe
Pipe Fill Height: 2 to 5 feet
Project Engineer: Ingo Goller

Project Description

The ADS HDPE pipe is a double walled (smooth interior) corrugated polyethylene pipe meeting the requirements of AASHTO M 294. It was substituted by change order for plain concrete sewer pipe.

Construction Summary

Installation of the 12 inch diameter pipe began on November 12, 1992. The pipe was installed as concrete pipe would be, with the exception that a backhoe was not needed to lift the pipe into the excavation. The pipe was installed by two workers, laying 10 foot sections at a time, and pushing the ends into a gasketed coupling. Connections to catch basins were performed the same as would be with concrete pipe by grouting the gap between the catch basin wall and the pipe.

The types of bedding and backfill material and methods of their placement were no different than what would be used for concrete pipe. The material was brought up to grade in the required lifts and compacted. The ADS pipe showed no deformation during compaction.

Performance Testing

Testing of the pipe was done by the low pressure air test per section 7-04.3(4)D of the 1991 Standard Specifications. All pipe runs between catch basins were plugged and filled with air to a pressure of 4 psi which was held for 3 minutes. Three of the four runs had a pressure of 4 psi at the end of the three minutes and the fourth run had a pressure of 3.5 psi. Based on these test results the pipe was accepted.

During other construction activities on the project, one section of the installed pipe suffered damage. A repair section consisting of a sliding collar was installed, but the pipe failed to pass the air test. Two 20 foot section of the pipe were then replaced and the run then passed the air test.

Construction Evaluation

The use of the ADS pipe saved time and money by not having to use a backhoe to set the pipe sections. A \$507.50 credit was received by WSDOT for the use of the ADS pipe in lieu of plain concrete pipe.

Evaluation Plan

This installation will be inspected over a three year period to document any problems that might occur over the long term with this type of pipe.