

## Operationally Complete Projects

Nickel and TPA Projects Operationally Complete in 2015 and 2014

Project Title	Revenue Package	On time*	Operationally Complete Date
No Nickel or TPA projects operationally complete in February			
SR 302/Key Peninsula Highway to Purdy Vic - Safety & Congestion (Pierce) 330215A	2005 TPA	Late	1/15/2015
SR 522/Snohomish River Bridge to US 2 Add Lanes (Snohomish) (152234E)	2003 Nickel	✓	12/15/2014
SR 9/84th St NE (Getchell Road) Improve Intersection (Snohomish) (100922G)	2005 TPA	✓	11/21/2014
I-90/Yellowstone Rd to Hyak Phase 1D - Stormwater Retrofit (Kittitas) (509090D)	2005 TPA	✓	10/17/2014
US 101/Hoh River (Site #2) - Stabilize Slopes (Jefferson) (310141H)	2005 TPA	✓	10/8/2014
No Nickel or TPA projects operationally complete in September.			
I-5/NE 134th St Interchange (I-5/I-205) - Rebuild Interchange (Clark) (400506H)	2003 Nickel	✓	8/27/2014
I-5/SR 16/EB Nalley Valley - HOV (Pierce) (300509X)	2003 Ni/2005 TPA	Late	8/18/2014

SR 105/North River Br - Replace Bridge (Pacific) (410510B)	2005 TPA	✓	7/10/2014
SR 105/Smith Creek Br - Replace Bridge (Pacific) (410510A)	2005 TPA	✓	7/10/2014
SR 6/Willapa River Br - Replace Bridge (Pacific) (400694A)	2005 TPA	✓	7/3/2014
No Nickel or TPA projects operationally complete in June.			
US 101/Middle Nemah River Br - Replace Bridge (Pacific) (410104A)	2005 TPA	✓	5/16/2014
SR 9/Pilchuck Creek - Replace Bridge (Snohomish) (100934R)	2005 TPA	✓	5/6/2014
SR 11/Padden Creek - Fish Barrier Removal (Whatcom) (101120D)	2005 TPA	Late	5/1/2014
No projects operationally complete in April.			
SR 99/Spokane St Bridge - Replace Bridge Approach (King) (109935A)	2005 TPA	✓	3/22/2014

\*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

Updated on April 8,  
2015

This monthly count of operationally complete projects may differ from quarterly Gray Notebook reporting because some projects are included here at the time they are completed, even though they may be part of a larger project that is yet to be completed.