

Advertised Projects

Connecting Washington, Nickel, and TPA Projects Advertised in 2015 and 2014

Project Title	Revenue Package	On time*	Advertisement Date	Contractor	Proposed Operationally Complete Date	Award Amount
I-405/SR 167 Direct Connector - Widening (King) (140504K)	2015 Connecting Washington	✓	12/30/15 (RFP)	Pending	12/28/2018	Pending
SR 532/Pilchuck Creek Tributary (Secret Creek) - Fish Barrier (Snohomish) (153209F)	2005 TPA	✓	12/14/2015	Pending	10/15/2016	Pending
No Nickel or TPA projects advertised in November.						
SR 224/SR 225 - Benton City - Construct Intersection Improvements (Benton) (522401W)	2015 Connecting Washington	✓	10/5/2015	Rotschy, Inc.	11/18/2016	\$2.5M
No Nickel or TPA projects advertised in October.						
No Nickel or TPA projects advertised in September.						
No Nickel or TPA projects advertised in August.						
No Nickel or TPA projects advertised in July.						
No Nickel or TPA projects advertised in June.						
SR 522/Lyon Creek - Fish Passage (King) (152212F)**	2005 TPA	✓	5/11/2015	Work will be done by agreement with another agency.	10/30/2015	WSDOT contribution is \$1.5M
SR 3/Belfair Area - Widening and Safety Improvements (Mason) (300344D)	2005 TPA	Late	4/13/2015	Ceccanti, Inc.	11/13/2016	\$10.3M
SR 9/Pilchuck Creek - Alignment Turnback (Snohomish) (100934C)	2005 TPA	✓	4/8/2015	Responsibility for the bridge was transferred to another agency.		
SR 542/Anderson Creek Culvert (Whatcom) (154229B)	2005 TPA	✓	4/6/2015	Granite Construction Company	10/31/2015	\$4.7M
US 2/97 SR 28 Intersection Improvements - Dual Left Turn Lanes (Douglas) (200207P)	2005 TPA	✓	3/30/2015	Apply-A-Line, Inc.	6/30/2015	\$198K
I-90/Oakes Ave I/C to Peoh Rd Bridge Vic WB - Replace/Rehab Concrete (Kittitas) (509007T)	2003 Nickel	✓	3/16/2015	MidMountain Contractors, Inc.	11/18/2016	\$10.6M
I-90/Hyak to Keechelus Dam Phase 1F - Fencing 1B (Kittitas) (509090F)	2005 TPA		3/2/2015. All bids rejected on Apr 20, 2015.		10/30/2015	

I-90/Hyak to Keechelus Dam Phase 1E - Roadside Restoration Phase 1B (Kittitas) (509090E)	2005 TPA	✓	2/24/2015	Work will be done by agreement with another agency.	10/28/2016	
I-90/Keechelus Dam to Stampede Pass - Add Lanes/Build Wildlife Bridges (Kittitas) (509090O)	2005 TPA	✓	2/2/2015	Guy F. Atkinson Construction, LLC	10/31/2019	\$72.8M
No Nickel or TPA projects advertised in January.						

*A project is 'on time' if it achieves the milestone within the quarter planned in the last approved budget.

Updated on January
7, 2016.

**This project was added to the Advertisement list on October 6, 2015 to be consistent with it appearing as a July 2015 Operationally Complete project.
This monthly count of advertised projects may differ from quarterly Gray Notebook reporting. Some projects reported here may be part of larger projects on a corridor, and phases of a larger project may have already been reported in the Gray Notebook as advertised.