

SR 20/Sedro-Woolley to Concrete Vicinity - BST
Project Information

PIN: 102054B As of Date: May 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 20
 Current Status: Construction Legislative Districts: 39

Project Description
 This project will rehabilitate the existing roadway by placing a Bituminous Surface Treatment on SR 20 from Sedro-Woolley to Concrete vicinity. Required and minor safety work will also be performed.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2015	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2016	
Operationally Complete		Q3 2017	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$295
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$3,700
Total	\$0	\$0	\$3,995

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$295		\$295
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$3,700		\$3,700
Total	\$0	\$0	\$0	\$3,995		\$3,995