

**SR 539/Lynden-Aldergrove Port of Entry Improvements**
**Project Information**

PIN: 153915A	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 539	
Current Status: Completed	Legislative Districts: 42

**Project Description**

This project will add a NEXUS lane and provide a new truck spur and ITS equipment on SR 539 between H Street and the Lynden-Aldergrove Port of Entry on the US/Canada border to communicate wait times. These improvements will improve freight and passenger mobility by eliminating conflict points and adding capacity. The NEXUS lane will speed border crossings and encourage further participation by travelers to use this border crossing.

Contractor: 008608 - Granite Construction Company - \$3,262,709 - 5/7/14

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2012	
Preliminary Engineering Start		Q2 2012	
Environmental Complete		Q3 2012	
Right of Way Complete		Q1 2014	
Contract Advertisement		Q1 2014	
Operationally Complete		Q4 2014	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,272
Right of Way	\$0	\$0	\$1,488
Construction	\$0	\$0	\$4,732
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$7,492</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,272	\$0		\$1,272
Right of Way	\$0	\$0	\$1,488	\$0		\$1,488
Construction	\$0	\$0	\$4,732	\$0		\$4,732
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$7,492</b>	<b>\$0</b>		<b>\$7,492</b>