

SR 539/Lynden-Aldergrove Port of Entry Improvements

Project Information

PIN: 153915A

As of Date: May 2014

Region: Northwest

Regional Admin: L. Eng

State Route: SR 539

Current Status: Construction

Legislative Districts: 42

Project Description

This project will add a NEXUS lane and provide a new truck spur and ITS equipment on SR 539 between H Street and the Lynden-Aldergrove Port of Entry on the US/Canada border to communicate wait times. These improvements will improve freight and passenger mobility by eliminating conflict points and adding capacity. The NEXUS lane will speed border crossings and encourage further participation by travelers to use this border crossing.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2012	
Preliminary Engineering Start		Q2 2012	
Environmental Complete		Q3 2012	
Right of Way Complete		Q1 2014	
Contract Advertisement		Q1 2014	
Operationally Complete		Q4 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,290
Right of Way	\$0	\$0	\$1,088
Construction	\$0	\$0	\$4,491
Total	\$0	\$0	\$6,869

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$1,290		\$1,290
Right of Way	\$0	\$0	\$1,088		\$1,088
Construction	\$0	\$0	\$4,491		\$4,491
Total	\$0	\$0	\$6,869		\$6,869

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR539/BorderCrossing/>

Change Orders Web Site: