

SR 542/Everson Goshen Rd Vic to SR 9 Vic - Intersections Improvements

Project Information	
---------------------	--

PIN: 154205G	As of Date: April 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 542	
Current Status: Completed	Legislative Districts: 42

Project Description

This project will construct safety improvements along the corridor, including shoulder and intersection improvements, to reduce collisions.

Contractor: 008086 - Boss Construction, Inc. - \$2,548,839 - 3/7/11

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2009	
Preliminary Engineering Start		Q1 2007	
Environmental Complete		Q4 2009	
Right of Way Complete		Q1 2011	
Contract Advertisement		Q1 2011	
Operationally Complete		Q4 2011	

Project Cost Summary (\$ in Thousands)			
--	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,625
Right of Way	\$0	\$0	\$459
Construction	\$0	\$0	\$3,740
Total	\$0	\$0	\$5,824

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
---	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,623	\$2	\$0		\$1,625
Right of Way	\$0	\$459	\$0	\$0		\$459
Construction	\$0	\$3,740	\$0	\$0		\$3,740
Total	\$0	\$5,822	\$2	\$0		\$5,824

Project Web Site: