

US 2/Stevens Pass Summit - Pedestrian Safety

Project Information

PIN: 200200T As of Date: January 2018
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12, 39

Project Description

Pedestrian bridge will provide safer access across US 2 for ski area, Pacific Crest Trail, and other forest users.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2007	Q3 2007	On Schedule
Preliminary Engineering Start	Q3 2007	Q3 2007	On Schedule
Environmental Complete	Q3 2009	Q3 2009	On Schedule
Right of Way Complete	Q4 2009	Q4 2009	On Schedule
Contract Advertisement	Q4 2009	Q4 2009	On Schedule
Operationally Complete	Q4 2010	Q4 2010	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$834	\$834
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,387	\$2,341
Total	\$0	\$3,221	\$3,175

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$834	\$0		\$834
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,341	\$0		\$2,341
Total	\$0	\$0	\$3,175	\$0		\$3,175

Project Web Site: