

US 2/Stevens Pass Summit - Pedestrian Safety

Project Information

PIN: 200200T As of Date: June 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12, 39

Project Description

Pedestrian bridge will provide safer access across US 2 for ski area, Pacific Crest Trail, and other forest users.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2007	
Preliminary Engineering Start		Q3 2007	
Environmental Complete		Q3 2009	
Right of Way Complete		Q4 2009	
Contract Advertisement		Q4 2009	
Operationally Complete		Q4 2010	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$834
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,341
Total	\$0	\$0	\$3,175

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$834	\$0		\$834
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,341	\$0		\$2,341
Total	\$0	\$0	\$3,175	\$0		\$3,175

Project Web Site: