

US 2/Stevens Pass East - Paving

Project Information	
PIN: 200202J	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 2	
Current Status: Completed	Legislative Districts: 12
Project Description	
Resurfaces deteriorated concrete pavement (due to cracking, rutting and/or normal wear) with an asphalt overlay. Extends the service life of the existing pavement.	
Contractor: 008605 - Central Washington Asphalt, Inc. - \$4,045,000 - 5/7/14	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2013	
Preliminary Engineering Start		Q1 2013	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2014	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$313
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$5,008
Total	\$0	\$0	\$5,321

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$313	\$0		\$313
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,008	\$0		\$5,008
Total	\$0	\$0	\$5,321	\$0		\$5,321