

**US 2/Stevens Pass East - Paving**
**Project Information**

PIN: 200202J As of Date: December 2017

Region: North Central Regional Admin: D. Sarles

State Route: US 2

Current Status: Completed Legislative Districts: 12

**Project Description**

Resurfaces deteriorated concrete pavement (due to cracking, rutting and/or normal wear) with an asphalt overlay. Extends the service life of the existing pavement.

Contractor: 008605 - Central Washington Asphalt, Inc. - \$4,045,000 - 5/7/14

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2013	
Preliminary Engineering Start		Q1 2013	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2014	
Operationally Complete		Q3 2014	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$313
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$5,008
Total	\$0	\$0	\$5,321

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$313	\$0		\$313
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,008	\$0		\$5,008
Total	\$0	\$0	\$5,321	\$0		\$5,321