

US 2/Stevens Pass East - Paving
Project Information

PIN: 200202J As of Date: February 2018
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12

Project Description

Resurfaces deteriorated concrete pavement (due to cracking, rutting and/or normal wear) with an asphalt overlay. Extends the service life of the existing pavement.

Contractor: 008605 - Central Washington Asphalt, Inc. - \$4,045,000 - 5/7/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2013	
Preliminary Engineering Start		Q1 2013	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2014	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$313
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$5,008
Total	\$0	\$0	\$5,321

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$313	\$0		\$313
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,008	\$0		\$5,008
Total	\$0	\$0	\$5,321	\$0		\$5,321