

## SR 26/SR 24 - Othello Intersection Improvement

### Project Information

PIN: 2026001 As of Date: October 2017  
 Region: North Central Regional Admin: D. Sarles  
 State Route: SR 26  
 Current Status: Completed Legislative Districts: 09

### Project Description

SR 26/24 intersection has a history of accidents involving vehicles turning onto or from SR 26. This project will complete the intersection portion of the safety project. The City of Othello has increased the vertical clearance under SR 26 bridge by lowering SR 24 under the bridge.

Contractor: 008415 - Granite Construction Company - \$1,043,493.44 - 2/25/13

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2011	Q4 2011	On Schedule
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete	Q4 2012	Q4 2012	On Schedule
Right of Way Complete	Q4 2012	Q4 2012	On Schedule
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q3 2014	Q4 2013	Early

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$100	\$0
Right of Way	\$0	\$150	\$25
Construction	\$0	\$404	\$1,249
Total	\$0	\$654	\$1,274

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$25	\$0		\$25
Construction	\$0	\$0	\$1,249	\$0		\$1,249
Total	\$0	\$0	\$1,274	\$0		\$1,274