

**SR 28/Jct US 2 and US 97 to 9th St, Stage 1 - New Alignment**
**Project Information**

PIN: 202800D      As of Date: May 2015  
 Region: North Central      Regional Admin: D. Sarles  
 State Route: SR 28  
 Current Status: Completed      Legislative Districts: 12

**Project Description**

SR 28 is heavily congested mainly due to local traffic connecting to the intersection of US 2/97 and SR 28. This stage will extend Eastmont Ave to the intersection of US 2/97 and SR 28 and constructs needed improvements at the intersection. This will reduce congestion on SR 28 and the congestion related collisions.

Contractor    008045 - Selland Construction, Inc. - \$3,820,170 - 12/13/10  
                   007988 - Cascade Bridge LLC - \$5,988,866 - 7/13/10  
                   007832 - Selland Construction, Inc. - \$734,927 - 10/19/09

Award Amount:

Anticipated Project Benefits

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2006	
Preliminary Engineering Start		Q2 2006	
Environmental Complete		Q2 2007	
Right of Way Complete		Q3 2009	
Contract Advertisement		Q3 2009	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$6,571
Right of Way	\$0	\$0	\$6,707
Construction	\$0	\$0	\$41,379
Total	\$0	\$0	\$54,657

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$6,571	\$0		\$6,571
Right of Way	\$0	\$6,707	\$0		\$6,707
Construction	\$0	\$41,251	\$128		\$41,379
Total	\$0	\$54,530	\$128		\$54,657

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR28/US297intersection/>

Change Orders Web Site: