

SR 28/Jct US 2 and US 97 to 9th St, Stage 1 - New Alignment
Project Information

PIN: 202800D	As of Date: June 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 28	
Current Status: Completed	Legislative Districts: 12

Project Description

SR 28 is heavily congested mainly due to local traffic connecting to the intersection of US 2/97 and SR 28. This stage will extend Eastmont Ave to the intersection of US 2/97 and SR 28 and constructs needed improvements at the intersection. This will reduce congestion on SR 28 and the congestion related collisions.

Contractor: 008045 - Selland Construction, Inc. - \$3,820,170 - 12/13/10 -
 007988 - Cascade Bridge LLC - \$5,988,866 - 7/13/10 -
 007832 - Selland Construction, Inc. - \$734,927 - 10/19/09

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2006	
Preliminary Engineering Start		Q2 2006	
Environmental Complete		Q2 2007	
Right of Way Complete		Q3 2009	
Contract Advertisement		Q3 2009	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$6,571
Right of Way	\$0	\$0	\$6,493
Construction	\$0	\$0	\$40,747
Total	\$0	\$0	\$53,811

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$6,571	\$0	\$0		\$6,571
Right of Way	\$0	\$6,493	\$0	\$0		\$6,493
Construction	\$0	\$40,631	\$116	\$0		\$40,747
Total	\$0	\$53,695	\$116	\$0		\$53,811