

**US 97/N of Riverside - NB passing Lane**
**Project Information**

PIN: 209700Y

As of Date: May 2015

Region: North Central

Regional Admin: D. Sarles

State Route: US 97

Current Status: Completed

Legislative Districts: 07

**Project Description**

Heavy truck traffic on this highway can result in traffic back ups. The construction of a passing lane for northbound US 97 traffic will improve freight mobility and reduce the risk of head-on collisions.

Contractor

Award Amount:

Anticipated Project Benefits

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2010	
Preliminary Engineering Start		Q4 2010	
Environmental Complete		Q4 2012	
Right of Way Complete		Q4 2012	
Contract Advertisement		Q4 2012	
Operationally Complete		Q2 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$206
Right of Way	\$0	\$0	\$46
Construction	\$0	\$0	\$1,119
Total	\$0	\$0	\$1,372

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$206		\$206
Right of Way	\$0	\$0	\$46		\$46
Construction	\$0	\$0	\$1,119		\$1,119
Total	\$0	\$0	\$1,372		\$1,372

Project Web Site: <http://www.wsdot.wa.gov/Projects/US97/RiversidePassingLane/>

Change Orders Web Site: