

## US 97/North Blewett Pass - Safety Improvements

### Project Information

PIN: 209709K

As of Date: May 2015

Region: North Central

Regional Admin: D. Sarles

State Route: US 97

Current Status: Completed

Legislative Districts: 12

### Project Description

Ruby Creek curves are a Collision Analysis Location. This project will construct main line improvements that will reduce vehicular collisions.

Contractor

Award Amount:

Anticipated Project Benefits

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2011	
Preliminary Engineering Start		Q1 2012	
Environmental Complete		Q1 2012	
Right of Way Complete		Q4 2012	
Contract Advertisement		Q2 2012	
Operationally Complete		Q4 2012	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$55
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$165
Total	\$0	\$0	\$220

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$55		\$55
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$165		\$165
Total	\$0	\$0	\$220		\$220

Project Web Site: <http://www.wsdot.wa.gov/Projects/US97/NBlewettSafety/>

Change Orders Web Site: